

**STATE OF MINNESOTA
BEFORE THE OFFICE OF ADMINISTRATIVE HEARINGS
FOR THE
MINNESOTA PUBLIC UTILITIES COMMISSION**

In the Matter of a Commission
Investigation into Xcel Energy's
Monticello Life-Cycle Management/
Extended Power Uprate Project and
Request for Recovery of Cost Overruns

MPUC Docket No. E002/CI-13-754
OAH Docket No. 48-2500-31139

**XCEL ENERGY'S PROPOSED FINDINGS OF FACT,
CONCLUSIONS OF LAW, AND RECOMMENDATIONS**

November 21, 2014

Michael C. Krikava
Elizabeth M. Brama
Paul J. Hemming
Briggs and Morgan, P.A.
2200 IDS Center
80 South 8th Street
Minneapolis, MN 55402
Telephone: (612) 977-8566

Aakash H. Chandarana
Lead Regulatory Attorney - North
Alison C. Archer
Assistant General Counsel
Xcel Energy Services Inc. on behalf of
Northern States Power Company
414 Nicollet Mall, 5th Floor
Minneapolis, MN 55401
Telephone: (612) 215-4663

Table of Contents

STATEMENT OF ISSUES	2
STANDARD OF REVIEW.....	2
A. The Prudent Investment Standard	2
B. Burden of Proof	4
I. FINDINGS OF FACT	6
A. Parties.....	6
B. Procedural Background	7
C. Overview of Monticello Plant.....	12
D. Program Overview	13
E. Early History of Monticello (1970-2003)	18
F. 2003 Change to Minnesota Law	19
G. Relicensing of Monticello (2004-2006)	20
1. ISFSI Certificate of Need	20
2. NRC License Renewal Application	20
H. Company Resource Needs (2004-2009)	23
I. Proceeding with the EPU (2006-2007).....	26
1. General Electric Initial Scope.....	26
2. Integrated Initiative.....	29
3. Partial Installation Estimates	30
4. 2007 Refinements	31
J. Uprate Certificate of Need (2008-2009)	32
K. 2009 Outage	35
1. Advance Planning	35
2. Major Modifications Installed in 2009	40
3. Lessons Learned.....	47
L. 2011 Outage	48
1. Advance Planning	48
2. Decision to Add a Third Outage to the Program.....	50

Table of Contents

3.	Major Modifications	51
4.	Lessons Learned.....	64
M.	2013 Outage	67
1.	Advance Planning	67
2.	Major Modifications	67
3.	The NRC’s Fatigue Rule	83
4.	2013 and 2011 Implementation Vendor Evaluation	84
N.	Company Communications of Program Status to the Commission.....	85
O.	NRC License Amendment Request.....	87
P.	Benefits of the LCM/EPU Program	91
Q.	Potential Life After 60	93
R.	Position of the Parties.....	93
1.	Whether Xcel Energy’s Handling of the LCM/EPU Was Prudent?	93
2.	Which Cost Increases Are Due: 1) Solely to the EPU; 2) Solely to the LCM; and 3) Both Projects?	126
3.	Whether the Company’s Request for Recovery of the Monticello LCM/EPU Project Cost Overruns is Reasonable?	141
II.	CONCLUSIONS OF LAW AND RECOMMENDATIONS.....	150

**STATE OF MINNESOTA
BEFORE THE OFFICE OF ADMINISTRATIVE HEARINGS
FOR THE
MINNESOTA PUBLIC UTILITIES COMMISSION**

In the Matter of a Commission
Investigation into Xcel Energy’s
Monticello Life-Cycle Management/
Extended Power Uprate Project and
Request for Recovery of Cost Overruns

MPUC Docket No. E002/CI-13-754
OAH Docket No. 48-2500-31139

**XCEL ENERGY’S PROPOSED FINDINGS OF FACT,
CONCLUSIONS OF LAW, AND RECOMMENDATIONS**

The above-entitled matter came for evidentiary hearing before Administrative Law Judge Steve M. Mihalchick on September 29 to October 1, 2014 in St. Paul, Minnesota.

The hearing record closed upon receipt of the post-hearing reply briefs on November 21, 2014.

Appearances:

For Northern States Power Company, a Minnesota corporation (“Xcel Energy” or the “Company”), Aakash Chandarana, Lead Regulatory Attorney – North, Xcel Energy, Alison C. Archer, Assistant General Counsel, Michael C. Krikava, Elizabeth M. Brama, and Paul J. Hemming, Briggs and Morgan, P.A.;

For the Department of Commerce, Division of Energy Resources, Energy Regulation and Planning Unit (“Department”), Julia E. Anderson, Assistant Attorney General;

For the Office of Attorney General – Antitrust and Utilities Division (“OAG”), Ian Dobson, Ryan P. Barlow, and James W. Canaday, Assistant Attorneys General;

For Flint Hills Resources, LP, Gerdau Ameristeel US Inc., Unimin Corporation, and USG Interiors, Inc. (collectively, “Xcel Large Industrials” or

“XLI”), Andrew P. Moratzka and Sarah Johnson Phillips, Attorneys at Law, Stoel Rives LLP.

STATEMENT OF ISSUES¹

The Commission directed the Parties to address the following issues in this proceeding:

(1) Whether Xcel Energy’s handling of the Monticello Life Cycle Management (“LCM”)/Extended Power Uprate (“EPU”) Program (“LCM/EPU Program” or “Program”) was prudent?

(2) Whether the Company’s request for recovery of Monticello LCM/EPU cost overruns is reasonable?

(3) How should costs be allocated between the LCM and EPU parts of the Program?²

STANDARD OF REVIEW

A. The Prudent Investment Standard

1. Under the prudent investment standard “a utility is compensated for all prudent investments at their actual cost when made (their ‘historical’ cost), irrespective of whether individual investments are deemed necessary or beneficial in hindsight.”³

2. Accordingly, “the focus in a prudence inquiry is not whether a decision produced a favorable or unfavorable result, but rather, whether the process leading to

¹ A Master Exhibit List, including links to all exhibits received into evidence, was efiled by the court reporter on November 21, 2014 (eDockets Doc. No. 201411-104821-01).

² *In the Matter of a Comm’n Investigation into Xcel Energy’s Monticello Life Cycle Mgmt./Extended Power Uprate Project and Request for Recovery of Cost Overruns*, No. E002/CI-13-754, ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING at 3 (Dec. 18, 2013).

³ *Duquesne Light Co. v. Barasch*, 488 U.S. 299, 309 (1989).

the decision was a logical one, and whether the utility company reasonably relied on information and planning techniques known or knowable at the time.”⁴

3. In assessing whether the process leading to a decision was logical, the prudent investment standard does not demand perfection.⁵ Rather, performance need only be within a “zone of reasonableness.”⁶

The term “prudent investment” is not used in a critical sense. There should not be excluded, from the finding of the base, investments which, under ordinary circumstances, would be deemed reasonable. The term is applied for the purpose of excluding what might be found to be dishonest or obviously wasteful or imprudent expenditures.⁷

4. The Minnesota Supreme Court has similarly articulated that “[r]easonableness is a concept of some flexibility and moderation, not exclusivity; a determination that one course of conduct is reasonable is not a determination that any other course is unreasonable.”⁸

5. As a result, the prudent investment standard: (i) requires review of the information that the utility knew or should reasonably have known at the time decisions were made, and not hindsight;⁹ (ii) considers the process, rather than the

⁴ *Gulf States Utils. Co. v. La. Pub. Serv. Comm’n*, 578 So.2d 71, 85 (La. 1991) (citing *Metzenbaum v. Columbia Gas Transmission Corp.*, Opinion No. 25, 4 FERC 61,277, 26 P.U.R.4th 144 (1978)).

⁵ *Gulf States Utils. Co.*, 578 So. 2d at 85 (citing *Metzenbaum*, Opinion No. 25, 4 FERC 161, 277, 26 P.U.R.4th 144) (standard calls for reasonable decisions, not perfection).

⁶ See *Fed. Power Comm’n v. Conway Corp.*, 426 U.S. 271, 278 (1976).

⁷ *State ex rel. Sw. Bell Tel. Co. v. Pub. Serv. Comm’n of Mo.*, 262 U.S. 276, 289 n.1 (1923) (Brandeis, J., concurring).

⁸ *Application of Peoples Natural Gas Co.*, 389 N.W.2d 903, 908 (Minn. 1986).

⁹ *Duquesne Light Co.*, 488 U.S. at 309; *Gulf States Utils. Co.*, 578 So.2d at 85; see 73B C.J.S. Public Utilities § 45 (2004) (stating that “[w]hether or not the investment was prudent must be determined as of the time when it was made”); *In re GPU, Inc.*, 96 Pa. P.U.C. 1, 91-92 (Jun. 20, 2001); *In re Long Island Lighting Co.*, 24 N.Y.P.S.C. 4927, at *6 (Aug. 19, 1981); *Pa. Pub. Util. Comm’n v. Philadelphia Elec. Co.*, 71 Pa. P.U.C. 42 (1989) (noting that the Commission “must assess the reasonableness of a utility’s decision-making based on the state of information available when decisions had to be made and without reliance on hindsight.”).

results;¹⁰ (iii) addresses only events over which the utility had control;¹¹ and (iv) imposes a remedy only if imprudence proximately caused damages to customers.¹²

B. Burden of Proof

6. The general rule is that “the burden of proof rests on the party seeking to benefit from a statutory provision.”¹³ The phrase “burden of proof” is used in two senses; it denotes either the “burden of persuasion” (sometimes referred to as the burden of establishing allegations) or the “burden of producing evidence” (sometimes referred to as the burden of going forward).¹⁴

¹⁰ *Gulf States Utils. Co.*, 578 So. 2d at 85 (citing *Metzenbaum*, Opinion No. 25, 4 FERC 61,277, 26 P.U.R.4th 144); see *Kubl v. Heinen*, 672 N.W.2d 590 (Minn. Ct. App. 2003) (stating that the duty to exercise care is dictated by the exigencies of the occasion, and if no harm is foreseeable, there can be no negligence); *In re GPU, Inc.*, 96 Pa. P.U.C. at 91-92.

¹¹ *Gulf States Utils. Co.*, 578 So.2d at 85 (citing *Metzenbaum*, Opinion No. 25, 4 FERC 61,277, 26 P.U.R.4th 144).

¹² See *Potomac Elec. Power Co. v. Pub. Serv. Comm’n of the Dist. of Columbia*, 661 A.2d 131, 141-42 (D.C. 1995); *State ex. rel. Associated Natural Gas Co. v. Pub. Serv. Comm’n of the State of Mo.*, 954 S.W.2d 520, 530 (Mo. Ct. App. 1997) (stating that to disallow a utility’s recovery costs from its ratepayers, a regulatory agency must find that the utility acted imprudently and that such imprudence resulted in harm to the utility’s ratepayers); *New England Power Co.*, 31 FERC 61,047 at 61,089 n.38 (noting that the issue of the utility’s prudence was relevant only if it caused harm to the utility’s consumers). This principle is comparable to the negligence standard in that, even if imprudence is found, a cost disallowance is not permitted unless the imprudence is the real and proximate cause of injury. See *Pa. Pub. Util. Comm’n v. Duquesne Light Co.*, 63 Pa. P.U.C. 337, 352 (1987); *In re GPU, Inc.*, 96 Pa. P.U.C. at 91-92 (“Even if imprudence is found, a cost disallowance cannot be justified unless the utility’s imprudent conduct was the real and proximate cause of some injury to customers.”); *Pa. Pub. Util. Comm’n*, 71 Pa. P.U.C. at 45-46.

¹³ *C.O. v. Doe*, 757 N.W.2d 343, 352 (Minn. 2008); *Reliance Life Ins. Co. v. Burgess*, 112 F.2d 234, 238 (8th Cir. 1940) (“It is a fundamental rule that the burden of proof in its primary sense rests upon the party who, as determined by the pleadings, asserts the affirmative of an issue and it remains there until the termination of the action. It is generally upon the party who will be defeated if no evidence relating to the issue is given on either side.”).

¹⁴ 21 *Dunnell’s Minn. Digest*, Evidence § 13.01 (5th ed. 2006); 11 *Minn. Prac.*, Evidence § 301.01, at 128 (4th ed. 2012); see *Schaffer ex. rel. Schaffer v. Weast*, 546 U.S. 49, 56 (2005) (determining which party bears the burden of proof in an administrative hearing); *Stockton E. Water Dist. v. United States*, 583 F.3d 1344, 1360 (Fed. Cir. 2009) (“When dealing with burdens of proof it is essential to distinguish between two distinct burdens, the burden of persuasion and the burden of production (sometimes described as the burden of going forward”).

7. The burden of persuasion is “the duty of creating an affirmative belief on the part of the tribunal in the existence of the fact or facts in issue.”¹⁵ The burden of persuasion is generally fixed and does not shift to the other party during the course of a proceeding.¹⁶

8. The burden of producing evidence (sometimes described as the burden of going forward), refers to the requirement of producing evidence.¹⁷

9. When the party with the burden of producing evidence offers up a *prima facie* case, the burden then shifts to the opposing party.¹⁸ Such evidence must be competent and probative.¹⁹

10. Ultimately, “[t]he burden of proof is met by a *prima facie* case if no evidence to rebut it is offered,” and “[a]n unimpeached *prima facie* case should prevail as a matter of law.”²⁰

¹⁵ 21 Dunnell’s Minn. Digest, Evidence § 13.01 (5th ed. 2006); see *Tech. Licensing Corp. v. Videotek, Inc.*, 545 F.3d 1316, 1326-27 (Fed. Cir. 2008) (defining the burden of persuasion as “the ultimate burden assigned to a party who must prove something to a specified degree of certainty”).

¹⁶ 21 Dunnell’s Minn. Digest, Evidence § 13.01 (5th ed. 2006) (“A party must establish his allegations. He who affirms must prove.”); see Minn. R. Evid. 301 (2014) (presumptions shift “the burden of going forward with evidence to rebut or meet the presumption, but does not shift to such party the burden of proof in the sense of the risk of nonpersuasion, which remains through the trial upon the party on whom it was originally cast.”); *Commercial Molasses Corp. v. New York Tank Barge Corp.*, 314 U.S. 104, 110-11 (1941).

¹⁷ 21 Dunnell’s Minn. Digest, Evidence § 13.01 (5th ed. 2006) (describing the burden of production as “the duty of introducing evidence at a particular stage of a trial – of going forward with the evidence”); see *Tech. Licensing Corp.*, 545 F.3d at 1327; *Ryan v. Metro. Life Ins. Co.*, 289 N.W. 557, 560 (Minn. 1939) (discussing the differences between the burden of producing evidence and the burden of persuasion).

¹⁸ 21 Dunnell’s Minn. Digest, Evidence § 13.03 (5th ed. 2006); *Tex. Dep’t of Cmty. Affairs v. Burdine*, 450 U.S. 248, 252 (1981) (differentiating burden of persuasion, which never shifts, from burden of producing evidence, which shifts upon establishment of a *prima facie* case).

¹⁹ *LaFavor v. Am. Nat’l Ins. Co.*, 155 N.W.2d 286, 291 (Minn. 1967) (“[w]hile the evidence in proof of a crucial fact may be circumstantial, it must not leave it in the field of conjecture”).

²⁰ 21 Dunnell’s Minn. Digest, Evidence § 13.03 (5th ed. 2006) (“*Prima facie* evidence of a fact is in law sufficient to establish the fact unless it is rebutted.”); see *Fidelity Bank & Trust Co. v. Fitzimons*, 261 N.W.2d 586, 590 (Minn. 1977) (“Where a plaintiff proves a *prima facie* case and it is unrebutted by a defendant, the plaintiff has met his burden of proof.”); *Elk River Concrete Prods. Co. v. Am. Cas. Co. of Reading, Pa.*, 129 N.W.2d 309, 314 (Minn. 1964) (holding that the *prima facie* case had been met and the burden of proof going forward switches to the defendant); *United States v. Abrens*, 530 F.2d 781, 787 (8th Cir. 1976) (holding that the government satisfied its burden of proof to establish a *prima facie* case because the taxpayer failed to rebut the *prima facie* case, and therefore court was required to enter summary judgment in favor of the government).

11. Accordingly, a party may not rebut or reject evidence of prudence merely by averring that it is not convinced, by offering general criticisms of the evidence provided, or by challenging the opposing party to prove the negative—that the utility was not imprudent.²¹ A *prima facie* case must be rebutted by competent and probative evidence.²²

12. This rule applies both in administrative law proceedings and civil cases.²³

13. Here, upon the Company’s establishment of a *prima facie* case of prudence, the burden of production shifts to the opposing parties, which must offer competent and probative evidence, not merely averments, specifically rebutting the Company’s evidence.²⁴

Based on the evidence in the hearing record, the Administrative Law Judge makes the following:

I. FINDINGS OF FACT

A. Parties

14. Northern States Power Company, a Minnesota corporation, serves Minnesota customers and is a subsidiary of Xcel Energy Inc., a public utility holding company with four utility subsidiaries that serve electric and natural gas customers in eight states.

15. The Department represents the interests of the State’s ratepayers in proceedings.

²¹ See *State v. Paige*, 256 N.W.2d 298, 304 (Minn. 1977) (recognizing legal impossibility of proving a negative).

²² 21 Dunnell’s Minn. Digest, Evidence § 13.03 (5th ed. 2006) (“A *prima facie* case simply means one that prevails in the absence of evidence invalidating it.”).

²³ See *Rydberg v. Goodno*, 689 N.W.2d 310, 313-14 (Minn. Ct. App. 2004) (holding that plaintiff had established a *prima facie* case for pass-eligible status such that it was “unclear what more the commissioner [of human services] would have [plaintiff] prove” and that “at this point, the burden shifted to the parties opposing pass-eligible status”); *In re Chicago Rys. Co. v. Sullivan*, 175 F.2d 282, 289-90 (7th Cir. 1949) (stating that when a *prima facie* case is established by evidence and there is an “absence of explanatory or contradictory evidence,” then “the finding shall be in accordance with the proof establishing the *prima facie* case”).

²⁴ 73B C.J.S. Public Utilities § 131; *Gulf States Utils. Co.*, 578 So.2d at 85.

16. The OAG represents the interest of residential and small business ratepayers.

17. XLI includes some of Xcel Energy's large retail electric customers.

B. Procedural Background²⁵

18. On September 2, 2013, the Minnesota Public Utilities Commission ("Commission") issued its Findings of Fact, Conclusions, and Order in Xcel Energy's 2012 rate case.²⁶ In that order, Commission opened this proceeding to investigate the prudence, reasonableness, and rate recoverability of the costs incurred in connection with the LCM/EPU Program at the Monticello Nuclear Generating Plant ("Monticello" or the "Plant").²⁷ The Commission also directed its staff to work with the Department to develop a proposal for conducting the investigation.²⁸

19. On October 18, 2013, the Company submitted a report and related Direct Testimony and schedules to the Commission to help facilitate the investigation. The Company submitted testimony of Company witnesses Mr. James R. Alders,²⁹ Mr. Timothy J. O'Connor,³⁰ Mr. J. Arthur Stall,³¹ and Mr. Scott L. Weatherby.³²

20. On November 14, 2013, the Commission met to consider the investigation proposal. The Company, the Department, and the Minnesota Chamber

²⁵ All documents referenced to in this section are filed with the Department of Commerce eDockets system, Docket Number E002/CI-13-754, and may be viewed through the Search eDockets link at mn.gov/puc.

²⁶ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-12-961, FINDINGS OF FACT, CONCLUSIONS, AND ORDER at 46 (Sept. 3, 2013).

²⁷ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-12-961, FINDINGS OF FACT, CONCLUSIONS, AND ORDER at 46 (Sept. 3, 2013).

²⁸ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-12-961, FINDINGS OF FACT, CONCLUSIONS, AND ORDER at 46 (Sept. 3, 2013).

²⁹ Ex. 2, Alders Direct.

³⁰ Ex. 3, O'Connor Direct.

³¹ Ex. 4, Stall Direct.

³² Ex. 5, Weatherby Direct; Ex. 6, Weatherby Direct (Trade Secret).

of Commerce (“MCC”) attended the meeting and offered their comments on the proposal.³³

21. On December 18, 2013, the Commission issued its Order Approving Investigation and Notice and Order for Hearing. The Order referred the investigation to the Office of Administrative Hearings for a contested case proceeding.³⁴

22. The December 18, 2013 Order also approved the investigation proposal developed by the Commission staff and the Department.³⁵ The investigation proposal included a draft Request for Proposals (“RFP”) to allow the Department to hire an expert.³⁶ The Commission approved the scope of the investigation as stated in the draft RFP, with the clarification that the scope includes project cost differences between what was initially proposed and what has been presented to the Commission for recovery and the reasons for those changes.³⁷ The approved RFP identified three issues for the Department’s expert to focus on: (a) whether the modifications were necessary because of NRC requirements, the Fukushima incident, or other related factors, (b) whether the cost levels for these modifications were reasonable, and (c) how these costs should be allocated between the LCM and EPU parts of the Program.³⁸

³³ See NOTICE OF COMMISSION MEETING (Nov. 1, 2013) (eDockets Doc. No. 201311-93193-03); ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

³⁴ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

³⁵ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

³⁶ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING at 7 (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

³⁷ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING at 7 (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

³⁸ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING at 2 (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

23. The Commission directed Parties to address the following three issues in this proceeding: 1) whether The Company's handling of the Monticello LCM/EPU Program was prudent? 2) whether the Company's request for recovery of Monticello LCM/EPU cost overruns is reasonable? and 3) how should costs be allocated between the LCM and EPU parts of the Program.³⁹ At the time the Commission issued its Order Approving Investigation and Notice and Order for Hearing, the only parties to this proceeding were the Company and the Department.⁴⁰

24. Administrative Law Judge Steve M. Mihalchick held prehearing conferences on January 27, 2014, in St. Paul, and February 10, 2014, by telephone.⁴¹ The prehearing conferences were attended by the Company, the Department, the OAG, XLI, MCC, and Commission staff.⁴²

25. A First Prehearing Order was issued on February 14, 2014, granting the petitions to intervene filed by XLI and OAG. The First Prehearing Order also set forth the procedures for discovery and provided a schedule for all filing deadlines and the dates for evidentiary hearing.⁴³

26. On July 2, 2014, Department witnesses Ms. Nancy A. Campbell,⁴⁴ Mr. Mark W. Crisp,⁴⁵ Dr. William R. Jacobs, Jr., PhD.⁴⁶ and Mr. Christopher J. Shaw⁴⁷ filed Direct Testimony and associated schedules.⁴⁸

³⁹ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING at 3 (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

⁴⁰ ORDER APPROVING INVESTIGATION AND NOTICE AND ORDER FOR HEARING (Dec. 18, 2013) (eDockets Doc. No. 201312-94721-01).

⁴¹ FIRST PREHEARING ORDER at 1 (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁴² FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁴³ FIRST PREHEARING ORDER at 1 (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁴⁴ Ex. 313, Campbell Direct; Ex. 314, Campbell Direct Attachments.

⁴⁵ Ex. 300, Crisp Direct; Ex. 301, Crisp Direct (Trade Secret); Ex. 302, Crisp Direct MWC-3 (Trade Secret).

⁴⁶ Ex. 305, Jacobs Direct; Ex. 306, Jacobs Direct (Trade Secret).

⁴⁷ Ex. 309, Shaw Direct; Ex. 310, Shaw Direct Attachments.

⁴⁸ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

27. On July 16, 2014, a Joint Prehearing Conference was held by Administrative Law Judges Jeanne M. Cochran and Steve M. Mihalchick to ensure that issues related to this proceeding were coordinated between this docket and the Xcel Energy 2013 general rate case (Docket No. E002/GR-13-868).⁴⁹

28. On July 17, 2014, a Joint Prehearing Order was issued identifying that the following issues would be addressed in this docket:

- (i) The issue of the reasonableness and prudence of the costs for the Program;
- (ii) The issue of cost allocation between the EPU and the LCM.⁵⁰

29. The issues of whether the EPU should be considered “used and useful” in 2014 and the issue of the recovery and amortization of expenses from the Program would be addressed in Xcel Energy’s 2013 general rate case.⁵¹

30. The Parties⁵² filed Rebuttal Testimony on August 26, 2014.⁵³ The Company filed rebuttal testimony and associated schedules of Company witnesses Mr. Alders,⁵⁴ Mr. O’Connor,⁵⁵ Mr. Richard J. Sieracki,⁵⁶ Mr. David M. Sparby,⁵⁷ and Mr.

⁴⁹ JOINT PREHEARING CONFERENCE TRANSCRIPT FOR DOCKET NOS. E002/GR-13-868 and E002/CI-13-754 (Jul. 16, 2014) (eDockets Doc. No. 20148-102000-02).

⁵⁰ JOINT PREHEARING ORDER (July 17, 2014) (eDockets Doc. No. 20147-101592-01).

⁵¹ JOINT PREHEARING ORDER (July 17, 2014) (eDockets Doc. No. 20147-101592-01).

⁵² “Parties” as used herein refers to the Department, the OAG, XLI, and the Company. XLI did not file testimony in this proceeding, and where “Parties” is used to refer to filed testimony, XLI is excluded in those references.

⁵³ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁵⁴ Ex. 8, Alders Rebuttal.

⁵⁵ Ex. 9, O’Connor Rebuttal; Ex. 10, O’Connor Rebuttal (Trade Secret).

⁵⁶ Ex. 11, Sieracki Rebuttal.

⁵⁷ Ex. 12, Sparby Rebuttal.

Stall.⁵⁸ The OAG filed rebuttal testimony and associated schedules of OAG witness John Lindell.⁵⁹

31. The Parties filed Surrebuttal Testimony on September 19, 2014.⁶⁰ The Company filed Surrebuttal Testimony and associated schedules of Company witnesses James R. Alders⁶¹ and Timothy J. O'Connor.⁶² The Department filed Surrebuttal Testimony and associated schedules of Department witnesses Ms. Campbell,⁶³ Mr. Crisp,⁶⁴ Dr. Jacobs,⁶⁵ and Mr. Shaw.⁶⁶ The OAG filed Surrebuttal Testimony and associated schedules of OAG witness Mr. Lindell.⁶⁷

32. The evidentiary hearings were held on September 29 through October 1, 2014, in the Commission's large hearing room in St. Paul, Minnesota.⁶⁸ The Administrative Law Judge provided an opportunity for the public to provide comments at the start of the evidentiary hearing, but no members of the public spoke.⁶⁹

33. On October 31, 2014, the Parties filed Initial Briefs.⁷⁰

34. On November 21, 2014, the Parties filed Reply Briefs and Proposed Findings of Fact.⁷¹

⁵⁸ Ex. 13, Stall Rebuttal.

⁵⁹ Ex. 200, Lindell Rebuttal; Ex. 201, Lindell Rebuttal Schedules; Ex. 202, Lindell Rebuttal (Trade Secret); Ex. 203, Lindell Rebuttal Schedules (Trade Secret).

⁶⁰ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁶¹ Ex. 15, Alders Surrebuttal.

⁶² Ex. 16, O'Connor Surrebuttal; Ex. 17, O'Connor Surrebuttal (Trade Secret).

⁶³ Ex. 315, Campbell Surrebuttal.

⁶⁴ Ex. 303, Crisp Surrebuttal.

⁶⁵ Ex. 306, Jacobs Surrebuttal.

⁶⁶ Ex. 311, Shaw Surrebuttal.

⁶⁷ Ex. 204, Lindell Surrebuttal; Ex. 205, Lindell Surrebuttal Schedule.

⁶⁸ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).


⁶⁹ Tr. Vol. I at 11:16-12:1.

⁷⁰ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

C. Overview of Monticello Plant

35. Monticello is a boiling water reactor (“BWR”) nuclear plant that was constructed in the late 1960s.⁷² It produces electricity by boiling water through nuclear fission and producing steam.⁷³ The steam is directly used to drive a turbine, after which it is cooled in a condenser and converted back to liquid water.⁷⁴ A BWR configuration is illustrated in Figure 1.

Figure 1. BWR Configuration⁷⁵



36. A BWR is distinguished from a pressurized water reactor (“PWR”) plant, such as the Company’s nuclear units at the Prairie Island Nuclear Generating Plant (“Prairie Island”).⁷⁶ One of the notable features of a BWR (as distinct from a PWR) is

⁷¹ FIRST PREHEARING ORDER (Feb. 14, 2014) (eDockets Doc. No. 20142-99455-01).

⁷² Ex. 3, O’Connor Direct at 32:26.

⁷³ Ex. 3, O’Connor Direct at 14:12-13.

⁷⁴ Ex. 3, O’Connor Direct at 14:10-13.

⁷⁵ Ex. 3, O’Connor Direct at 15:1-3.

⁷⁶ Ex. 3, O’Connor Direct at 16:1-10.

that many systems in a BWR plant become radiological and cannot be accessed while the plant is in operation.⁷⁷

37. In 2012, the Plant produced 4,890,374 MW-hours (“MWh”) of electricity, or about 10 percent of the Company’s customers’ annual electric energy requirements.⁷⁸

D. Program Overview

38. In 2005, the Company sought and received Commission approval to construct an independent spent-fuel storage facility (“ISFSI”) at Monticello.⁷⁹ This approval paved the way for the Company to seek Nuclear Regulatory Commission (“NRC”) permission to extend Monticello’s operation life from its planned retirement in 2010 to 2030.⁸⁰ The ISFSI also provided the Company the opportunity to further investigate and consider the possibility of an EPU at Monticello.⁸¹

39. In 2006, the NRC renewed Monticello’s operating license through 2030.⁸² As a condition of obtaining the renewed license, the Company must comply with, among other things four NRC rules designed, in part, to ensure that reactors and plant systems remain safe for the duration of the license.⁸³ All of these requirements place an obligation on the operator to ensure the facility is designed appropriately to

⁷⁷ Ex. 3, O’Connor Direct at 39:21; 80:16; 91:3; 108:8; 109:15-27; Tr. Vol. II (Stall) at 72:13-19 (“And I would just add that there’s an increase[d] level of difficulty for Monticello over what we had at FPL because this whole side of the plant at FPL was what we call a clean plant [*i.e.*, PWR], nonradioactive, here it was all radioactive over there [at Monticello], radiation areas, much more difficult than what we had.”).

⁷⁸ Ex. 3, O’Connor Direct at 16:16-17.

⁷⁹ See *In the Matter of the Application of N. States Power Co., d/b/a Xcel Energy, for a Certificate of Need to Establish an Independent Spent Fuel Storage Installation at the Monticello Generating Plant*, No. E002/CN-05-123, APPLICATION FOR A CERTIFICATE OF NEED at 5-2 to 5-9 (Jan. 18, 2005); *In the Matter of the Application of N. States Power Co., d/b/a Xcel Energy, for a Certificate of Need to Establish an Independent Spent Fuel Storage Installation at the Monticello Generating Plant*, No. E002/CN-05-123, ORDER GRANTING CERTIFICATE OF NEED FOR INTERIM INDEPENDENT SPENT FUEL STORAGE INSTALLATION at 16 (Oct. 23, 2006).

⁸⁰ Ex. 2, Alders Direct at 16:7-10.

⁸¹ Ex. 3, O’Connor Direct at 45:19-24.

⁸² Ex. 3, O’Connor Direct at 16:25-26.

⁸³ Ex. 3, O’Connor Direct at 18:7-10 and 91:20-92:22; Ex. 4, Stall Direct at 17:13-18:16.

meet relevant design criteria.⁸⁴ This means that if, during a planned replacement or inspection, a component is found to be degraded, it must be replaced, even if that replacement was not planned.⁸⁵

40. Simultaneous with the 2006 NRC license renewal, the Company's demand forecast showed a critical need for additional baseload capacity at a time when natural gas and renewable energy prices were relatively high.⁸⁶

41. The Company's 2004 Resource Plan was under consideration by the Commission at this time and,⁸⁷ as a result of these factors, the Commission directed the Company to file a Certificate of Need Application for a 71 MW EPU at Monticello to meet the critical need for baseload capacity.⁸⁸

42. In 2008, the Company filed its license amendment request, which is necessary for a nuclear plant to obtain approval to operate at uprate conditions, with the NRC.⁸⁹

43. In 2008, the Company filed the Monticello uprate Certificate of Need Application, which included a Program estimate of \$346 million (2008\$) (without accounting funds used during construction ("AFUDC")).⁹⁰ The Commission granted the EPU Certificate of Need in early 2009.⁹¹

⁸⁴ See Ex. 4, Stall Direct at 17-20;

⁸⁵ Ex. 4, Stall Direct at 17:13-18.

⁸⁶ Ex. 11, Sieracki Rebuttal at 13:4-10; Ex. 2, Alders Direct at 19:10-16.

⁸⁷ Ex. 8, Alders Rebuttal at 8:8-11; *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, REPLY COMMENTS at 9, 26-27 and BASELOAD REPORT at 18, 20-21 (Nov. 23, 2005).

⁸⁸ *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, ORDER APPROVING RESOURCE PLAN AS MODIFIED, FINDING COMPLIANCE WITH RENEWABLE ENERGY OBJECTIVES STATUTE, AND SETTING FILING REQUIREMENTS at 9 (July 28, 2006).

⁸⁹ Ex. 3, O'Connor Direct at 51:24-25, 52:25-26, 53:4-5, and Schedule 17 at 1.

⁹⁰ Ex. 2, Alders Direct at 21:14-18; Ex. 3, O'Connor Direct at 29:16-18; Ex. 15, Alders Surrebuttal at 15:9-11.

⁹¹ Ex. 2, Alders Direct at 24:11-14 (citing *Petition to the Minn. Pub. Util. Comm'n for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, ORDER GRANTING CERTIFICATE OF NEED AND ACCEPTING ENVIRONMENTAL ASSESSMENT (Jan. 8, 2009)).

44. Approximately two months after receiving the Certificate of Need from the Commission, the Company began the installation work necessary for both the LCM and EPU work related to the Program during the 2009 refueling outage.⁹² The Program installation continued through the 2011 and 2013 regularly-scheduled refueling outages.⁹³ Final component installation for the Program was complete in July 2013.⁹⁴

45. Table 1 summarizes the Program’s installed modifications, their final costs, and in-service dates.

Table 1. LCM/EPU Program Modifications, Costs, and In-Service Dates⁹⁵

Electrical Distribution System (\$119 million) (In-service: 7/9/13)	Feedwater Heaters ⁹⁶ (\$115.3 million) (In-service: 5/8/09 for CARVs 5/8/09 for Drain & Dump 5/8/09 for Transmitters 5/25/11 for 14 & 15 A/B; 7/9/13 for 13 A/B)	Reactor Feed Pumps and Motors (\$93.2 million) (In-service: 7/9/13)
Condensate Demineralizer System (\$79.8 million) (In-service: 5/25/11)	Licensing (\$65.8 million) (In-service: 10/31/13)	Turbine (high- and low-pressure) (\$56.5 million) (In-service: 5/8/09)
Steam Dryer (\$37.9 million) (In-service: 5/25/11)	Main and 1AR Transformer (\$29.9 million) (In-service: 9/20/09)	Condensate Pumps and Motors (\$22.2 million) (In-service: 7/9/13)

⁹² Ex. 3, O’Connor Direct at 59:4-6.

⁹³ Ex. 3, O’Connor Direct at 78:15-18, 88:13 at Table 12.

⁹⁴ Ex. 3, O’Connor Direct at 87:20-22.

⁹⁵ Ex. 3, O’Connor Direct at 21:9-21 and 140:10 at Table 24. Costs are from Ex. 16, O’Connor Surrebuttal at Schedule 1 (Forecast). In-Service Dates are from Ex. 3, O’Connor Direct at Schedule 5.

⁹⁶ The feedwater heaters modification included replacing six feedwater heaters, cross around relief valves, moisture separator drain tank, thermowell, drains and dumps, main steam line navy nipples, and associated valves and piping. Ex. 3, O’Connor Direct at 117:15-18 and Schedule 25.


Power Range Neutron Monitor (\$17.5 million) (In-service: 9/4/09)	Expansion Joints (\$7.0 million) (In-service: 5/8/09)	Generator Rewind (\$6.7 million) (In-service: 5/25/11)
Reactor Water Cleanup Capacity Improvement (\$5.6 million) (In-service: 12/21/12)	Isophase Bus Cooling Upgrade (\$5.4 million) (In-service: 5/8/09)	General Electric ZIP (\$2.6 million) (In-service: 5/25/11)
Stator Water Cooler (\$2.4 million) (In-service: 5/24/11)	Steam Dryer Instrumentation Removal (\$1.2 million) (In-service: 7/9/13)	EQ Transmitters & Detectors (\$0.84 million) (In-service: 5/8/09)
Off Gas Dilution Fan Cable (\$0.63 million) (In-service: 8/28/09)	PCT Vent & Purge Valve (\$0.45 million) (In-service: 7/9/13)	MSIV Solenoid Valve Replacement (\$0.34 million) (In-service: 5/8/09)
Drywell Spray Flow Valve Replacement (\$0.22 million) (In-service: 5/8/09)	Drywell Brick Removal in Bioshield (\$0.15 million) (In-service: 5/8/09)	Exciter Replacement (\$0.12 million) (In-service: 9/12/11)
1AR Cable Replacement (\$0 – included in Electrical Distribution System) (In-service: N/A; went to non-EPU work order)		

46. Of all the work completed during the Program, 10 modifications comprised about 95 percent of the LCM/EPU Program costs.⁹⁷ The 10 major modifications undertaken as part of the Program are identified in Figure 2.⁹⁸

⁹⁷ Ex. 3, O'Connor Direct at 21:8-9.

⁹⁸ The "Reactor Core Power Increased" label in Figure 2 is the same as what the Company referred to as "Licensing" in its filing.

Figure 2. Monticello 10 Major Modifications⁹⁹



47. In September 2013, the Company was notified that the Advisory Committee on Reactor Safeguards (“ACRS”), the advisory group to the NRC, recommended that the NRC approve the Monticello EPU operating conditions and approve the license amendment request that was submitted in 2008.¹⁰⁰ Monticello is awaiting final NRC approval so that it may begin ascension to the uprate operating conditions that will allow generation of an additional 71 MW.¹⁰¹

48. As of August 31, 2014, the Company spent \$669.6 million without AFUDC¹⁰² or \$752.6 million with AFUDC for the Program (2014\$).¹⁰³ By December

⁹⁹ Ex. 3, O’Connor Direct at 22.

¹⁰⁰ Ex. 3, O’Connor Direct at 57:22-23 and Schedule 18; Ex. 9, O’Connor Rebuttal at 23:7-8.

¹⁰¹ Ex. 407, O’Connor Opening Statement at 4-5; *see* Ex. 3, O’Connor Direct at 34:23-26; Ex. 9, O’Connor Rebuttal at 8:22 n.5.

¹⁰² Ex. 16, O’Connor Surrebuttal at 2:15-16 and Schedule 1 at 2.

¹⁰³ Ex. 15, Alders Surrebuttal at 7:25 (\$83 million AFUDC).

31, 2014, the Company estimates that the total Program cost will be \$663.4 million without AFUDC¹⁰⁴ or \$746.4 million with AFUDC (2014\$) for credits and ascension closeout.¹⁰⁵

49. The Company is seeking to recover the full amount, with AFUDC, that it has spent to implement the Program.¹⁰⁶

E. Early History of Monticello (1970-2003)

50. In 1970, Xcel Energy obtained a 40-year operating license from the NRC, which allowed operation of the Plant until September 2010.¹⁰⁷ The Plant was not designed with license renewal in mind, as this was not allowed under the NRC regulations of the day.¹⁰⁸ It was assumed at the time of construction, that original equipment would last the duration of the license and then be retired.¹⁰⁹

51. In many instances, mechanical and electrical equipment was installed at the Plant, with associated piping, wiring, hangars, and supports field-run, and then containment or support concrete was poured around these components.¹¹⁰

52. In 1994, the Minnesota Legislature placed a moratorium on additional dry cask storage in the State of Minnesota, effectively limiting the operation of the Plant to its original operating license.¹¹¹

¹⁰⁴ Ex. 16, O'Connor Surrebuttal at 2:16-18 and Schedule 1 at 4.

¹⁰⁵ Ex. 15, Alders Surrebuttal at 7:25 (\$83 million AFUDC).

¹⁰⁶ See Xcel Energy Initial Br. at 1.

¹⁰⁷ Ex. 3, O'Connor Direct at 43:6-7.

¹⁰⁸ Ex. 3, O'Connor Direct at 33:5-6.

¹⁰⁹ Ex. 3, O'Connor Direct at 33:5-8; Ex. 9, O'Connor Rebuttal at 18:17-23.

¹¹⁰ Ex. 3, O'Connor Direct at 33:6-11; Ex. 9, O'Connor Rebuttal at 18:19-21 "Field-run" means that the supporting wiring, piping, hangars, and electrical conduit were run according to what could be accomplished during construction, and final placement of these systems was not necessarily documented on as-builts. Ex. 9, O'Connor Rebuttal at 18:25-19:6. In the 1980s, the Plant committed to document safety-related electrical systems and, in 2008, began updating all mechanical, electrical, and civil as-built conditions when discrepancies were found. Ex. 9, O'Connor Rebuttal at 19:3-6.

¹¹¹ 1994 Minn. Laws ch. 641, art. 1, § 2(d).

53. Based on this statutory moratorium, any possibility of further investigation into what would be necessary to extend the operating life of Monticello was foreclosed and impacted LCM planning.¹¹² From the mid-1990s until 2003, the capital budget for non-regulatory projects was consistently around \$5 million per year, and the book value of Monticello had depreciated to \$153 million.¹¹³ During this decade, the Plant was being actively managed to its retirement in 2010 and, while other nuclear plants in the country that could seek license extensions undertook modernization efforts, Monticello did not.¹¹⁴

F. 2003 Change to Minnesota Law

54. Managing the Plant to retirement continued until the statutory moratorium for additional dry cask storage was lifted in 2003.¹¹⁵

55. In 2003, the Minnesota Legislature authorized additional dry cask spent fuel storage at Prairie Island and permitted “expansion or establishment of an independent spent-fuel storage facility at a nuclear generation facility in [Minnesota] subject to approval of a certificate of need” by the Commission under Minnesota Statutes Section 216B.243.¹¹⁶

¹¹² Ex. 9, O’Connor Rebuttal at 4:5-9; Tr. Vol. II (Weatherby) at 36:22-37:21 (discussing LCM activity in context of potential 2010 plant shutdown).

¹¹³ Ex. 9, O’Connor Rebuttal at 4:13-16. These capital investments do not include the investment in 1996 to 1998 to increase the Monticello output by approximately 6.3 percent that did not require significant physical Plant modifications but took advantage of additional capacity already available through the installed equipment (the “1998 uprate”). Ex. 9, O’Connor Rebuttal at 15:22-16:22. The 1998 uprate project cost approximately \$31.2 million in capital expenses and \$4.5 million in operation and maintenance costs. Ex. 9, O’Connor Rebuttal at 16:26-27. This investment reduced the cost to operate the Plant because it increased Monticello’s generation at a very low capital cost. Ex. 9, O’Connor Rebuttal at 17:3-5.

¹¹⁴ Ex. 9, O’Connor Rebuttal at 4:4-11.

¹¹⁵ 2003 Minn. Laws 1st Spec. Sess. ch. 11, art. 1, § 2.

¹¹⁶ 2003 Minn. Laws 1st Spec. Sess. ch. 11, art. 1, § 2, subd. 2; *see* Minn. Stat. § 116C.83 (2014).

G. Relicensing of Monticello (2004-2006)

1. ISFSI Certificate of Need

56. In early 2000, the Company became aware of the possibility of a potential change in Minnesota law and began in-depth evaluation of necessary steps to achieve license extension of the Plant from the NRC and the State of Minnesota.¹¹⁷

57. After the 2003 change in the law, the Company began its preparation of an ISFSI Certificate of Need Application to authorize on-site spent-fuel storage at Monticello and filed it with the Commission in 2005.¹¹⁸

58. The cost estimates for this work that Xcel Energy provided in its 2005 ISFSI Certificate of Need Application were not based on an exhaustive study, but were representative upgrades based on good-faith estimates, prior operating experience at the Plant, and the known nuclear regulatory environment as it existed at the time the application was prepared.¹¹⁹

59. The Commission granted the ISFSI Certificate of Need in 2006.¹²⁰

2. NRC License Renewal Application

60. The Company applied for, and received, a license extension for the Plant to operate until 2030 from the NRC in 2006.¹²¹

61. As a condition of obtaining a renewed license from the NRC, the Company was required to comply with certain rules to ensure that reactors and plant systems remained safe for the duration of the extended license.¹²² These rules

¹¹⁷ Ex. 9, O'Connor Rebuttal at Schedule 33 and Schedule 34.

¹¹⁸ Ex. 2, Alders Direct at 16:2-7.

¹¹⁹ Ex. 2, Alders Direct at 16:26-17:2.

¹²⁰ Ex. 9, O'Connor Rebuttal at Schedule 19; Tr. Vol. II (Weatherby) at 36:22-38:7.

¹²¹ Ex. 3, O'Connor Direct at 16:25-26.

¹²² Ex. 3, O'Connor Direct at 18:3-6.

included the Corrective Action Program, Aging Management Rule, Maintenance Rule, Back Fit and Forward Fit Rule.¹²³

62. These rules required the Company to make modifications to, or replace, any equipment that did not meet the NRC's relevant design criteria or applicable safety requirements.¹²⁴

63. The maintenance rule, codified at 10 C.F.R. Part 50.56, requires that a nuclear plant be maintained rigorously to ensure that all safety-related systems and those systems, structures, and components that are important to safety will function according to their intended use and purpose.¹²⁵ This means that if a safety-related system or a system that is important to safety is in need of repair or replacement, the licensee is obligated to have firm plans in place to resolve the cause of any equipment-reliability issue in a timely manner.¹²⁶ Application of the maintenance rule often drives the replacement of older, obsolete equipment or equipment for which spare parts are no longer available.¹²⁷

64. The aging management rule, codified at 10 C.F.R. Part 54, provides the requirements for renewal of operating licenses for nuclear power plants.¹²⁸ This rule mandates an aging management review of a plant's systems, structures, and components that are safety-related or important to safety to ensure that the effects of aging will be managed and intended functions will be maintained for the period of the plant's extended operation.¹²⁹ In other words, to obtain a license extension from the

¹²³ Ex. 3, O'Connor Direct at 18:7-10; Ex. 4, Stall Direct at 17:13-18:16.

¹²⁴ Ex. 3, O'Connor Direct at 18:12-15.

¹²⁵ Ex. 4, Stall Direct at 18:6-9.

¹²⁶ Ex. 4, Stall Direct at 18:10-14.

¹²⁷ Ex. 4, Stall Direct at 18:14-16.

¹²⁸ Ex. 4, Stall Direct at 17:20-22.

¹²⁹ Ex. 4, Stall Direct at 17:22-26 (citing 10 C.F.R. § 54.21(a)(1)(i)).

NRC, the operator must commit to replace and repair systems to keep the plant in safe working order throughout its life.¹³⁰

65. Under the NRC regulations, the corrective action program requires that a licensee repair any system, component, or condition that is adverse to safety.¹³¹ The licensee must repair or replace the component prior to completing any other work.¹³² Therefore, if during implementation of a project, the licensee encounters degraded systems that impact safety, then those systems must be corrected.¹³³

66. The back-fit and forward-fit rules describe a process by which the NRC monitors and analyzes nuclear power plants for compliance with the design of the plant.¹³⁴ The NRC requires nuclear operators to “back fit” systems (apply a change in criteria retroactively to an existing licensee) when the NRC can demonstrate that (1) there is a substantial increase in the overall protection of the public health and safety or the common defense and security to be derived from the back fit; and (2) the direct and indirect costs of implementation for that facility are justified in view of this increased protection.¹³⁵

67. The “forward-fit” rule allows the NRC to condition approval of a licensee’s voluntary change in its licensing basis on the licensee’s agreement to adopt new or revised guidance regardless of whether the condition is predicated on a substantial safety issue.¹³⁶

68. As a result, the NRC’s corrective action program, the aging management rule, the maintenance rule, and the back-fit and forward-fit rules, required the

¹³⁰ Ex. 4, Stall Direct at 17:26-18:4.

¹³¹ Ex. 4, Stall Direct at 17:13-15.

¹³² Ex. 4, Stall Direct at 17:15-16.

¹³³ Ex. 4, Stall Direct at 17:16-18.

¹³⁴ Ex. 4, Stall Direct at 19:5-6.

¹³⁵ Ex. 4, Stall Direct at 19:6-13 (citing 10 C.F.R. § 50.109).

¹³⁶ Ex. 4, Stall Direct at 19:27-20:4.

Company to make modifications to, or replace, any equipment it found that did not meet the relevant design criteria or applicable safety requirements.¹³⁷

H. Company Resource Needs (2004-2009)

69. Simultaneously with its consideration of management and license-renewal options for Monticello, Xcel Energy was developing its 2004 Resource Plan, the results of which had a material impact on the decisions that the Company made regarding the Plant.¹³⁸

70. During this time, Xcel Energy's forecasts indicated the critical need to add a significant amount of new baseload generating capacity in the near- to mid-term.¹³⁹ The Company's 2004 Resource Plan filing identified a forecasted increased demand of up to 1,125 MW of new baseload capacity by 2015.¹⁴⁰

71. At the same time that the Company and the Commission were faced with making decisions about how to met these baseload capacity needs for Xcel Energy's customers, the country was experiencing a very volatile natural gas price environment.¹⁴¹ Natural gas prices rose from under \$6 per MMBTU in early 2005 to near \$10 per MMBTU in late 2005, before stabilizing near \$8 per MMBTU in late 2006.¹⁴² The hurricane season in 2008 contributed to another spike in prices to an average of nearly \$12 per MMBTU.¹⁴³

72. Xcel Energy provided the natural gas forward price curves in the 2004 Resource Plan record to illustrate the dramatic fluctuations that high natural gas prices

¹³⁷ Ex. 3, O'Connor Direct at 18:7-15; Ex. 4, Stall Direct at 17:13-18:16.

¹³⁸ Ex. 3, O'Connor Direct at 2:25-3:3.

¹³⁹ Ex. 2, Alders Direct at 18:18-20; Ex. 3, O'Connor Direct at 3:1-3:3.

¹⁴⁰ Ex. 2, Alders Direct at 18:20-21; *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, INITIAL FILING at 1-2 (Nov. 1, 2004).


¹⁴¹ Ex. 11, Sieracki Rebuttal at 13:4-9.

¹⁴² Ex. 11, Sieracki Rebuttal at 13:6-9.

¹⁴³ Ex. 11, Sieracki Rebuttal at 13:8-10.


were exhibiting in the relevant timeframe.¹⁴⁴ These price curves are provided in Figure 3.

Figure 3. Natural Gas Price Projections, 2006-2008¹⁴⁵



73. Furthermore, these forward price curves were confirmed by the Company's actual experience in 2008, as shown in Figure 4.

Figure 4. Actual Natural Gas Costs, 2008¹⁴⁶



¹⁴⁴ Ex. 8, Alders Rebuttal at 11:3-5.

¹⁴⁵ Ex. 8, Alders Rebuttal at 11:7 at Figure 1.

¹⁴⁶ Ex. 8, Alders Rebuttal at 12:1 at Figure 2.

74. During the time that the Commission and the Company were evaluating baseload resource options in the mid-2000s, the horizontal drilling and hydraulic fracturing revolution that resulted in today's materially lower natural gas prices was entirely unknown and could not have been known.¹⁴⁷

75. Given the need for additional baseload resources and the high cost of natural gas at the time, the Company looked at expanding its non-nuclear gas baseload resources in the Company's Report on Baseload Study Development Process Study and Options ("Baseload Report"), filed on November 23, 2005 in the 2004 Resource Plan docket.¹⁴⁸

76. In the Baseload Report, Xcel Energy identified the possibility of addressing a portion of the pending capacity by implementing combined uprates at Monticello, Prairie Island, and Sherco Unit No. 3.¹⁴⁹

77. The Baseload Report recognized that the development of baseload resources "requires extremely long planning horizons, and the certificate-of-need-like process for selecting new baseload acquisition" is time- and labor-intensive.¹⁵⁰ As a result, the Company determined that it was important to move forward promptly to build, buy, or otherwise secure the generating capacity required to fulfill those obligations.¹⁵¹

¹⁴⁷ Ex. 11, Sieracki Rebuttal at 13:11-14.

¹⁴⁸ Ex. 8, Alders Rebuttal at 8:8-11; *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, REPLY COMMENTS at 9, 26-27 and BASELOAD REPORT at 18, 20-21 (Nov. 23, 2005).

¹⁴⁹ Ex. 8, Alders Rebuttal at 8:13-15.

¹⁵⁰ *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, ORDER APPROVING RESOURCE PLAN AS MODIFIED, FINDING COMPLIANCE WITH RENEWABLE ENERGY OBJECTIVES STATUTE, AND SETTING FILING REQUIREMENTS at 9 (July 28, 2006).

¹⁵¹ Ex. 2, Alders Direct at 18:23-25.

78. In its July 2006 Order approving the Company's 2004 Resource Plan, the Commission "require[d] the Company to file for any required Commission review or approval of these upgrades" as promptly as possible.¹⁵²

79. While the Commission Order in the 2004 Resource Plan directed the Company to submit its EPU Certificate of Need Application for Monticello by the end of 2006, the preparation of the application required more than six months time and the Commission granted the Company extensions to file the application.¹⁵³

80. Accordingly, the Company responded by developing and filing its Certificate of Need Application for the EPU at Monticello in February 2008.¹⁵⁴

I. Proceeding with the EPU (2006-2007)

81. In the 2004 Resource Plan proceeding, the Company identified the possibility of an EPU at Monticello in late 2005,¹⁵⁵ but no detailed study work had been performed at the Plant to identify all the necessary system modifications.¹⁵⁶

1. General Electric Initial Scope

82. In 2006, at Xcel Energy's request, General Electric prepared a Scoping Assessment on the possibility of completing an EPU at Monticello.¹⁵⁷ The results of this Scoping Assessment were provided to Xcel Energy in May 2006, just before the Commission issued its Order on the Company's 2004 Resource Plan.¹⁵⁸

¹⁵² *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, ORDER APPROVING RESOURCE PLAN AS MODIFIED, FINDING COMPLIANCE WITH RENEWABLE ENERGY OBJECTIVES STATUTE, AND SETTING FILING REQUIREMENTS at 9 (July 28, 2006).

¹⁵³ Ex. 2, Alders Direct at 20:22-24.

¹⁵⁴ Ex. 2, Alders Direct at 21:14-15.

¹⁵⁵ Ex. 8, Alders Rebuttal at 8:8-11; *In the Matter of N. States Power Co. d/b/a Xcel Energy's Application for Approval of its 2005-2019 Res. Plan*, No. E002/RP-04-1752, REPLY COMMENTS at 9, 26-27 and BASELOAD REPORT at 18, 20-21 (Nov. 23, 2005).

¹⁵⁶ Ex. 3, O'Connor Direct at 45:5-7.

¹⁵⁷ Ex. 3, O'Connor Direct at 45:6-8.

¹⁵⁸ Ex. 3, O'Connor Direct at 45:8-9.

83. Xcel Energy selected General Electric to complete the Scoping Assessment and cost estimate primarily because General Electric was the original designer of Monticello and had an ample financial and operational record.¹⁵⁹ General Electric also holds the proprietary rights for many of the critical systems for the Plant.¹⁶⁰ Therefore, given its prior knowledge of the Plant and experience with the work, General Electric was the most logical choice to prepare the Scoping Assessment.¹⁶¹

84. The General Electric Scoping Assessment identified the minimally necessary component modifications and replacements to achieve the EPU and also estimated the costs of the necessary work.¹⁶² The Scoping Assessment did not include or evaluate what LCM activities might be necessary for the 20-year license extension that would support the Plant's operation to 2030, as that was not within the scope of General Electric's analysis.¹⁶³

85. Xcel Energy reviewed the Scoping Assessment from May to August 2006, including the proposed implementation schedule.¹⁶⁴

86. The General Electric Scoping Assessment identified two potential implementation schedules for the Program.¹⁶⁵ The first schedule completed implementation in two sequential refueling outages that would take place in 2009 and 2011.¹⁶⁶ The second implementation schedule completed implementation in the 2011 and 2013 refueling outages.¹⁶⁷

¹⁵⁹ Ex. 3, O'Connor Direct at 47:21-23; *see* Tr. Vol. II (O'Connor) at 59:5-15.

¹⁶⁰ Ex. 3, O'Connor Direct at 47:26-48:2.

¹⁶¹ Ex. 3, O'Connor Direct at 47:26-48:2.

¹⁶² Ex. 3, O'Connor Direct at 45:9-10.

¹⁶³ Ex. 3, O'Connor Direct at 45:9-10.

¹⁶⁴ Ex. 3, O'Connor Direct at 45:26-46:1.

¹⁶⁵ Ex. 3, O'Connor Direct at 49:7-11.

¹⁶⁶ Ex. 3, O'Connor Direct at 49:7-11.

¹⁶⁷ Ex. 3, O'Connor Direct at 49:7-11.

87. Given the magnitude and timing of the impending capacity need identified in the 2004 Resource Plan proceeding, and confirmed in the 2007 Resource Plan proceeding,¹⁶⁸ the Plant’s management team, in consultation with the Resource Planning business unit, elected to proceed with targeting Program implementation under the 2009 and 2011 refueling outage schedule.¹⁶⁹

88. To establish a reasonable estimate for the Program, Xcel Energy used the cost estimate in the Scoping Assessment and also benchmarked the costs incurred by other comparable plants for similar LCM and EPU programs.¹⁷⁰

89. Because of the Plant’s smaller footprint and the estimated increased installation and implementation challenges associated with this, along with the high-dose radiological environment of a BWR plant like Monticello, Xcel Energy developed a cost estimate for the Program that was 75 percent higher than the most expensive benchmarked plant, as shown in Table 2.¹⁷¹

Table 2. EPU Cost Comparisons for Early to Mid 2000s¹⁷²

Project	Description	Initial Cost Estimate	Latest Cost Estimate	Ratio of Final to Initial Cost	Estimate of Schedule Extension	Year Completed
Ginna	EPU	\$33 million	\$44 million	1.33	n/a	2006
Brunswick	EPU	\$145 million + \$2.5 million contingency	\$180* million	1.22* (including contingency)	n/a	2002
Vermont Yankee	EPU	\$75 million	\$100 million	1.35	n/a	2006

* Progress Energy reported that the project cost nearly \$180 million.

¹⁶⁸ Ex. 3, O’Connor Direct at 49:11-13.

¹⁶⁹ Ex. 3, O’Connor Direct at 49:11-13.

¹⁷⁰ Ex. 9, O’Connor Rebuttal at 38 at Table 3.

¹⁷¹ Ex. 9, O’Connor Rebuttal at 39:11-17.

¹⁷² Ex. 9, O’Connor Rebuttal at 38:4 at Table 3.

90. The Company initially authorized \$273 million (2006\$) for the Program, with implementation outages scheduled in 2009 and 2011.¹⁷³ This estimate was designed to complete the necessary EPU work and included costs related to General Electric's Scoping Assessment, obtaining a Certificate of Need from the Commission, and costs of preparing the NRC license amendment request.¹⁷⁴

91. This cost estimate also included funds related to Xcel Energy's scope of work to complete certain additional LCM modifications, some of which were identified in the 2005 ISFSI Certificate of Need proceeding, and to provide project management and support.¹⁷⁵ This estimate did not include the steam dryer or the 13.8 kV electrical distribution system which were identified later.¹⁷⁶

2. Integrated Initiative

92. When the Company resolved to pursue the uprate in addition to the LCM work, and as the modification evaluation process continued through 2006, it became readily apparent that, because many of the LCM and EPU modifications impacted the same equipment, these efforts involved significant overlap.¹⁷⁷ Thus, the Company concluded that it should pursue both the LCM activities and the EPU activities as an integrated initiative.¹⁷⁸

93. Because the Company viewed the Program as a single initiative, the Company used a single parent work order to capture all costs that were incurred.¹⁷⁹ Accounting for the Program was established under a single work order commensurate

¹⁷³ Ex. 3, O'Connor Direct at 46:5-7.

¹⁷⁴ Ex. 3, O'Connor Direct at 46:5-10.

¹⁷⁵ Ex. 3, O'Connor Direct at 46:10-12.

¹⁷⁶ Ex. 3, O'Connor Direct at 47:1-3.

¹⁷⁷ Ex. 9, O'Connor Rebuttal at 12:1-21 and Schedule 5; Ex. 16, O'Connor Surrebuttal at 24:2-20 and Schedules 3-6

¹⁷⁸ Ex. 16, O'Connor Surrebuttal at 23:24-25:5 and Schedules 3-6.

¹⁷⁹ Ex. 5, Weatherby Direct at 8:7-10.

with the expectation at the time that vendors would undertake the major work and perform a central role in Program design.¹⁸⁰ The primary design and study work for the Program was contracted for with General Electric as the lead design vendor, not through individual design contracts for the various systems or modifications.¹⁸¹

94. Further, the Company did not segregate its accounting mechanisms by function because the Company's accounting followed the Federal Energy Regulatory Commission ("FERC") uniform system of accounts, correctly accounting for the work by unit of property modified or installed, rather than by function.¹⁸²

3. Partial Installation Estimates

95. In late 2006, the Company executed two agreements with General Electric.¹⁸³ The first agreement, the phase one agreement, was executed in September 2006.¹⁸⁴ The second agreement, the phase two agreement, was executed in December 2006.¹⁸⁵

96. The phase one agreement related to the Company's use of General Electric's intellectual property.¹⁸⁶

97. The phase two agreement provided that General Electric would prepare the license amendment request and engineer, design, and procure the necessary components and modifications to implement the LCM/EPU Program in 2009 and 2011.¹⁸⁷

¹⁸⁰ Ex. 5, Weatherby Direct at 8:4-7.

¹⁸¹ Ex. 5, Weatherby Direct at 8:11-12.

¹⁸² Ex. 5, Weatherby Direct at 2:25-3:7.

¹⁸³ Ex. 3, O'Connor Direct at 46:16-19.

¹⁸⁴ Ex. 3, O'Connor Direct at 46:16-19.

¹⁸⁵ Ex. 3, O'Connor Direct at 46:16-19.

¹⁸⁶ Ex. 3, O'Connor Direct at 46:22-24.

¹⁸⁷ Ex. 3, O'Connor Direct at 46:24-47:1.

98. The phase two agreement did not include installation of the various components in the Plant and modifications to the Plant.¹⁸⁸ These services were to be rendered through a separate contract.¹⁸⁹ Xcel Energy intended to use General Electric as the lead design vendor and separately contract with a third-party as the lead installation vendor.¹⁹⁰ However, the phase two agreement also included \$27.5 million for a small portion of the installation that was to be conducted by General Electric.¹⁹¹

4. 2007 Refinements

99. Throughout 2006 and 2007, General Electric, Xcel Energy, and specialty designers evaluated the design proposal for various systems at Monticello in more detail.¹⁹²

100. The major modifications for the Program were identified largely in 2006 between receipt of General Electric's Scoping Assessment and executing the General Electric contract.¹⁹³ These modifications were subsequently refined in 2007 and set through 2008.¹⁹⁴ The Company made its decisions regarding these modifications based on its experience operating the Plant.¹⁹⁵

101. In mid-2007, Xcel Energy issued a RFP to Bechtel Corporation, Areva NP, Sargent & Lundy, General Electric/Shaw, and Day Zimmerman to fulfill the role of lead installation vendor.¹⁹⁶

¹⁸⁸ Ex. 3, O'Connor Direct at 47:1-2.

¹⁸⁹ Ex. 3, O'Connor Direct at 47:2-3.

¹⁹⁰ Ex. 9, O'Connor Rebuttal at 47:16-18; Tr. Vol. I (O'Connor) at 107:6-11 and 107:15-23.

¹⁹¹ Ex. 9, O'Connor Rebuttal at 47:8.

¹⁹² Ex. 9, O'Connor Rebuttal at 57:13-25.

¹⁹³ Ex. 9, O'Connor Rebuttal at 58:2-3.

¹⁹⁴ Ex. 9, O'Connor Rebuttal at 58:2-3.

¹⁹⁵ Ex. 3, O'Connor Direct at 102-104. Schedule 23 at 1, Schedule 25 at 1, Schedule 26 at 1, Schedule 27 at 1, and Schedule 28 at 1.

¹⁹⁶ Ex. 3, O'Connor Direct at 49:24-26.

102. The Company thoroughly reviewed the two proposals, one from General Electric/Shaw and a consortium proposal from Day Zimmerman and Sargent & Lundy, with Day Zimmerman as lead. Day Zimmerman maintains nearly half of the U.S. nuclear fleet, with a focus on safety, quality, continuous improvement, and cost reduction.¹⁹⁷ In December 2007, the Company selected the joint proposal of Day Zimmerman/Sargent & Lundy.¹⁹⁸

J. Uprate Certificate of Need (2008-2009)

103. The Company filed its application for a Certificate of Need to complete the uprate in Docket No. E002/CN-08-185 on February 14, 2008.¹⁹⁹

104. This application described a series of modifications necessary to obtain 71 MW of additional capacity and to ensure that that the Plant would be able to operate safely and reliably until the expiration of the extended license in 2030.²⁰⁰

105. At that time, the Company estimated that the overall cost of the initiative would be approximately \$320-346 million.²⁰¹ This \$320 million estimate was in 2008 dollars²⁰² and was based on high-level analysis of the projected costs of the LCM/EPU Program.²⁰³

106. This estimate relied primarily upon the estimates provided by the Company's primary contractor at the time, General Electric, as well as then-existing industry comparables.²⁰⁴

¹⁹⁷ Ex. 3, O'Connor Direct at Schedule 13 at 1.

¹⁹⁸ Ex. 3, O'Connor Direct at 50:1-10.

¹⁹⁹ Ex. 2, Alders Direct at 21:14-15.

²⁰⁰ Ex. 2, Alders Direct at 21:16-18.

²⁰¹ Ex. 3, O'Connor Direct at 29:16-18.

²⁰² Ex. 15, Alders Surrebuttal at 15:9-11.

²⁰³ Ex. 3, O'Connor Direct at 30:6-14.

²⁰⁴ Ex. 2, Alders Direct at 21:1-4; Ex. 8, Alders Rebuttal at 12:13-15.

107. Prior to granting a Certificate of Need, Minnesota Rules require that the Commission determine that a more “reasonable and prudent alternative” has not been demonstrated by a preponderance of the evidence.²⁰⁵

108. Two of the metrics used to compare a proposed project to other proposed alternatives are: (1) the total cost of the project and (2) the cost of the energy supplied by the project.²⁰⁶

109. To provide the information needed to make this assessment, the Company had to determine the cost of each additional MW provided by the uprate.²⁰⁷ This required that the Company attempt to allocate the total cost of the LCM/EPU Program into separate LCM and EPU costs.²⁰⁸

110. But because the Company viewed the EPU as integrally intertwined with the ongoing LCM work that was required to keep the Plant viable for an additional 20 years, the Company had not prepared separate cost estimates for the LCM and EPU aspects of the work.²⁰⁹

111. To remedy this issue for the uprate Certificate of Need proceeding, the Company developed an artificial engineering split as a conservative allocation of the installations that were part of the Program.²¹⁰ This high-level assessment attributed 58.4 percent or \$189 million to LCM upgrades and 41.6 percent or \$133 million to

²⁰⁵ See Minn. R. 7849.0120(B).

²⁰⁶ Minn. R. 7849.0120(B) (“a more reasonable and prudent alternative to the proposed facility has not been demonstrated by a preponderance of the evidence on the record, considering : . . (2) the cost of the proposed facility and the cost of energy to be supplied by the proposed facility compared to the costs of reasonable alternatives and the cost of energy that would be supplied by reasonable alternatives”).

²⁰⁷ Ex. 9, O’Connor Rebuttal at 81:23-26.

²⁰⁸ Ex. 9, O’Connor Rebuttal at 81:23-26.

²⁰⁹ Ex. 15, Alders Surrebuttal at 13:14-16; Ex. 9, O’Connor Rebuttal at 81:11-14.

²¹⁰ Ex. 9, O’Connor Rebuttal at 81:23-82:24; Ex. 15, Alders Surrebuttal at 13:9-12.

EPU upgrades.²¹¹ This allocation was conducted solely for the purposes of evaluating the 2008 uprate Certificate of Need Application.²¹²

112. Using this LCM/EPU split, the Company performed Strategist modeling to compare the Monticello LCM/EPU Program to other alternatives.²¹³

113. A present value revenue requirement comparison over the remaining life of Monticello's extended operating license showed that adding 71 MW at Monticello was \$169 million less expensive than adding a natural gas combustion turbine,²¹⁴ \$273 million less expensive than a coal Power Purchase Agreement ("PPA"), and \$514 million less than a biomass alternative.²¹⁵ Sensitivity analyses confirmed this result.²¹⁶

114. This modeling utilized the same demand assumption as the Company's 2007 Resource Plan.²¹⁷

115. As a result, the Company's modeling demonstrated that proceeding with the upgrades at Monticello was the lowest-cost alternative that was available.²¹⁸

116. The Commission found the Program was appropriate and in the public interest and granted the requested Certificate of Need in January 2009.²¹⁹

²¹¹ Ex. 15, Alders Surrebuttal at 13:9-12; *see* Ex. 9, O'Connor Rebuttal at 81:23-82:24.

²¹² Ex. 9, O'Connor Rebuttal at 81:2.

²¹³ Ex. 2, Alders Direct at 23:13-15.

²¹⁴ At the time the Company and the Commission were comparing alternatives to the EPU at Monticello, gas prices had increased to \$12 per MMBTU and were not forecasted to decrease. Ex. 11, Sieracki Rebuttal at 13:8-10.

²¹⁵ Ex. 2, Alders Direct at 23:15-20 (citing *Petition to the Minn. Pub. Util. Comm'n for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, INITIAL FILING: CERTIFICATE OF NEED APPLICATION at 6-16, Table 6-6 (Feb. 15, 2008)).

²¹⁶ Ex. 2, Alders Direct at 23:20.

²¹⁷ Ex. 2, Alders Direct at 23:13-15.

²¹⁸ Ex. 2, Alders Direct at 23:13-15.

²¹⁹ Ex. 2, Alders Direct at 24:11-14 (citing *Petition to the Minn. Pub. Util. Comm'n for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, ORDER GRANTING CERTIFICATE OF NEED AND ACCEPTING ENVIRONMENTAL ASSESSMENT at Findings 85 and 87 (Jan. 8, 2009)).

K. 2009 Outage

1. Advance Planning

117. Before the Certificate of Need was granted, the Company made the decision to proceed with its planning for the 2009 outage to begin implementation of the LCM work it had identified and also to begin the EPU implementation work it anticipated to be approved in the pending uprate Certificate of Need proceeding.²²⁰

118. Advanced preparation enabled the Company to begin installations for the LCM/EPU Program two months after receiving the Certificate of Need.²²¹

119. This advanced preparation included procuring equipment, undertaking engineering, and developing plans for installations to take place during the first outage.²²² The Company also worked through many key design issues from 2006 to 2009.²²³

120. The Company incurred significant costs to obtain long-lead-time items, such as a firm order on a block of steel needed to fabricate the new turbine.²²⁴ From the time the Company launched the integrated LCM/EPU Program in mid-2006 through obtaining the Certificate of Need in January 2009, Xcel Energy spent approximately \$97 million on the combined LCM/EPU Program.²²⁵ This included about \$60 million in progress payments to General Electric, mainly for engineering and design work for the 2009 modifications.²²⁶ Company witness Mr. O'Connor

²²⁰ Ex. 3, O'Connor Direct at 58:12-26.

²²¹ Ex. 3, O'Connor Direct at 59:4-6.

²²² Ex. 3, O'Connor Direct at 59:4-12.

²²³ Ex. 3, O'Connor Direct at 59:11-12.

²²⁴ Ex. 9, O'Connor Rebuttal at 52:6-9.

²²⁵ Ex. 9, O'Connor Rebuttal at 52:3-6.

²²⁶ Ex. 9, O'Connor Rebuttal at 52:6-9.

explained that this \$97 million was necessary to position the Company to be able to initiate the 2009 outage mere months after receipt of the Certificate of Need.²²⁷

121. To prepare for Program implementation, the Company staffed a dedicated project management team.²²⁸ The establishment of a project management team separate from the Monticello operations team is consistent with nuclear safety principles.²²⁹ This allowed for one team, separate from those focused on the safe operation of the Plant, to focus on the engineering, design, and implementation of the complex Program.²³⁰

122. Additionally, the project management team prepared a project management plan that included a project management framework for scope and quality control.²³¹ The plan identified Program principles to guide the Company's implementation of the Program with a focus on safety and reliability, incorporating industry experience, and extracting values from economies of scale.²³²

123. The project management plan included a design and engineering process to conduct a systematic review of each system and determine the need for replacement or modification.²³³

124. A multi-layer design and engineering process is necessary to allow for the standard iterative nature of design and engineering that provides for new information to come to light during the process and the revisiting of previous engineering design work.²³⁴

²²⁷ Ex. 9, O'Connor Rebuttal at 52:13-15.

²²⁸ Ex. 3, O'Connor Direct at 60:24-25.

²²⁹ Tr. Vol. I (O'Connor) at 104:24-105:4.

²³⁰ Tr. Vol. I (O'Connor) at 105:5-12. During the Program there were some Plant personnel who had experience in Plant operations who were reassigned to the Program. Tr. Vol. I (O'Connor) at 106:11-14.

²³¹ Ex. 3, O'Connor Direct at 63:4-6.

²³² Ex. 3, O'Connor Direct at 63:6-10.

²³³ Ex. 3, O'Connor Direct at 65:3-5.

²³⁴ Ex. 3, O'Connor Direct at 65:18-25.

125. Initial engineering designs establish the high-level functional criteria for a design.²³⁵ From this functional criteria, performance criteria at a component- or system-level can be identified through design and licensing basis reviews and impact reviews from the Plant and engineering programs.²³⁶

126. Once the performance criteria are established, design standards, specifications, calculations, and Plant-specific information are synthesized into a more detailed design and initial equipment specifications, conceptual layout and routing drawings, and calculations are created.²³⁷

127. Information is then gathered from field walkdowns, equipment vendors, and detailed component configurations before the installation-ready design is finalized.²³⁸

128. It is customary for nuclear projects to be commenced using preliminary design information (approximately 30 percent of design) rather than holding a project until installation-ready design is finalized.²³⁹ The cost and time commitment to prepare the detailed installation-ready designs is significant and it is often difficult to complete installation-ready design without proceeding with some aspect of a project to investigate existing Plant conditions.²⁴⁰

129. The design and engineering process for the Program followed prescriptive procedures to ensure safety principles were adhered to in the development of conceptual to final designs.²⁴¹ The Plant implemented the following design phases for the Program to develop detailed designs: study stage, design state,

²³⁵ Ex. 9, O'Connor Rebuttal at Schedule 22 at 2.

²³⁶ Ex. 9, O'Connor Rebuttal at Schedule 22 at 2.

²³⁷ Ex. 9, O'Connor Rebuttal at Schedule 22 at 2.

²³⁸ Ex. 9, O'Connor Rebuttal at Schedule 22 at 2.

²³⁹ Ex. 9, O'Connor Rebuttal at Schedule 22 at 3.

²⁴⁰ Ex. 9, O'Connor Rebuttal at Schedule 22 at 3.

²⁴¹ Ex. 9, O'Connor Rebuttal at Schedule 22 at 3.

Design Review Meetings (“DRMs”) at the 30/60/90 percent design levels, Challenge Boards as needs arose, Design Review Boards (“DRBs”) after the completion of DRMs, Plant Operating Review Committee (“PORC”), and final design approval by the Design Engineering Supervisor/Design Authority.²⁴²

130. DRMs are held at the 30 percent, 60 percent, and 90 percent design phases.²⁴³ The first DRM, held when the modification design is 30 percent, is generally conducted once the scope of the modification is defined, alternate design solutions have been evaluated, and the designer is ready to recommend a design approach for the modification.²⁴⁴

131. A thoroughly evaluation of the modification including constructability, installation, and testing is not completed until the 90 percent DRM.²⁴⁵

132. After all DRMs are complete and any challenge boards have completed their review, the DRB review is completed for a modification.²⁴⁶ The DRB comprehensively reviews the modification and ensures that all facets of design, construction, maintenance, testing, and operations are properly considered and addressed as part of the modification package.²⁴⁷

133. Once the DRB has completed its review of the modification package, the modification is evaluated by the PORC, which is comprised of senior members of the Plant staff, including the Plant manager.²⁴⁸ The PORC must provide sign-off on

²⁴² Ex. 9, O’Connor Rebuttal at Schedule 22 at 4-5.

²⁴³ Ex. 9, O’Connor Rebuttal at Schedule 22 at 4.

²⁴⁴ Ex. 9, O’Connor Rebuttal at Schedule 22 at 4.

²⁴⁵ Ex. 9, O’Connor Rebuttal at Schedule 22 at 4.

²⁴⁶ Ex. 9, O’Connor Rebuttal at Schedule 22 at 5.

²⁴⁷ Ex. 9, O’Connor Rebuttal at Schedule 22 at 5.

²⁴⁸ Ex. 9, O’Connor Rebuttal at Schedule 22 at 5.

all modification designs before a final design approval is completed by the design authority.²⁴⁹

134. Despite this multi-level and detailed process, after construction drawings are completed, construction often reveals that design needs to be modified to accommodate as-found conditions.²⁵⁰ Changes at this stage are primarily driven by accessibility, interferences, and installation complexities discovered during construction.²⁵¹ These changes may require only a few hours of additional design while other may require hundreds of hours of additional design and further approval.²⁵²

135. In an operating nuclear plant it is normal for designs and scope to evolve as a modification progresses through the complex and multi-level design process.²⁵³ This often requires custom design of new components and installation protocols to fit in the current facilities within the Plant framework that may require the removal and rerouting of large amounts of piping and wiring to access or accommodate the modification.²⁵⁴

136. A BWR, like Monticello, further makes design and engineering challenging as there are many areas that are not accessible while the Plant is operating because of high temperature and radiological environments.²⁵⁵ In an operating nuclear plant, vital areas such as critical switchgear rooms have limited accessibility,

²⁴⁹ Ex. 9, O'Connor Rebuttal at Schedule 22 at 5.

²⁵⁰ Ex. 9, O'Connor Rebuttal at Schedule 22 at 8.

²⁵¹ Ex. 9, O'Connor Rebuttal at Schedule 22 at 8.

²⁵² Ex. 9, O'Connor Rebuttal at Schedule 22 at 9.

²⁵³ Ex. 9, O'Connor Rebuttal at Schedule 22 at 5.

²⁵⁴ Ex. 9, O'Connor Rebuttal at Schedule 22 at 5.

²⁵⁵ Ex. 9, O'Connor Rebuttal at Schedule 22 at 5-6.

even when the Plant is offline, and requires special controls and protections before work in these areas is permitted.²⁵⁶

2. Major Modifications Installed in 2009

137. The four major modifications with components installed during the 2009 outage included:²⁵⁷

- Turbines²⁵⁸
 - High Pressure Turbine Replacement
 - Low Pressure Turbine Modification
- Feedwater Heaters (partial)²⁵⁹
 - Cross Around Relief Valve (“CARV”) Replacement
 - Main Steam, Feedwater Piping Modifications and New Instrumentation²⁶⁰
- Power Range Neutron Monitor (“PRNM”) Installation²⁶¹
- Transformers (Partial)²⁶²
 - 1AR Transformer Replacement

138. Prior to the 2009 outage, the Company estimated that it would incur \$25 million in outage implementation for work related to these modifications.²⁶³

²⁵⁶ Ex. 9, O’Connor Rebuttal at Schedule 22 at 6.

²⁵⁷ Ex. 3, O’Connor Direct at 72:4 at Table 10.

²⁵⁸ Ex. 3, O’Connor Direct at 72:4 at Table 10.

²⁵⁹ Ex. 3, O’Connor Direct at 72:4 at Table 10.

²⁶⁰ During the 2009 outage, 14 of 18 dump and drain valves were replaced. The majority of the work was done during the 2011 and 2013 outages and additional information about the main steam and feedwater piping modifications and new instrumentation is provided in the 2011 and 2013 summaries.

²⁶¹ Ex. 3, O’Connor Direct at 72:4 at Table 10.

²⁶² Ex. 3, O’Connor Direct at 72:4 at Table 10.

²⁶³ Ex. 3, O’Connor Direct at 72:1, 71:27 and 72:4 at Table 10.

139. The actual cost for the implementation of these modifications during the 2009 outage totaled \$34 million.²⁶⁴

a. Turbine Major Modification

(1) Component Purpose in the Plant

140. The high- and low-pressure turbines at Monticello convert steam to mechanical energy and turn the generator.²⁶⁵ The steam enters the turbines and passes through a series of blades, sometimes called “buckets.”²⁶⁶ These buckets are attached to a central shaft or rotor that is mechanically connected to the generator.²⁶⁷ The shape of the blades allow pressurized steam to push against the blades and turn the rotor, that then turns the generator.²⁶⁸

(2) Need for the Modification

141. The previous high-pressure turbine required replacement or significant annual maintenance to support long-term operations at Monticello.²⁶⁹ The high- and low-pressure turbines were replaced in 1996.²⁷⁰ The turbines would have required replacement or refurbishment to enable Monticello to operate until 2030.²⁷¹

142. Turbines need to be inspected periodically and as they age, they frequently need repair for cracked blades.²⁷² Based on the overall age of the turbine

²⁶⁴ Ex. 3, O’Connor Direct at 71:26-27.

²⁶⁵ Ex. 3, O’Connor Direct at 95:18-23.

²⁶⁶ Ex. 3, O’Connor Direct at 95:18-23.

²⁶⁷ Ex. 3, O’Connor Direct at 95:18-23.

²⁶⁸ Ex. 3, O’Connor Direct at 95:18-23.

²⁶⁹ Ex. 3, O’Connor Direct at 96:16-17.

²⁷⁰ Ex. 3, O’Connor Direct at 96:17-18.

²⁷¹ Ex. 3, O’Connor Direct at 96:18-19.

²⁷² Ex. 3, O’Connor Direct at 97:1-2.

and the Company's experience and that of the industry, the Company determined that it was better to replace the turbine as part of the LCM/EPU Program.²⁷³

143. Additionally, the steam flow under EPU conditions necessitated replacing the high-pressure turbine steam path and portions of the low-pressure turbine.²⁷⁴ A 2004 feasibility study provided an initial evaluation of two options to address the turbine modification – turbine replacement or a reheat cycle to address limitations in the flow passing capability of the existing high-pressure turbine.²⁷⁵

144. The modification included the replacement of the existing high-pressure turbine steam path with a new rotor and diaphragms to accommodate increased steam flow.²⁷⁶ The modification also included changes to the low-pressure turbine, including replacement of several diaphragm sets, one set of blades, and replacement of selected casing bolts.²⁷⁷ As part of the modification, the Company also evaluated and replaced the expansion joints, where necessary.²⁷⁸ Finally, the modification included the installation of a new vibration monitoring system.²⁷⁹

(3) *Changes to Design*

145. All design and engineering for the turbine major modification was handled by General Electric through their general design and planning group.²⁸⁰

²⁷³ Ex. 3, O'Connor Direct at 97:3-5.

²⁷⁴ Ex. 3, O'Connor Direct at 96:21-22.

²⁷⁵ Ex. 3, O'Connor Direct at 96:22-25.

²⁷⁶ Ex. 3, O'Connor Direct at 95:3-12.

²⁷⁷ Ex. 3, O'Connor Direct at 95:3-12.

²⁷⁸ Ex. 3, O'Connor Direct at 95:3-12.

²⁷⁹ Ex. 3, O'Connor Direct at 95:3-12.

²⁸⁰ Ex. 3, O'Connor Direct at Schedule 17 at 1.

(4) *Implementation*

146. The high- and low-pressure diaphragms were installed during the 2009 outage, including the replacement of the high-pressure turbine.²⁸¹ Turbine vibration monitoring equipment was installed during the 2011 outage.²⁸²

147. The installation of the turbine modification went well with only minor issues before start-up.²⁸³

(5) *Modification Benefits*

148. The new high-pressure turbine eliminated a vibration condition which added maintenance and monitoring expenses.²⁸⁴ Replacing the old high-pressure turbine with the new turbine with an Advance Vortex design provides superior reduction on secondary losses and profile losses.²⁸⁵

b. PRNM Major Modification

(1) *Component Purpose in Plant*

149. The PRNM allows the Plant to better monitor the number of neutrons available for further fission reactions.²⁸⁶ The PRNM employs in-core neutron detectors to monitor local reactivity for core monitoring purposes.²⁸⁷ The PRNM provides output to the Plant's Reactor Protection System to allow for timely initiation of reactor trips, rod blocks and alarms, and communicates data to the core monitoring computer and other Plant systems.²⁸⁸

²⁸¹ Ex. 3, O'Connor Direct at Schedule 17 at 1.

²⁸² Ex. 3, O'Connor Direct at Schedule 17 at 1.

²⁸³ See Ex. 3, O'Connor Direct at Schedule 17 at 1.

²⁸⁴ Ex. 9, O'Connor Rebuttal at 8:9-10 and 103:13-15.

²⁸⁵ Ex. 9, O'Connor Direct at 103:11-12.

²⁸⁶ Ex. 3, O'Connor Direct at 99:15-17.

²⁸⁷ Ex. 3, O'Connor Direct at 99:17-18.

²⁸⁸ Ex. 3, O'Connor Direct at 99:18-22.

(2) *Need for the Modification*

150. Prior to the installation of the PRNM during the Program, the Plant operated with outdated average power neutron monitor and oscillation power range monitor systems which were aged and presented obsolescence and spare parts issues.²⁸⁹

(3) *Changes to Design*

151. Design was performed by General Electric for the Nuclear Measurement Analysis and Control PRNM.²⁹⁰ The intended design, engineering, and installation of the PRNM, as implemented during the Program, did not change from what was planned when General Electric prepared the Scoping Assessment in May 2006.²⁹¹

(4) *Implementation*

152. Installation of the PRNM during the 2009 outage encountered few difficulties.²⁹²

153. The Company installed the PRNM without start-up issues, which no other nuclear plant in the United States has done.²⁹³ Other nuclear facilities encountered operational impacts after installing similar systems.²⁹⁴

(5) *Modification Benefits*

154. The new PRNM provides additional stability functions and additional trip capability.²⁹⁵ The PRNM provides operation and maintenance benefits in terms of improved system reliability and reduced surveillance and testing requirements.²⁹⁶

²⁸⁹ Ex. 3, O'Connor Direct at 99:26-100:2.

²⁹⁰ Ex. 3, O'Connor Direct at Schedule 21 at 1.

²⁹¹ Ex. 3, O'Connor Direct at 99:7-9.

²⁹² Ex. 3, O'Connor Direct at 101:11.

²⁹³ Ex. 3, O'Connor Direct at 101:11-13.

²⁹⁴ Ex. 3, O'Connor Direct at 101:13-14.

²⁹⁵ Ex. 3, O'Connor Direct at 101:21-23.

²⁹⁶ Ex. 3, O'Connor Direct at 101:23-25.

c. Feedwater Heaters Major Modification – CARV

(1) Component Purpose in Plant

155. The CARVs are necessary to provide pressure protection to the Plant's turbine.²⁹⁷ The CARVs provide an alternate path for steam to the condenser should conditions prevent the turbine from accepting the steam.²⁹⁸

(2) Need for the Modification

156. Replacement of the CARVs and piping was necessary to support the continued operation of the Plant through 2030.²⁹⁹

(3) Changes to Design

157. The CARV modification required that the Company develop a new piping design to accommodate the replacement CARVs while the setpoints of the original CARVs were being reset.³⁰⁰

(4) Implementation

158. The work on the CARV system during the 2009 outage replaced the CARVs and piping to allow greater flow capacity for EPU operation.³⁰¹ In 2009, the Company removed the original CARVs, installed temporary spares, and shipped the original CARVs to an outside vendor to reset the setpoints.³⁰² The Company reinstalled the CARVs with the new setpoints during the 2013 outage.³⁰³

²⁹⁷ Ex. 3, O'Connor Direct at 121:15-17.

²⁹⁸ Ex. 3, O'Connor Direct at 121:17-18.

²⁹⁹ Ex. 3, O'Connor Direct at 120:8-10.

³⁰⁰ Ex. 3, O'Connor Direct at Schedule 25 at 2.

³⁰¹ Ex. 3, O'Connor Direct at 72:4 at Table 10.

³⁰² Ex. 3, O'Connor Direct at 72:4 at Table 10.

³⁰³ Ex. 3, O'Connor Direct at Schedule 21 at 1-2.

(5) *Modification Benefits*

159. The CARVs operate well in the Plant and provide necessary over pressure protection.³⁰⁴

d. *Transformer Major Modification – 1AR Transformer*

(1) *Component Purpose in Plant*

160. The 1AR emergency transformer supplies electricity to the Plant from the external transmission system to support the electrical needs of Monticello.³⁰⁵ The incoming voltage is adjusted through the 1AR transformer to meet Plant equipment needs.³⁰⁶

(2) *Need for the Modification*

161. The 1AR transformer needed to be replaced because of its age.³⁰⁷ The original 1AR transformer was obtained during Plant construction from another nuclear facility when the transformer was already almost 30 years old.³⁰⁸ This meant that the 1AR transformer was replaced at Monticello when it was approximately 60 years old.³⁰⁹ The Plant's 1AR transformer was one of the oldest transformers still in service in the United States nuclear fleet when it was replaced.³¹⁰

(3) *Changes to Design*

162. The design of the 1AR transformer went well with few issues once the transformer specifications were identified.³¹¹

³⁰⁴ Ex. 3, O'Connor Direct at 121:15-16.

³⁰⁵ Ex. 3, O'Connor Direct at 113:16-17.

³⁰⁶ Ex. 3, O'Connor Direct at 113:18-19.

³⁰⁷ Ex. 3, O'Connor Direct at 115:5.

³⁰⁸ Ex. 3, O'Connor Direct at 115:5-7.

³⁰⁹ Ex. 3, O'Connor Direct at 115:7.

³¹⁰ Ex. 3, O'Connor Direct at 115:7-9.

³¹¹ Ex. 3, O'Connor Direct at Schedule 24 at 1-2.

(4) *Implementation*

163. Installation of the 1AR transformer was completed during the 2009 outage without any notable issues.³¹²

(5) *Modification Benefits*

164. The 1AR transformer major modification replaced a 60-year-old transformer at the Plant.³¹³ In its existing condition, the 1AR transformer would not meet current standards for the extended Plant life and posed reliability risks for Monticello's continued operation.³¹⁴

3. Lessons Learned

165. Under the direction of Day Zimmerman as the lead implementation vendor, the 2009 modifications were implemented successfully.³¹⁵

166. For the first 75 percent of the outage, the modifications ran on schedule but the overall outage duration ended up approximately 10 percent over target.³¹⁶

167. The Company observed reasonably good productivity from its vendors and increases in budgeted amounts were related to the complexity of work.³¹⁷

168. Most of these costs were attributable to the need for additional labor and materials to complete the modifications.³¹⁸ During the 2009 outage, approximately 90 percent of the costs paid to Day Zimmerman were for craft labor expenses.³¹⁹

169. After the 2009 outage, the Company performed a lessons learned evaluation and identified opportunities to work more efficiently with the lead design

³¹² See Ex. 3, O'Connor Direct at 115:23-116:17.

³¹³ Ex. 3, O'Connor Direct at 116:21.

³¹⁴ Ex. 3, O'Connor Direct at 116:21-24.

³¹⁵ Ex. 3, O'Connor Direct at 72:7-73:3.

³¹⁶ Ex. 3, O'Connor Direct at 73:3-6.

³¹⁷ Ex. 3, O'Connor Direct at 73:19-21.

³¹⁸ Ex. 3, O'Connor Direct at 73:21-23.

³¹⁹ Ex. 9, O'Connor Rebuttal at 47:22-23.

and engineering vendors and monitor quality control.³²⁰ As part of this assessment, the Company determined that, overall, its project management practices were appropriate.³²¹

170. Xcel Energy was somewhat concerned about employee turnover with the lead implementation vendor.³²² When Xcel Energy raised these issues with the lead implementation vendor, it learned that employee turnover was fairly common in the nuclear industry given the competitive market.³²³ Day Zimmerman assured the Company that it had the bench strength to complete the work heading into the 2011 outage.³²⁴ Xcel Energy continued its relationship with Day Zimmerman as the lead installer for the planning phase into the 2011 outage.³²⁵

L. 2011 Outage

1. Advance Planning

171. By the end of the 2009 outage, the designs for the 2011 outage modifications were in development and the Company expected to meet its planned outage milestones.³²⁶

172. As it prepared for the 2011 outage, the Company identified issues with certain design proposals for the 2011 outage.³²⁷

173. One example is the design for the reactor feed pump modification, where the original design would have required removal of 290 feet of piping but the

³²⁰ Ex. 3, O'Connor Direct at 74:25-75:2.

³²¹ Ex. 9, O'Connor Rebuttal at 67:15-17.

³²² Ex. 9, O'Connor Rebuttal at 68:15-20.

³²³ Ex. 9, O'Connor Rebuttal at 68:15-20.

³²⁴ Ex. 9, O'Connor Rebuttal at 68:15-20.

³²⁵ Ex. 3, O'Connor Direct at 75:13-18;

³²⁶ Ex. 3, O'Connor Direct at 75:13-14.

³²⁷ Ex. 9, O'Connor Rebuttal at 62:25-63:8.

implemented design required removal of only 60 feet of piping.³²⁸ By identifying the requisite design changes, the Company saved nearly \$7 million.³²⁹

174. During this time, Xcel Energy pursued recovery plans to complete designs that would meet Company specifications and utilized internal engineering resources to address any shortcomings in outage planning.³³⁰ Although there were instances where Xcel Energy experienced design issues with General Electric and its subcontractors during the Program, the Company stepped in appropriately to address those issues as they arose.³³¹

175. Day Zimmerman conducted similar work for the 2011 outage planning period and through the 2011 outage as it had for the 2009 outage.³³² Day Zimmerman worked with the Company's engineering team to develop work packages for the 2011 outage.³³³

176. The Company experienced difficulties with Day Zimmerman's work package planning for the 2011 outage throughout 2010 and early 2011.³³⁴ The Company rejected all designs that were received in 2010 and pursued recovery plans to complete designs that met the Company's specifications prior to the outage.³³⁵ These recovery plans included supplementing the design process with the Company's internal engineering resources.³³⁶

³²⁸ Ex. 9, O'Connor Rebuttal at 63:1-7.

³²⁹ Ex. 9, O'Connor Rebuttal 62:7-8.

³³⁰ Ex. 3, O'Connor Direct at 75:22-25.

³³¹ Ex. 11, Sieracki Rebuttal at 46:8-10.

³³² Ex. 3, O'Connor Direct at 75:14-15.

³³³ Ex. 3, O'Connor Direct at 75:14-15.

³³⁴ Ex. 3, O'Connor Direct at 75:21-22.

³³⁵ Ex. 3, O'Connor Direct at 75:22-23.

³³⁶ Ex. 3, O'Connor Direct at 75:24-25.

177. The Company attributed the difficulties with the work packages received from Day Zimmerman to their recent loss of more experienced planning staff.³³⁷

2. Decision to Add a Third Outage to the Program

178. In June 2010, the Company also decided to split the 2011 outage into two outages and to defer certain work scheduled for spring 2011 outage to a fall 2011 outage.³³⁸ In addition to the design issues, there were three other issues led Xcel Energy to evaluate implementing the remaining work into two outages instead of one.³³⁹

179. First, the need to install the new electrical distribution system presented significant prolonged shutdown risk and required intricate work sequence planning.³⁴⁰ If the work was not completed in the time allotted for the outage, the Company faced the risk of not having Monticello online during the 2011 summer peak.³⁴¹

180. Second, the NRC license amendment request was on hold while the agency and the Company resolved issues with the Containment Accident Pressure (“CAP”) standards.³⁴²

181. Third, the Company faced fabrication issues with certain equipment and had to work with vendors to identify action plans to correct these issues.³⁴³ The Company believed that while these issues would not be resolved by the spring 2011 outage, they could be resolved by mid-year.³⁴⁴

³³⁷ Ex. 3, O’Connor Direct at 76:4-5.

³³⁸ Ex. 3, O’Connor Direct at 76: 13-14.

³³⁹ Ex. 3, O’Connor Direct at 76:15-24.

³⁴⁰ Ex. 3, O’Connor Direct at 76:17-18.

³⁴¹ Ex. 3, O’Connor Direct at 76:18-19.

³⁴² Ex. 3, O’Connor Direct at 76:20-21.

³⁴³ Ex. 3, O’Connor Direct at 76:22-24.

³⁴⁴ Ex. 3, O’Connor Direct at 76:22-24.

182. While the Company initially evaluated an off-cycle fall 2011 outage, the Company ultimately decided to complete the remainder of the LCM/EPU Program work during the regularly scheduled Spring 2013 refueling outage.³⁴⁵

3. Major Modifications

183. The 2011 refueling outage began on March 4, 2011, and was scheduled to last 65 days.³⁴⁶ The planned modifications were completed in 81 days.³⁴⁷ The cost of the outage was approximately \$133 million compared to an initial estimate of about \$101 million.³⁴⁸

184. During the 2011 outage, the Company installed or began key work on six major modifications including:

- 14A/B and 15A/B Feedwater Heaters
- Certain Electrical Distribution System Work (cable tray conduit support installation and construction of new switchgear room and replacement hot shop)³⁴⁹
- Main Transformer
- Condensate Demineralizer System and Control Panel
- Steam Dryer
- Feedwater Heater (11A/B and 12A/B) Drain Line Replacement (half of the piping with the remainder in 2013).³⁵⁰

³⁴⁵ Ex. 3, O'Connor Direct at 77:2-4.

³⁴⁶ Ex. 3, O'Connor Direct at 78:16-17.

³⁴⁷ Ex. 3, O'Connor Direct at 78:17-18.

³⁴⁸ Ex. 3, O'Connor Direct at 68:4 at Table 9.

³⁴⁹ While this work occurred during the 2011 outage, because the majority of the work associated with the electrical distribution system occurred during the 2013 outage, this work is discussed in detail in that portion of the Findings.

³⁵⁰ Ex. 3, O'Connor Direct at 79:1 at Table 11.

a. Condensate Demineralizer System

(1) Component Purpose in the Plant

185. The condensate demineralizer provides clean, de-aerated, and pre-heated water to the reactor during normal plant operation.³⁵¹ The system consists of five large stainless steel vessels that filter the water before it flows to the reactor or reverse flow. The vessels are housed in concrete vaults.³⁵²

186. A control system is in place to manipulate the valves, control the amount of water flowing through and from the system, and maintain water chemistry for optimum operation.³⁵³ Backwashing of the condensate vessels is required every several days to remove ion exchange resin that accumulates in the filter.³⁵⁴

(2) Need for the Modification

187. The Company identified several issues with the existing condensate demineralizer system that required replacement of this system. First, typically, resin can be expected to perform sufficiently for approximately two years.³⁵⁵ By 2010, the vessels and filter elements of the existing system supported the resin for only six months before needing to be recharged.³⁵⁶ Further, the existing analog control system was challenging from an operational perspective, and the Company had identified water quality issues with the potential to lower Monticello's availability.³⁵⁷

188. Based on these issues, the final scope of the condensate demineralizer modification included replacement of the entire condensate demineralizer system, including the five vessels, skid-mounted pre-coat system, holding pumps, associated

³⁵¹ Ex. 3, O'Connor Direct at 106:4-5.

³⁵² Ex. 3, O'Connor Direct at 106:5-6.

³⁵³ Ex. 3, O'Connor Direct at 106:7-8.

³⁵⁴ Ex. 3, O'Connor Direct at 106:8-9.

³⁵⁵ Ex. 3, O'Connor Direct at 111:15-18.

³⁵⁶ Ex. 3, O'Connor Direct at 111:18-20.

³⁵⁷ Ex. 3, O'Connor Direct at 111:18-20.

pipings, valves, and support systems.³⁵⁸ This modification also included replacing the existing analog control system with a digital control system and installation of a new motor control system.³⁵⁹

(3) *Changes to Design*

189. The Company stated that the design process for this modification was the most complex of the 2011 modifications.³⁶⁰ The design process spanned three years and required multiple iterations due to changes in project scope.³⁶¹ The primary issues were the complexity of piping interferences, the condition of system wiring that was not discovered until substantial demolition was completed, and the discovery of the backwash receiving tank design issue that required expedited design changes in the months before the 2011 outage.³⁶² When a pipe or support required relocation, structural analysis and further design was necessary to ensure safe completion of the modification.³⁶³

190. Shortly before the 2011 outage began, the Company discovered that the backwash tank was designed as an atmospheric tank and was insufficient to withstand overpressure of the backwash process.³⁶⁴ Use of an atmospheric tank in this system would have presented significant risk of system failure, resulting in sudden release of contaminated water and resin from the backwash receiving tank.³⁶⁵ The Company

³⁵⁸ Ex. 3, O'Connor Direct at 105:18-22.

³⁵⁹ Ex. 3, O'Connor Direct at 105:22-24.

³⁶⁰ Ex. 3, O'Connor Direct at 108:21-22.

³⁶¹ Ex. 3, O'Connor Direct at 108:21-22.

³⁶² Ex. 3, O'Connor Direct at 108:22-23.

³⁶³ Ex. 3, O'Connor Direct at 108:23-109:3.

³⁶⁴ Ex. 3, O'Connor Direct at 109:5-8.

³⁶⁵ Ex. 3, O'Connor Direct at 109:8-11.

proceeded with parallel processes in the months before the 2011 outage to simultaneously progress the installation and re-design of this modification.³⁶⁶

(4) *Implementation*

191. Installation of the condensate demineralizer modification was difficult due to as-found conditions in the Plant, challenges completing the work within the confined spaces of the Plant and difficulties sequencing the work.³⁶⁷

192. The condensate demineralizer vessels process reactor water and are highly radiological.³⁶⁸ To mitigate the risk to Plant workers, the Company added shielding to the location and planned the work to minimize the exposure to its workers.³⁶⁹

193. The condensate vessels are contained in concrete vaults approximately eight feet square in size.³⁷⁰ When the station was originally constructed, the vaults were poured after the vessels, wiring, and piping were installed.³⁷¹ Because of the space limitations imposed by the preexisting vaults, the Company spent thousands of hours installing the vessel auxiliaries during the 2011 outage.³⁷² Moreover, due to these spatial limitations, only two people could work in a vault at one time, and due to the radiological work environment, laborers were required to comply with work permit restriction, personal protective equipment, and step off protocols.³⁷³

194. While preparing to install new digital controls for the condensate demineralizer system, the Company identified that existing wiring for the controls was

³⁶⁶ Ex. 3, O'Connor Direct at 109:11-13.

³⁶⁷ Ex. 3, O'Connor Direct at 80:11-13.

³⁶⁸ Ex. 3, O'Connor Direct at 109:18-20.

³⁶⁹ Ex. 3, O'Connor Direct at 134:7-9.

³⁷⁰ Ex. 3, O'Connor Direct at 109:18-20.

³⁷¹ Ex. 3, O'Connor Direct at 109:21-23.

³⁷² Ex. 3, O'Connor Direct at 109:23-25.

³⁷³ Ex. 3, O'Connor Direct at 109:25-110.

degraded and required replacement.³⁷⁴ This forced the Company to quickly plan for and replace this wiring before proceeding with the rest of the work.³⁷⁵ The Company was unable to access this wiring for inspection before the start of the 2011 outage.³⁷⁶

(5) *Modification Benefits*

195. The new condensate demineralizer system efficiently removes fine debris and resin from the condensate, and as a result the Company expects reduced operation and maintenance costs.³⁷⁷ The replacement of the existing analog control system with automated, digital controls reduces the Company's reliance on individual operators to consistently run the condensate system.³⁷⁸

196. The old system required multiple manual valve manipulations while the new system automated and repositioned the system components.³⁷⁹ The old system required two plant employees a total labor time of 12 to 16 hours per week to clean the vessels. The total labor time for the new process is approximately four hours per week.³⁸⁰

b. *Main Power Transformer*

(1) *Component Purpose in Plant*

197. The main power transformer distributes electricity generated at the station to the external transmission system.³⁸¹ The outgoing voltage is adjusted through this transformer to align with the external 345 kV transmission system.³⁸²

³⁷⁴ Ex. 3, O'Connor Direct at 80:18-21.

³⁷⁵ Ex. 3, O'Connor Direct at 80:21-22.

³⁷⁶ Ex. 3, O'Connor Direct at 80:22-23.

³⁷⁷ Ex. 3, O'Connor Direct at 112:23-24.

³⁷⁸ Ex. 3, O'Connor Direct at 112:25-27.

³⁷⁹ Ex. 9, O'Connor Rebuttal at 6:18-23.

³⁸⁰ Ex. 9, O'Connor Rebuttal at 6:18-23.

³⁸¹ Ex. 3, O'Connor Direct at 113:21-22.

³⁸² Ex. 3, O'Connor Direct at 113:22-23.

(2) *Need for the Modification*

198. The main transformer required replacement due to its age and performance degradation.³⁸³ At 40-years old, the Company's experience with large transformers at its generating facilities indicated that this transformer was near the end of its useful life.³⁸⁴ The main power transformer was identified in 2001, 2003, and 2006 as due for replacement due to its aged condition.³⁸⁵

199. The main transformer was also was also experiencing performance degradation.³⁸⁶ Through transformer monitoring, via oil analysis, the Company determined that there was a gassing problem with the power transformer that was resulting in transformer degradation within the transformer that potentially could lead to in-service failure.³⁸⁷

(3) *Changes to Design*

200. The scope of the main transformer changed to provide additional Plant benefits in that instead of disposing of the main power transformer, the Company decided to refurbish it and store it onsite as a spare transformer.³⁸⁸ This refurbished main power transformer stored onsite provides the station with a transformer ready for expedient deployment in the event the new main power transformer experiences operational issues.³⁸⁹ The refurbishment of the main power transformer allowed the Company to avoid the acquisition of a new spare main power transformer as recommended under best practices.³⁹⁰

³⁸³ Ex. 3, O'Connor Direct at 114:24-115:2.

³⁸⁴ Ex. 3, O'Connor Direct 114:24-26.

³⁸⁵ Ex. 3, O'Connor Direct at 115: 1-2; Ex. 9, O'Connor Rebuttal at 91:3-5 and Schedules 33 and 34.

³⁸⁶ Ex. 9, O'Connor Rebuttal at 91:17-18.

³⁸⁷ Ex. 9, O'Connor Rebuttal at 91:18-21 and Schedule 32.

³⁸⁸ Ex. 3, O'Connor Direct at 114:9-11.

³⁸⁹ Ex. 3, O'Connor Direct at 114:11-13.

³⁹⁰ Ex. 3, O'Connor Direct at 114:14-16.

(4) *Implementation*

201. As part of the modification, the Company also prepared the main power transformer for movement onsite after delivery, installed main power transformer fire detection and suppression systems to meet insurance requirements, reconciled electrical relay operations between the new transformer and the station electrical system, and reconfigured the isophase bus duct cooling.³⁹¹

202. Because of the transformer's size, the transportation required development of special hauling and transportation precautions to deliver the main power transformer to its location at the Plant after it was delivered on site.³⁹² These precautions included modifications to the security fence and construction of a temporary storage pad.³⁹³

203. The Company experienced vendor challenges with the fabrication and delivery of the main power transformer, but the Company incurred no additional costs as a result of these vendor issues.³⁹⁴ The Company originally intended to replace the main power transformer during the 2009 outage but due to vendor manufacturing issues, the Company deferred this work to the 2011 outage.³⁹⁵ The vendor also damaged the transformer during delivery to Monticello.³⁹⁶ The vendor remedied both of these issues at its expense and the Company incurred no additional costs.³⁹⁷

³⁹¹ Ex. 3, O'Connor Direct at 114:16-21.

³⁹² Ex. 3, O'Connor Direct at Schedule 24 at 1-2.

³⁹³ Ex. 3, O'Connor Direct at Schedule 24 at 2.

³⁹⁴ Ex. 3, O'Connor Direct at 116:11-13.

³⁹⁵ Ex. 3, O'Connor Direct at 116:13-15.

³⁹⁶ Ex. 3, O'Connor Direct at 116:15-16.

³⁹⁷ Ex. 3, O'Connor Direct at 116:16-17.

(5) *Modification Benefits*

204. Replacement of the main power transformer improved Plant reliability because if a main power transformer fails, the Plant remains offline until it can be replaced or repaired, which can take a prolonged period of time.³⁹⁸

c. Steam Dryer

(1) *Component Purpose in Plant*

205. The steam dryer is a large metal structure placed at the top of the reactor.³⁹⁹ The steam dryer consists of metal plates.⁴⁰⁰ The steam formed in the reactor is forced through these plates to reduce the liquid water content of the steam.⁴⁰¹ This steam is transferred from the reactor to the high and low pressure turbines.⁴⁰² The steam dryer reduces moisture content of the steam produced from the reactor to minimize wear on the high and low pressure turbine blades.⁴⁰³

206. The actual replacement of the steam dryer occurred during the 2011 outage and the monitoring and evaluation of the steam dryer occurred in 2007 and 2008.⁴⁰⁴

(2) *Need for the Modification*

207. The original steam dryer was designed in the mid-1960s for a 40-year service life.⁴⁰⁵ Prior to replacement, the existing steam dryer was experiencing performance issues.⁴⁰⁶ This included an inability to maintain moisture carryover

³⁹⁸ Ex. 3, O'Connor Direct at 114:26-115:1.

³⁹⁹ Ex. 3, O'Connor Direct at 102:12.

⁴⁰⁰ Ex. 3, O'Connor Direct at 102:13.

⁴⁰¹ Ex. 3, O'Connor Direct at 102:13-14.

⁴⁰² Ex. 3, O'Connor Direct at 102:15-16.

⁴⁰³ Ex. 3, O'Connor Direct at 102:16-18.

⁴⁰⁴ Ex. 3, O'Connor Direct at 102:4-6.

⁴⁰⁵ Ex. 9, O'Connor Rebuttal at 114:20-21.

⁴⁰⁶ Ex. 9, O'Connor Rebuttal at 114:21-22.

(“MCO”) levels.⁴⁰⁷ The MCO levels for the original steam dryer were at approximately 0.04 to 0.11 percent prior to replacement and the upper limit for acceptable MCO levels is 0.1 percent.⁴⁰⁸

208. The most significant impacts of these high MCO are on flow-accelerated corrosion and shutdown radiation levels.⁴⁰⁹ Both impact maintenance on other components in Monticello.⁴¹⁰ Increase in corrosion from high MCO levels in the steam dryer adds to wear on steam related components such as the turbine.⁴¹¹ High MCO levels also led to an increase in radiation levels which makes maintenance activities on the high pressure turbine more difficult and costly.⁴¹²

209. The Company initially believed modifications to the steam dryer would address these operational concerns.⁴¹³ In 2007, the Company installed sensors in the steam lines to gather baseline data for analysis.⁴¹⁴ Concurrent with design of this modification, the Company learned of cracking in other units’ steam dryers.⁴¹⁵ As a result, the NRC issued guidance that would have required additional inspections and, in all likelihood, significant repairs for steam dryers over 40 years of age.⁴¹⁶ In late 2007, General Electric recommended that the Company replace, rather than modify,

⁴⁰⁷ Ex. 9, O’Connor Rebuttal at 114:22-23.

⁴⁰⁸ Ex. 9, O’Connor Rebuttal at 114:23-25.

⁴⁰⁹ Ex. 9, O’Connor Rebuttal at 115:1-2.

⁴¹⁰ Ex. 9, O’Connor Rebuttal at 115:2-3.

⁴¹¹ Ex. 9, O’Connor Rebuttal at 115:3-4.

⁴¹² Ex. 9, O’Connor Rebuttal at 115:5-7.

⁴¹³ Ex. 3, O’Connor Direct at 103:13-14.

⁴¹⁴ Ex. 3, O’Connor Direct at 103:14-15.

⁴¹⁵ Ex. 3, O’Connor Direct at 103:15-16.

⁴¹⁶ Ex. 3, O’Connor Direct at 103:16-104:1.

the existing steam dryer.⁴¹⁷ Based on these events, the Company decided to replace rather than modify the existing steam dryer.⁴¹⁸

(3) *Changes to Design*

210. The steam dryer was procured through an RFP process and in early 2009, a procurement agreement with Westinghouse was executed.⁴¹⁹ To design the new steam dryer properly, Westinghouse had to install certain monitoring equipment and perform dimensional verification of the existing steam dryer.⁴²⁰ Once the specifications were developed, Westinghouse was able to design and fabricate the new steam dryer.⁴²¹

(4) *Implementation*

211. The Company's final costs for the steam dryer modification exceeded its initial estimate by approximately \$2 million.⁴²² The primary driver for this increase is the installation of sophisticated acoustic monitoring instrumentation.⁴²³ The Company installed this monitoring in response to the NRC's concerns over steam dryer failures at other facilities.⁴²⁴ The Company will use the outputs from this acoustic monitoring to avoid similar incidents.⁴²⁵ Although this monitoring comprised a smaller portion of the overall modification cost, specialized craft labor was required to install this monitoring equipment.⁴²⁶

⁴¹⁷ Ex. 3, O'Connor Direct at 104:3-4.

⁴¹⁸ Ex. 3, O'Connor Direct at 104:1-3.

⁴¹⁹ Ex. 3, O'Connor Direct at Schedule 22 at 1.

⁴²⁰ Ex. 3, O'Connor Direct at Schedule 22 at 1.

⁴²¹ Ex. 3, O'Connor Direct at Schedule 22 at 2.

⁴²² Ex. 3, O'Connor Direct at 104:22.

⁴²³ Ex. 3, O'Connor Direct at 104:22-24.

⁴²⁴ Ex. 3, O'Connor Direct at 104:24-105:1.

⁴²⁵ Ex. 3, O'Connor Direct at 105:1-2.

⁴²⁶ Ex. 3, O'Connor Direct at 105:2-4.

(5) *Modification Benefits*

212. The new steam dryer efficiently removes the moisture from the steam produced by the reactor and provides high-quality steam to the turbine.⁴²⁷ The new steam dryer is reducing moisture carryover to no more than 0.1 percent.⁴²⁸ This reduction in moisture carryover minimizes corrosion products in the reactor coolant loop, which in turn minimizes impacts to the turbine blading, and reduces the volume of radioactive wastes.⁴²⁹

d. Feedwater Heaters – 14A/B and 15A/B

(1) *Component Purpose in Plant*

213. The feedwater heaters are designed to increase the water temperature prior to it entering the reactor pressure vessel to improve the thermodynamic efficiency of the system.⁴³⁰ The other equipment included in the feedwater modification, the CARVs, moisture separator drain tank, two new jib cranes to ease installation and future maintenance for the feedwater heaters, thermowell, drains and dumps, and main steam line navy nipples, all perform essential functions along the main steam lines of the turbine generators.⁴³¹

214. The feedwater heater modification was completed over several outages.⁴³² During the 2011 outage, the 14A/B and 15A/B heaters were installed and the heater drain line was replaced for the 11 and 12 feedwater heaters.⁴³³

⁴²⁷ Ex. 3, O'Connor Direct at 105:8-9.

⁴²⁸ Ex. 3, O'Connor Direct at 105:9-10.

⁴²⁹ Ex. 3, O'Connor Direct at 105:10-13.

⁴³⁰ Ex. 3, O'Connor Direct at 117:11-13.

⁴³¹ Ex. 3, O'Connor Direct at 117:15-18. The CARV work (with the exception of establishing new setpoints for uprate conditions) and replacement of 14 of 18 drain and dump valves was completed during the 2009 outage. The 14A/B and 15A/B feedwater heaters replacement, half of the drain and dump piping, installation of the two jib cranes, reinforcement of the turbine floor, and replacement of the remaining four drain and dump valves occurred during the 2011 outage while the remaining work was completed during the 2013 outage. Ex. 3, O'Connor Direct at Schedule 25 at 1.

⁴³² See Ex. 3, O'Connor Direct at 78:3-11.

(2) *Need for the Modification*

215. While the Company initially intended to rerate the feedwater heaters, the Company decided during the design phase that replacement was required.⁴³⁴ The 14A/B and 15A/B heaters required replacement due to age, performance, and design issues.⁴³⁵

216. The 14A/B and 15A/B heaters were original equipment and the Company could no longer continue to modify and repair the shell and tube heat exchangers.⁴³⁶

217. Also, feedwater heaters 15A/B were operating “well beyond their original size rating” prior to replacement and had operated much longer than the experience of the Company’s peer utilities.⁴³⁷ In fact, in 2010, a tube failure on feedwater heater 15B caused a Plant shutdown.⁴³⁸

218. The Company also observed vibration damage at the tube support of the 14 and 15 heaters as well as a certain amount of steam erosion.⁴³⁹ These heaters experienced service-related degradation, with tube wall thinning and plugging.⁴⁴⁰ If they were not replaced, they would have required substantial maintenance requiring longer refueling outages to re-tube them.⁴⁴¹

⁴³³ Ex. 3, O’Connor Direct at 79 and Table 11.

⁴³⁴ Ex. 3, O’Connor Direct at 118:12-14.

⁴³⁵ Ex. 9, O’Connor Rebuttal at 105:19-106:9.

⁴³⁶ Ex. 3, O’Connor Direct at 118:14-16.

⁴³⁷ Ex. 9, O’Connor Rebuttal at 105:21-23.

⁴³⁸ Ex. 9, O’Connor Rebuttal at 105:24-25.

⁴³⁹ Ex. 9, O’Connor Rebuttal at 106:1-2.

⁴⁴⁰ Ex. 9, O’Connor Rebuttal at 106:2-4.

⁴⁴¹ Ex. 9, O’Connor Rebuttal at 106:4-6.

(3) *Changes to Design*

219. The Company initially intended to rerate (complete modifications to the existing feedwater heaters) the Plant's feedwater heaters.⁴⁴² The decision to replace rather than rerate the 14A/B and 15A/B did increase costs for this modification.⁴⁴³ Feedwater heater designs have changed substantially since the original heaters were installed and their replacement brought the Plant up to industry standards.⁴⁴⁴

(4) *Implementation*

220. When the 14A/B and 15A/B feedwater heaters were delivered on-site at the Plant, inspections revealed defects, including welding slag and moisture in the feedwater heaters.⁴⁴⁵ Before the heaters could be installed, the slag and moisture had to be removed from the feedwater heaters, extending the overall modification installation timeline.⁴⁴⁶

221. Additional costs for this modification were incurred because replacement of the 14A/B and 15A/B feedwater heaters with larger heaters required structural analysis and reinforcement of the turbine floor at a cost of approximately \$6 million.⁴⁴⁷

222. During the 2011 outage, the Company also replaced 180 feet of asbestos-insulated piping and the remaining four drain and dump valves necessary to support the operation of the feedwater heaters.⁴⁴⁸ This work required in-field modifications to replace the piping around existing Plant components.⁴⁴⁹

⁴⁴² Ex. 3, O'Connor Direct at Schedule 25 at 1-2.

⁴⁴³ Ex. 3, O'Connor Direct at 119:16-19.

⁴⁴⁴ Ex. 9, O'Connor Rebuttal at 106:8-9.

⁴⁴⁵ Ex. 3, O'Connor Direct at Schedule 25 at 2.

⁴⁴⁶ Ex. 3, O'Connor Direct at Schedule 25 at 2.

⁴⁴⁷ Ex. 3, O'Connor Direct at 118:20-22.

⁴⁴⁸ Ex. 3, O'Connor Direct at Schedule 25 at 1-2.

⁴⁴⁹ Ex. 3, O'Connor Direct at Schedule 25 at 1-2.

(5) *Modification Benefits*

223. Given the age, performance issues, and design issues with the existing 14A/B and 15 A/B feedwater heaters, replacement of these heaters will reduce the operation and maintenance costs going forward.⁴⁵⁰

4. Lessons Learned

224. During the 2011 outage, the Company recognized the need to adapt its processes and took steps to plan for the 2013 outage.⁴⁵¹

225. After the 2011 outage, the Company undertook a project management assessment.⁴⁵² This included a post-outage critique by the Project group and identified a number of improvement opportunities.⁴⁵³

226. The project group identified specific actions to be taken to improve staffing, construction estimates, design process, safety education, spare parts inventory, project controls and cost tracking to assist the Program team for the final outage.⁴⁵⁴

227. Through this process, the Company gathered the thoughts of Plant personnel on what could have been done differently for Program implementation to date.⁴⁵⁵ After the 2011 outage, one employee wrote a several page document (the “2011 Cost History”) at the request of the Chief Nuclear Officer outlining that employee’s perspective of the Program.⁴⁵⁶ The employee that authored the 2011 Cost History was not personally aware of what information was presented by the Plant to

⁴⁵⁰ Ex. 3, O’Connor Direct at 121:12-13

⁴⁵¹ Ex. 3, O’Connor Direct at 83:9-10.

⁴⁵² Ex. 3, O’Connor Direct at 83:11-12.

⁴⁵³ Ex. 3, O’Connor Direct at 83:12-13.

⁴⁵⁴ Ex. 3, O’Connor Direct at 83:13-16.

⁴⁵⁵ Ex. 9, O’Connor Rebuttal at 63:24-25.

⁴⁵⁶ Ex. 9, O’Connor Rebuttal at 64:3-4.

inform the Company's final decision making on the Program and wrote the document based on the information available to him at that time.⁴⁵⁷

228. The 2011 Cost History provided a chronology of the Program from 2004 to the end of the 2011 outage.⁴⁵⁸ The employee described various milestones through Program implementation.⁴⁵⁹

229. In his evaluation of the Program, the employee was critical of the Program budget and schedule for implementation that the nuclear management team presented to the Company as the project team had recommended a higher budget and longer implementation schedule to the nuclear management team.⁴⁶⁰ The employee did not know that the nuclear management team also consulted with other business units within the Company before making its recommendation.⁴⁶¹ The 2011 Cost History was also critical of the design and project management controls that had been put in place for the Program, although it provided no recommendation as to what would have been acceptable to the author.⁴⁶² The Company considered these criticisms as it prepared for the final implementation outage advanced planning.⁴⁶³

230. The Company also reevaluated whether it should proceed with Day Zimmerman as the lead implementation vendor given that the work scheduled for the 2013 outage was much less mechanical than the prior outages and was much more electrical.⁴⁶⁴

⁴⁵⁷ Ex. 9, O'Connor Rebuttal at 64:3-4, 64:8-12, and Schedule 24 at 4.

⁴⁵⁸ Ex. 300, Crisp Direct at Attachment MWC-3 at 1-2.

⁴⁵⁹ Ex. 300, Crisp Direct at Attachment MWC-3 at 1-2.

⁴⁶⁰ Ex. 300, Crisp Direct at Attachment MWC-3 at 3.

⁴⁶¹ Ex. 9, O'Connor Rebuttal at 49:19-21.

⁴⁶² Ex. 300, Crisp Direct at Attachment MWC-3 at 3-5.

⁴⁶³ Ex. 9, O'Connor Rebuttal at Schedule 24 at 1-2 and 5.

⁴⁶⁴ Tr. Vol. I (O'Connor) at 98:2-15.

231. In mid-2011, the Company elected to hire Bechtel Power Corporation (“Bechtel”) to provide comprehensive project management.⁴⁶⁵ Bechtel is a large and sophisticated multi-national company with expertise in the area of nuclear generation.⁴⁶⁶ The Company required that Bechtel retain Day Zimmerman as its main mechanical subcontractor and to retain institutional knowledge and preserve implementation continuity.⁴⁶⁷

232. In addition to making a strategic change to its implementation vendor, the Company reevaluated its internal management personnel.⁴⁶⁸ The Company hired a Vice-President of Nuclear Projects in December 2011 to reorganize the capital projects organization within the nuclear business unit.⁴⁶⁹ The new Vice-President: (i) realigned the Projects’ group structure; (ii) emphasized individual modification budgeting and forecasting; (iii) established firm design and work package planning outage milestones.⁴⁷⁰ A set of processes were also instituted to improve reporting and tracking.⁴⁷¹

233. Implementing lessons learned in this way was particularly important to the Company given that the 2013 outage work was going to be very labor-intensive and the Company was proactively managing its labor force.⁴⁷²

⁴⁶⁵ Ex. 3, O’Connor Direct at 83:25-27.

⁴⁶⁶ Ex. 3, O’Connor Direct at 84:1-2.

⁴⁶⁷ Ex. 9, O’Connor Rebuttal at 69:21-70:3.

⁴⁶⁸ Ex. 3, O’Connor Direct at 63:22-23.

⁴⁶⁹ Ex. 3, O’Connor Direct at 84:18-21.

⁴⁷⁰ Ex. 3, O’Connor Direct at 85:3-6.

⁴⁷¹ Ex. 3, O’Connor Direct at 85:5-6.

⁴⁷² Ex. 3, O’Connor Direct at 85:3-6.

M. 2013 Outage

1. Advance Planning

234. To prepare for the 2013 outage, the Company and Bechtel worked collaboratively to develop final cost estimates for the outage and understand the complexities of the Program.⁴⁷³ As part of this effort, Bechtel prepared an initial overall Program cost estimate in mid-2011 but increased that estimate by the end of 2011 to approximately \$587 million.⁴⁷⁴

235. Design and work package preparation work continued through 2012 and by January of 2013, Bechtel increased the overall Program cost estimate to approximately \$640 million.⁴⁷⁵

236. In June, during the outage, Bechtel increased the estimate to \$655 million.⁴⁷⁶

2. Major Modifications

237. The Company completed the installation of four major modifications during the 2013 outage.⁴⁷⁷

238. For the four major modifications to be installed during the 2013 outage, the Company budgeted \$91.1 million.⁴⁷⁸ The Company completed the following major modifications during the 2013 outage:⁴⁷⁹

- Reactor Feed Pumps and Motors⁴⁸⁰
- Condensate Pumps and Motors⁴⁸¹

⁴⁷³ Ex. 3, O'Connor Direct at 85:21-22.

⁴⁷⁴ Ex. 3, O'Connor Direct at 85:23-26.

⁴⁷⁵ Ex. 3, O'Connor Direct at 86:3-9.

⁴⁷⁶ Ex. 3, O'Connor Direct at 86:9-11.

⁴⁷⁷ Ex. 3, O'Connor Direct at 88:13 at Table 12.

⁴⁷⁸ Ex. 3, O'Connor Direct at 89:7 at Table 13.

⁴⁷⁹ Ex. 3, O'Connor Direct at 88:13 at Table 12 and Schedule 25 at 1-2.

⁴⁸⁰ Ex. 3, O'Connor Direct at 88:13 at Table 12 and Schedule 25 at 1-2.

- Feedwater Heaters⁴⁸²
 - 13A/B Feedwater Heaters
 - Reinstall CARVs with new Setpoints⁴⁸³
 - Enlarge Turbine Floor Hatch
 - Complete Piping Replacement
 - 11A/B and 12A Nozzles
- Electrical Distribution System⁴⁸⁴

239. The Company spent \$137.2 million to complete the four major modifications during the 2013 outage while all work during the 2013 outage totaled \$151 million.⁴⁸⁵

240. Despite the Company's decision to bring in Bechtel and bringing in new personnel to manage the 2013 outage,⁴⁸⁶ the 2013 outage was the most challenging of all.⁴⁸⁷

241. The 2013 outage implementation faced challenges with the electrical distribution system installation, the reactor feed pumps and motors replacement, and replacement of the 13A/B feedwater heaters.⁴⁸⁸ The implementation and design challenges were further compounded by the NRC's fatigue rule that was not a factor in the prior outages.

⁴⁸¹ Ex. 3, O'Connor Direct at 88:13 at Table 12 and Schedule 25 at 1-2.

⁴⁸² Ex. 3, O'Connor Direct at 88:13 at Table 12 and Schedule 25 at 1-2.

⁴⁸³ Because the majority of the work for the CARV replacement and reinstallation was performed during the 2009 outage, this portion of the feedwater heater major modification is discussed in the 2009 outage section of the findings.

⁴⁸⁴ Ex. 3, O'Connor Direct at 88:13 at Table 12 and Schedule 25 at 1-2.

⁴⁸⁵ Ex. 3, O'Connor Direct at 89:7 at Table 13.

⁴⁸⁶ Tr. Vol. I (O'Connor) at 100:9-13 (describes individuals who left after 2011 outage and were replaced).

⁴⁸⁷ Ex. 3, O'Connor Direct at 83:24-26; Tr. Vol. I (O'Connor) 70:17-20.

⁴⁸⁸ Ex. 3, O'Connor Direct at 89:12-90:2.

a. Reactor Feed Pumps and Motors Replacement

(1) Component Purpose in Plant

242. The two reactor feed pumps, each powered by a large motor, are large pumps designed to move treated water (feedwater) into the reactor.⁴⁸⁹ The feedwater provides cooling for the reactor and is converted to steam to drive the high- and low-pressure turbines.⁴⁹⁰

(2) Need for the Modification

243. The need to replace the reactor feed pumps and motors had been identified as early as 2001 within approximately six years based on chronic performance problems.⁴⁹¹ The Plant's original reactor feed pumps replaced during the 2013 outage were a custom redesign of a 3-stage fire pump into a 2-stage reactor feed pump.⁴⁹² Because of this design, these pumps were the only ones like it in the world and required frequent overhauls during outages.⁴⁹³

244. In 2005, the pump casings required substantial repair to address joint leakage issues.⁴⁹⁴ While the rotating assemblies had been previously replaced, the motor stators were original and had never been re-wound.⁴⁹⁵ Based on the age of the motors, which were not designed to remain in-service until 2030, replacement was also necessary.⁴⁹⁶

⁴⁸⁹ Ex. 3, O'Connor Direct at 123:14-15.

⁴⁹⁰ Ex. 3, O'Connor Direct at 123:15-16.

⁴⁹¹ Ex. 9, O'Connor Rebuttal at 109:9-11 and 109:17-21.

⁴⁹² Ex. 9, O'Connor Rebuttal at 109:23-24.

⁴⁹³ Ex. 9, O'Connor Rebuttal at 109:24-110:1.

⁴⁹⁴ Ex. 9, O'Connor Rebuttal at 110:1-2.

⁴⁹⁵ Ex. 9, O'Connor Rebuttal at 110:4-5.

⁴⁹⁶ Ex. 9, O'Connor Rebuttal at 110:5-7.

(3) *Changes to Design*

245. The project team initially investigated adding a third, smaller capacity, supplemental reactor feed pump and motor to accommodate uprate conditions.⁴⁹⁷ The addition of a third pump presented challenges for Plant operation due to size limitations and operation procedures.⁴⁹⁸ Further, because of legacy equipment repair issues and difficulties locating spare parts, the Company elected to replace the existing pumps and motors with larger capacity equipment.⁴⁹⁹

246. The Company encountered delays in procurement because they had difficulty finding motors that would meet Plant specifications.⁵⁰⁰

247. Also, the pump and motor fabricators encountered delays in providing the components due to difficulty fabricating equipment to meet the necessary specifications for Plant startup and operations.⁵⁰¹

(4) *Implementation*

248. Space limitations in the reactor feed pump and motor room affected the ability to perform replacement work in the time allotted during the outage.⁵⁰²

249. To minimize outage length and allow concurrent installation activities on the pumps and motors, the Company constructed a two-level, load-bearing, structural, scaffold to provide two access points to the equipment, so work on the motors and pumps could occur concurrently instead of in sequence.⁵⁰³

⁴⁹⁷ Ex. 3, O'Connor Direct at 124:4-6.

⁴⁹⁸ Ex. 3, O'Connor Direct at 124:8-9.

⁴⁹⁹ Ex. 3, O'Connor Direct at 124:8-12.

⁵⁰⁰ Ex. 3, O'Connor Direct at 125:23-24.

⁵⁰¹ Ex. 3, O'Connor Direct at 125:24-126:3.

⁵⁰² Ex. 3, O'Connor Direct at Schedule 26 at 2.

⁵⁰³ Ex. 3, O'Connor Direct at 125:11-15.

250. Additionally, significant replumbing of the piping feeding to and discharging from pumps was required during the outage.⁵⁰⁴ Much of this work was not discoverable until the reactor feed pump and motor room and surrounding equipment was demolished during the outage.⁵⁰⁵

251. The costs for the reactor feed pumps and motors modification would have either been incurred during the 2013 outage or at some time in the near future when the pumps and motors would have required replacement for operational issues.⁵⁰⁶

252. The Company was able to avoid costs by developing a final design that rerouted only 60 feet of piping as well as using lesser diameter piping whereas the initial designs for the reactor feed pumps and motors major modification required rerouting over 290 feet of piping and larger diameter piping.⁵⁰⁷ The change also reduced the welding time for the piping by 15 percent.⁵⁰⁸

(5) *Modification Benefits*

253. The decision to replace the reactor feed pumps and motors was driven by service-related degradation issues and obsolescence.⁵⁰⁹ The replacement of the reactor feed pumps and motors allowed the Plant configuration and operations to remain consistent during the extended life.⁵¹⁰ This decision has saved countless hours of procedure revisions and operational training.⁵¹¹

⁵⁰⁴ Ex. 3, O'Connor Direct at 126:4-6 and Schedule 26 at 2.

⁵⁰⁵ Ex. 3, O'Connor Direct at Schedule 26 at 2.

⁵⁰⁶ Ex. 3, O'Connor Direct at 125:16-19.

⁵⁰⁷ Ex. 9, O'Connor Rebuttal at 63:1-8.

⁵⁰⁸ Ex. 9, O'Connor Rebuttal at 63:6-7.

⁵⁰⁹ Ex. 9, O'Connor Rebuttal at 109:14-15.

⁵¹⁰ Ex. 3, O'Connor Direct at 126:9-11.

⁵¹¹ Ex. 3, O'Connor Direct at 126:11-12.

254. Reliability under existing conditions has also improved by addressing and eliminating pumps and motors wear conditions that necessitated preventative and corrective maintenance of this equipment.⁵¹²

b. Condensate Pumps and Motors Replacement

(1) Component Purpose in Plant

255. The condensate pumps and motors move water from the hotwell of the condenser to the reactor feed pumps.⁵¹³

(2) Need for the Modification

256. Replacement of the condensate pumps and motors was necessary to meet the demand of the new reactor feed pumps.⁵¹⁴ The condensate pumps and motors were replaced with different models to provide for the increased demand for water to the reactor feed pumps.⁵¹⁵

257. The condensate pumps and motors were supplied by General Electric as original Plant equipment.⁵¹⁶ Performance of the condensate pumps and motors was degrading and was approaching the point where adequate suction flow/pressure could not be provided to the reactor feed pumps.⁵¹⁷

258. The condensate pump internals had degraded and required replacement for the Plant's continued operation until 2030.⁵¹⁸

⁵¹² Ex. 3, O'Connor Direct at 126:12-14.

⁵¹³ Ex. 3, O'Connor Direct at 127:3-6.

⁵¹⁴ Ex. 9, O'Connor Rebuttal at 110:25-26.

⁵¹⁵ Ex. 9, O'Connor Rebuttal at 110:26-111:2.

⁵¹⁶ Ex. 9, O'Connor Rebuttal at 111:14-15.

⁵¹⁷ Ex. 9, O'Connor Rebuttal at 111:15-18.

⁵¹⁸ Ex. 3, O'Connor Direct at 127:25-128:2; Ex. 9, O'Connor Rebuttal at 111:8-10.

(3) *Changes to Design*

259. In 2009, the Company determined the Net Positive Suction Head required for the pumps was higher than what was available.⁵¹⁹ The Plant increased the hotwell level designs by 0.5 feet to address this issue.⁵²⁰

260. The condensate pump and motor vendors encountered fabrications issues in designing and fabricating equipment to meet Plant design specifications.⁵²¹

261. To accommodate the designs, the motor designer had to add sufficient iron to the motor stator to accommodate the Company's pre-defined startup requirements.⁵²² Once this iron was added, the Company determined in 2011, that the heat produced would require modifications to the condensate room HVAC system.⁵²³

262. The Program saved approximately \$2.2 million by changing design for the HVAC system design related to the condensate pumps and motors modification.⁵²⁴

(4) *Implementation*

263. The costs to install this modification were higher than anticipated.⁵²⁵ The increase in costs are attributable to the in-outage designs required to address piping and wiring interferences encountered during the installation and the overall implementation productivity issues that the Company encountered during the 2013 outage.⁵²⁶

⁵¹⁹ Ex. 9, O'Connor Rebuttal at 59:2-4.

⁵²⁰ Ex. 9, O'Connor Rebuttal at 59:2-4.

⁵²¹ Ex. 3, O'Connor Direct at 128:21-23.

⁵²² Ex. 9, O'Connor Rebuttal at 59:5-7.

⁵²³ Ex. 9, O'Connor Rebuttal at 59:7-9.

⁵²⁴ Ex. 9, O'Connor Rebuttal at 63:12-14.

⁵²⁵ Ex. 3, O'Connor Direct at 129:10.

⁵²⁶ Ex. 3, O'Connor Direct at 129:10-14.

(5) *Modification Benefits*

264. Replacing the condensate pumps and motors improved the operating margins on this equipment and improved their reliability.⁵²⁷

c. Feedwater Heaters Modification – 13A/B Replacement and Associated Equipment

(1) *Component Purpose in Plant*

265. The 13A/B feedwater heaters provide intermediate heating for the reactor feedwater in the overall heat exchanger train, including over 400 feet of piping, that increases the water temperature prior to it entering the reactor pressure vessel to improve thermodynamic efficiency of the system.⁵²⁸

266. The other equipment included in the feedwater heater major modification (moisture separator drain tank, thermowell, drains and dumps, and main steam line navy nipples) all perform essential functions along the main steam lines of the turbine generators.⁵²⁹

(2) *Need for the Modification*

267. The original 13A/B feedwater heaters were replaced in 1984 due to severe erosion/corrosion of the original carbon steel materials in these units.⁵³⁰ By 2006, the 13A/B feedwater heaters demonstrated an early trend of accelerating tube plugging, that was indicative of a need for replacement.⁵³¹ Plant engineers had identified as early as 2003 that the “[s]ervice life of feedwater heaters requires they be replaced to support the extended period of operation.”⁵³² The 13A/B feedwater

⁵²⁷ Ex. 9, O’Connor Rebuttal at 111:23-25.

⁵²⁸ Ex. 3, O’Connor Direct at 117:11-13.

⁵²⁹ Ex. 3, O’Connor Direct at 117:15-18.

⁵³⁰ Ex. 9, O’Connor Rebuttal at Schedule 36 at 1.

⁵³¹ Ex. 9, O’Connor Rebuttal at Schedule 31 at 6 and Schedule 36 at 1-2.

⁵³² Ex. 9, O’Connor Rebuttal at 105:7-11, 105:24-25, and Schedule 34.

heaters were experiencing a trend of tube wear requiring accelerated plugging of tubes.⁵³³

268. The project team also identified a need to install bypass lines for the 12A drain coolers to limit drain cooler velocity and the 11A/B dump valves to limit the drain cooler flow rates.⁵³⁴ Through detailed inspections, the project team determined that the 11 and 12 feedwater heaters could be rerated for EPU conditions and did not require replacement.⁵³⁵

269. The Company needed to replace 400 feet of drain and dump piping with larger piping and remove associated asbestos insulation for LCM purposes.⁵³⁶ Although the piping replacement could have been delayed to another outage, because substantial feedwater heater work was already underway as part of the Program in the 2011 and 2013 outages, the Company concluded it was most cost-effective to undertake the replacement concurrent with the Program.⁵³⁷

270. Main steam transmitters and drain and dump valves required replacement due to obsolescence to support the extended life of the Plant.⁵³⁸

(3) *Changes to Design*

271. The 13A/B feedwater heaters replacement was deferred from the 2011 outage to the 2013 outage due to fabrication issues with the vendor.⁵³⁹

272. The replacement of the 400 feet of drain and dump piping required substantial design efforts, both pre- and in-outage.⁵⁴⁰ Although the Plant initially

⁵³³ Ex. 9, O'Connor Rebuttal at Schedule 36 at 1-2.

⁵³⁴ Ex. 9, O'Connor Rebuttal at Schedule 26 at 1.

⁵³⁵ Ex. 3, O'Connor Direct at 118:17-18.

⁵³⁶ Ex. 3, O'Connor Direct at 118:25-27.

⁵³⁷ Ex. 3, O'Connor Direct at 118:27-119:3.

⁵³⁸ Ex. 9, O'Connor Rebuttal at Schedule 31 at 4.

⁵³⁹ Ex. 3, O'Connor Direct at Schedule 25 at 1.

⁵⁴⁰ Ex. 3, O'Connor Direct at 120:1-2.

relied on as-builts for the piping designs, once in-outage, modifications were required to accommodate as-found condition in the Plant.⁵⁴¹

(4) *Implementation*

273. Although installation of the 13A/B feedwater heaters was delayed until the 2013 outage, many of the associated systems, including approximately 200 feet of the 400 feet of piping, work on the moisture separator drain tank, and the remaining dump and drain valve replacement (started in 2009) was completed in 2011.⁵⁴² The remaining piping work was completed in 2013.⁵⁴³

274. The 2013 outage was also challenged by the removal and replacement of the 13A/B feedwater heaters.⁵⁴⁴ The 13A/B feedwater heaters are located under the turbine floor of the Plant and access is through a hatch in the turbine floor.⁵⁴⁵

275. When the original 13A/B heaters were replaced in the 1980s, the removal and reinstallation was difficult because of the turbine floor hatch size.⁵⁴⁶ The new 13A/B feedwater heaters are the same length as the old heaters and are less than five inches wider than the old ones.⁵⁴⁷ To ease installation during the 2013 outage, the Company decided to make the hatch in the turbine floor larger to accommodate the rigging for this work.⁵⁴⁸

⁵⁴¹ Ex. 3, O'Connor Direct at 120:3-6.

⁵⁴² Ex. 3, O'Connor Direct at Schedule 25 at 1. The first 14 of the 18 dump and drain valves were replaced during the 2009 outage along with the CARV work. Ex. 3, O'Connor Direct at Schedule 25 at 1.

⁵⁴³ Ex. 3, O'Connor Direct at Schedule 25 at 1-2.

⁵⁴⁴ Ex. 16, O'Connor Surrebuttal at 13:19-24.

⁵⁴⁵ Ex. 16, O'Connor Surrebuttal at 14:18-21.

⁵⁴⁶ Ex. 16, O'Connor Surrebuttal at 21-23.

⁵⁴⁷ Ex. 16, O'Connor Surrebuttal at 14:25-15:2.

⁵⁴⁸ Ex. 16, O'Connor Surrebuttal at 23-25.

276. Additionally, there are many pipes and conduits between the turbine floor hatch and the 13A/B feedwater heaters that had to be removed and reinstalled as part of the 13A/B feedwater heater replacement.⁵⁴⁹

(5) *Modification Benefits*

277. The feedwater heaters and associated components work well. The Plant anticipates that operation and maintenance costs for this equipment will be reduced because of the replacement.⁵⁵⁰

d. *Electrical Distribution System Modification*

278. The 13.8 kV modification added additional buses at 13.8 kV voltage level to supplement the Company's existing lower voltage (4 kV) electrical distribution system in the Plant.⁵⁵¹ The installation of the 13.8 kV system occurred during the 2011 and 2013 outages at a total cost of approximately \$119.5 million.⁵⁵²

279. This was the most expensive major modification undertaken during the Program, and it was one of the most difficult modifications to complete because the Plant was required to maintain electric service to ensure cooling of the fuel at all times during the installation of the new system.⁵⁵³ As a result, installation had to be done in stages to ensure that certain power sources were available at the appropriate times.⁵⁵⁴

(1) *Component Purpose in Plant*

280. The electrical distribution system at Monticello is comprised of feeders, breakers, protective relaying, controls, and instrumentation necessary to support the supply of power to many of the critical pumps in the Plant including the reactor feed

⁵⁴⁹ Ex. 3, O'Connor Direct at 120:16-18.

⁵⁵⁰ Ex. 3, O'Connor Direct at 121:12-13.

⁵⁵¹ Ex. 3, O'Connor Direct at 130:4-6.

⁵⁵² Ex. 3, O'Connor Direct at 130:6-8.

⁵⁵³ Ex. 3, O'Connor Direct at 130:8-11.

⁵⁵⁴ Ex. 3, O'Connor Direct at 130:11-13.

pumps, the condensate pumps, and the reactor recirculation motors.⁵⁵⁵ The electrical system connects these components to the Plant's electrical busses and permits those pumps to operate as designed.⁵⁵⁶

(2) *Need for the Modification*

281. Before the Program, the Plant operated with a 4 kV system which allowed minimal margin to prevent overloading the electrical busses.⁵⁵⁷ Any increased loads on the former system would make the Plant more vulnerable to Plant transients.⁵⁵⁸

282. The existing 4 kV system was operating within 50 volts of trip voltage, creating a fairly significant risk of tripping and the need to sequence loads to avoid voltage excursions.⁵⁵⁹ The existing 4 kV switchgear ratings were at the point of being exceeded should new loads be added at the Plant.⁵⁶⁰ This would have resulted in a configuration where entire portions of the distribution system could be irreparably damaged by ground fault(s) if these ratings are not maintained.⁵⁶¹

283. Additionally, the 4 kV horizontal magnablast breakers and switchgear at the Plant are original design equipment that is obsolete and no longer supported by the vendor.⁵⁶² Spare parts for this equipment is difficult to find and limiting the equipment and loads on this system was paramount to the continued operation of Monticello.⁵⁶³

⁵⁵⁵ Ex. 3, O'Connor Direct at 130:18-22.

⁵⁵⁶ Ex. 3, O'Connor Direct at 130:22-23.

⁵⁵⁷ Ex. 3, O'Connor Direct at 135:9-11.

⁵⁵⁸ Ex. 3, O'Connor Direct at 135:11-12.

⁵⁵⁹ Ex. 9, O'Connor Rebuttal at 97:6-9.

⁵⁶⁰ Ex. 9, O'Connor Rebuttal at 99:1-2.

⁵⁶¹ Ex. 9, O'Connor Rebuttal at 99:2-5.

⁵⁶² Ex. 9, O'Connor Rebuttal at 97:2-3.

⁵⁶³ Ex. 9, O'Connor Rebuttal at 97:4-13.

284. In 2007, the Company evaluated two electrical options for feasibility, cost, and schedule impact: 1) a 4 kV system to support both the safety- and non-safety-related equipment at the Plant; and 2) replacement of the 1R and 2R transformers to supply new 13.8 kV busses to support the non-safety-related equipment with the existing 4 kV system continuing to support the safety-related equipment.⁵⁶⁴

285. The Company's analysis indicated that the cost associated with a 13.8 kV system was less than one percent over the 4 kV system.⁵⁶⁵ Regardless of the voltage selected, the Company intended to select and upgrade that (i) split the safety-related systems from the non-safety-related systems, (ii) would have required construction of new switchgear at the site of the old hot shop or a comparable remote location, (iii) would have required similar lengths of cable and raceway, and (iv) would have required replacement of transformers and other associated equipment.⁵⁶⁶

(3) *Changes to Design*

286. All designs had to be developed around keeping the existing 4 kV system intact to provide service to other equipment in the Plant.⁵⁶⁷

287. Design work also included the identification of viable options for the switchgear room that were of sufficient size but still located reasonably close to the Plant.⁵⁶⁸ The first location developed by the designer for the switchgear room was unworkable and resulted in the Company having to transfer the switchgear room design to another designer.⁵⁶⁹ The new designer identified the Plant's hot shop as a workable location for the switchgear room and began preparing room and raceway

⁵⁶⁴ Ex. 3, O'Connor Direct at 131:7-14.

⁵⁶⁵ Ex. 3, O'Connor Direct at 131:17-18.

⁵⁶⁶ Ex. 3, O'Connor Direct at 132:19-26; Ex. 9, O'Connor Rebuttal at 15-19.

⁵⁶⁷ Ex. 3, O'Connor Direct at Schedule 28 at 2.

⁵⁶⁸ Ex. 9, O'Connor Rebuttal at Schedule 35 at 8.

⁵⁶⁹ Ex. 3, O'Connor Direct at Schedule 28 at 2.

designs for this location.⁵⁷⁰ Even had the Plant chosen to proceed with 4 kV instead of 13.8 kV, the switchgear room and associated raceway designs would have been necessary.⁵⁷¹

(4) *Implementation*

288. To accommodate the electrical distribution conductor for the non-safety-related systems, bus ducts and cable trays had to be installed throughout the Plant from the switchgear room to pump motors and other equipment.⁵⁷²

289. The location of the 13.8 kV switchgear room required that the Monticello hot shop be relocated during the 2011 outage.⁵⁷³ The former hot shop had to be decontaminated and properly built out, including a new HVAC system with additional particulate filter capability to ensure the air and space were sufficiently clean for the switchgear, to support the new electrical distribution system.⁵⁷⁴ This also required that a new hot shop be built at the Plant concurrent with the switchgear room construction.⁵⁷⁵

290. To install the 13.8 kV electrical distribution system, electric cable, more than two inches in diameter and in excess of 100 pounds per foot, required teams of 10 electricians to pull the cable through the conduit.⁵⁷⁶ Overall, approximately 14 miles of new five-inch cable and associated raceway had to be installed in the Plant for the 13.8 kV system.⁵⁷⁷

⁵⁷⁰ Ex. 3, O'Connor Direct at Schedule 28 at 2.

⁵⁷¹ Ex. 9, O'Connor Rebuttal at 99:16-17.

⁵⁷² Ex. 3, O'Connor Direct at Schedule 28 at 2.

⁵⁷³ Ex. 9, O'Connor Rebuttal at 59:15-17; Ex. 16, O'Connor Surrebuttal at 12:6-10.

⁵⁷⁴ Ex. 9, O'Connor Rebuttal at Schedule 35 at 8-9.

⁵⁷⁵ Ex. 3, O'Connor Direct at Schedule 28 at 2.

⁵⁷⁶ Ex. 3, O'Connor Direct at 90:10-14; Ex. 16, O'Connor Surrebuttal at 11:20-24.

⁵⁷⁷ Ex. 3, O'Connor Direct at 132:16-17 and 133:23-24.

291. Installation of these cables is challenging as if they are not carefully installed, these cables can be damaged by overstress or tensioning.⁵⁷⁸ To accommodate the installation, the cables were pulled in a slow and methodical fashion in 20-foot intervals over 14 miles.⁵⁷⁹

292. The installation of the electrical distribution system modification required over 230,000 man-hours during the 2013 outage.⁵⁸⁰

(5) *Modification Benefits*

293. This upgraded electrical system accommodates the increased electrical demands of the reactor feed pumps and motors, condensate pumps and motors, and other associated equipment to support Plant operations.⁵⁸¹ The modification has also provided the needed increased margin at the Plant, improves reliability, and enhances the flexibility, simplicity, and safety of Plant operations.⁵⁸²

294. Also, installing a 13.8 kV system for the non-safety-related equipment allowed the Plant to leave the safety-related equipment on 4 kV, including Monticello's blackout equipment.⁵⁸³ This not only provided desirable redundancy but also increases the operating margin of the 4 kV system.⁵⁸⁴

295. In addition, this modification has allowed the Plant to avoid a future capital project to upgrade the Plant's electrical distribution system that likely would have become necessary under evolving NRC regulations.⁵⁸⁵

⁵⁷⁸ Ex. 3, O'Connor Direct at 133:24-134:1.

⁵⁷⁹ Ex. 3, O'Connor Direct at 134:1-2.

⁵⁸⁰ Ex. 3, O'Connor Direct at 134:13-14.

⁵⁸¹ Ex. 3, O'Connor Direct at 134:19-21.

⁵⁸² Ex. 3, O'Connor Direct at 134:21-23.

⁵⁸³ Ex. 9, O'Connor Rebuttal at 100:13-15.

⁵⁸⁴ Ex. 9, O'Connor Rebuttal at 100:15-16.

⁵⁸⁵ Ex. 3, O'Connor Direct at 134:23-25.

296. Evolving regulatory requirements have imposed the need to add electric load to the internal distribution system in the form of Fukushima upgrades, EDG Ventilation System upgrades, and security order impacts.⁵⁸⁶

297. Currently, the NRC is examining changes to the rule regarding coping times based on the lessons from Fukushima.⁵⁸⁷ Under the NRC's current rule regarding coping times (10 C.F.R. 50.63) Monticello must be able to withstand loss of power for up to four hours.⁵⁸⁸ Under the draft rules, this time period could increase to up to 72 hours.⁵⁸⁹ This draft rule is expected to be implemented in the 2017 timeframe.⁵⁹⁰

298. To meet this new requirement, Monticello will likely add more battery capacity (direct current) and more battery charging capacity (alternate current).⁵⁹¹ Addition of more battery charging capacity translates into additional load on the distribution system.⁵⁹² By adding the 13.8 kV system, the Plant is well-positioned to accommodate additional battery charger load to the Plant's electrical system than it was able to before when there was little margin for new load additions.⁵⁹³

299. These recent developments would have substantially outstripped the remaining margin in the legacy system and would have triggered the upgrade.⁵⁹⁴ Thus, by having installed the 13.8 kV system the Plant is fortunate to have already-added

⁵⁸⁶ Ex. 9, O'Connor Rebuttal at 98:17-19.

⁵⁸⁷ Ex. 9, O'Connor Rebuttal at 99:25-26.

⁵⁸⁸ Ex. 9, O'Connor Rebuttal at 99:26-100:1.

⁵⁸⁹ Ex. 9, O'Connor Rebuttal at 100:1-2.

⁵⁹⁰ Ex. 9, O'Connor Rebuttal at 100:2-3.

⁵⁹¹ Ex. 9, O'Connor Rebuttal at 100:3-5.

⁵⁹² Ex. 9, O'Connor Rebuttal at 100:5-6.

⁵⁹³ Ex. 9, O'Connor Rebuttal at 100:6-9.

⁵⁹⁴ Ex. 9, O'Connor Rebuttal at 98:20-21.

sufficient margin on the system to absorb these new loads without additional construction.⁵⁹⁵

3. The NRC's Fatigue Rule

300. Labor productivity for the 2013 outage was affected by the NRC's fatigue rule.⁵⁹⁶ While the NRC's fatigue rule was not in place for the 2009 or 2011 outages, it was in place and impacted the 2013 outage.⁵⁹⁷

301. The fatigue rule contributed to the Company's existing productivity concerns, which revolved around challenges such as (1) hiring and retaining experienced craft labor due to the competitive nuclear labor market and the hydraulic fracturing boom; and (2) tasks taking longer than estimated because of small work spaces or radiological conditions.⁵⁹⁸

302. In the construction trades, a large project will sometimes deploy workforce on a 12-hour by 7-day schedule.⁵⁹⁹ Tradesmen often prefer this aggressive schedule to maximize job-earning potential.⁶⁰⁰ The fatigue rule, however, limited workers to a 6-day schedule, thereby creating a competitive disadvantage for the Program.⁶⁰¹

303. Tradesmen often prefer the more aggressive schedule to maximize job earning potential and the fatigue rule means that the Company had to compete for workers with jobs that were not nuclear projects and did not have to comply with the

⁵⁹⁵ Ex. 9, O'Connor Rebuttal at 98:22-24.

⁵⁹⁶ Ex. 3, O'Connor Direct at 91:3-5.

⁵⁹⁷ Ex. 3, O'Connor Direct at 91:20.

⁵⁹⁸ Ex. 3, O'Connor Direct at 90:27-91:26.

⁵⁹⁹ Ex. 3, O'Connor Direct at 92:3-4.

⁶⁰⁰ Ex. 3, O'Connor Direct at 92:4-6.

⁶⁰¹ Ex. 3, O'Connor Direct at 92:6-7.

fatigue rule.⁶⁰² The NRC's fatigue rule also limited any extended hours for workers after the 60th day of an outage, further compounding work schedule planning.⁶⁰³

304. As a result of the fatigue rule, the Company had to compete for workers with jobs that were not nuclear projects and did not have to comply with the fatigue rule.⁶⁰⁴

305. The NRC's fatigue rule limited any extended hours that the Company's employees were permitted to work after the 60th day of an outage.⁶⁰⁵ On the 61st day of an outage, the fatigue rule requires the Company to limit its workers' hours meaningfully.⁶⁰⁶ This limitation further compounded the Company's difficulties with work-schedule planning.⁶⁰⁷

306. The Company actively managed its challenges throughout the implementation of the Program.⁶⁰⁸

4. 2013 and 2011 Implementation Vendor Evaluation

307. After the 2013 outage, the Company evaluated the amounts paid to its project managers for craft labor and project management.⁶⁰⁹ The Company estimated that 90 percent of the amounts paid to Day Zimmerman were for craft labor expense in the 2009 and 2011 outages.⁶¹⁰ The Company estimated that approximately 75 percent of the amounts paid to Bechtel to prepare for and implement the 2013 outage were for craft labor expense.⁶¹¹

⁶⁰² Ex. 3, O'Connor Direct at 92:4-8.

⁶⁰³ Ex. 3, O'Connor Direct at 92:10-15.

⁶⁰⁴ Ex. 3, O'Connor Direct at 92:4-8.

⁶⁰⁵ Ex. 3, O'Connor Direct at 92:10-15.

⁶⁰⁶ Ex. 3, O'Connor Direct at 92:10-15.

⁶⁰⁷ Ex. 3, O'Connor Direct at 92:10-15.

⁶⁰⁸ Ex. 9, O'Connor Rebuttal at 60:6-8.

⁶⁰⁹ Ex. 9, O'Connor Rebuttal at 47:22-26.

⁶¹⁰ Ex. 9, O'Connor Rebuttal at 47:22-23.

⁶¹¹ Ex. 9, O'Connor Rebuttal at 47:23-26.

308. The Company also evaluated its daily expense rate for its primary implementation vendors and compared the 2011 and 2013 daily outage amounts.⁶¹² For both the 2011 and 2013 outages, the Company spent approximately \$0.91 million per outage day on project management costs when it included the pre-outage preparation costs and the in-outage costs.⁶¹³

309. The Company concluded that Bechtel spent substantially more time planning for the 2013 outage and managed implementation costs downward through this planning for the outage.⁶¹⁴ In contrast, Day Zimmerman spent less on outage planning but incurred more per outage day for implementation.⁶¹⁵

310. This comparison, however, showed that the reduction in implementation costs experienced by Bechtel in the 2013 outage came at a cost.⁶¹⁶ Although the two vendors approached the outages differently, there were costs that could not be readily saved by the different approaches to Project implementation.⁶¹⁷

N. Company Communications of Program Status to the Commission

311. During implementation of the Program, the Company provided updates to the Commission and stakeholders on the difficulties the Company was facing.⁶¹⁸

312. During the Certificate of Need proceeding, the Company advised the Commission of changes made to the NRC application for license amendment.⁶¹⁹ In November 2009, the Company notified the Commission by letter that the NRC was

⁶¹² Ex. 9, O'Connor Rebuttal at 74:7-16 and Table 7.

⁶¹³ Ex. 9, O'Connor Rebuttal at 74:16 at Table 7.

⁶¹⁴ Ex. 3, O'Connor Direct at 74:18-20.

⁶¹⁵ Ex. 3, O'Connor Direct at 74:16 at Table 7.

⁶¹⁶ Ex. 3, O'Connor Direct at 74:18-20.

⁶¹⁷ Ex. 3, O'Connor Direct at 74:20-22.

⁶¹⁸ Ex. 12, Sparby Rebuttal at 29:21-30:7.

⁶¹⁹ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for a Certificate of Need for the Monticello Nuclear Generating Plant Extended Power Uprate*, No. E002/CN-08-185, LETTER FROM XCEL ENERGY TO THE COMMISSION (Dec. 5, 2008).

delaying review of Monticello's EPU application, and to advise the Commission of the effect the delay would have on the Program.⁶²⁰

313. On November 3, 2010, the Company filed its 2011 rate case.⁶²¹ The initial filing included updated costs for the Program of about \$361 million through 2011.⁶²²

314. On May 4, 2011, in the Company's rate case Rebuttal Testimony, it updated the cost estimate for the Program to \$399.1 million to reflect costs incurred during the 2011 outage.⁶²³

315. On August 25, 2011, the Company provided post-hearing Supplemental Testimony to communicate new information regarding Program delays and cost increases, specifically that new estimates show that the Program costs would exceed \$500 million.⁶²⁴ Several months later, the Company's Chief Nuclear Officer provided testimony that the Program was expected to cost between \$550 and \$600 million.⁶²⁵

316. In November 2011, the Company entered into a Stipulation and Settlement committing to undergo this prudence review.⁶²⁶

317. After the 2011 rate case stipulation and settlement, the Company filed a Notice of Changed Circumstances on November 22, 2011 in the Monticello EPU Certificate of Need docket notifying the Commission of its decision to delay final

⁶²⁰ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for a Certificate of Need for the Monticello Nuclear Generating Plant Extended Power Uprate*, No. E002/CN-08-185, STATUS OF EXTENDED POWER UPRATE AT MONTICELLO NUCLEAR GENERATING PLANT (Nov. 5, 2009).

⁶²¹ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-10-971.

⁶²² Ex. 8, Alders Rebuttal at 16 n.27; *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-10-971, INITIAL FILING (Nov. 3, 2010).

⁶²³ Ex. 8, Alders Rebuttal at 16 n.27.

⁶²⁴ Ex. 8, Alders Rebuttal at 16 n.27.

⁶²⁵ Ex. 8, Alders Rebuttal at 16 n.27.

⁶²⁶ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-10-971, STIPULATION AND SETTLEMENT AGREEMENT at 3-4 and 7 (Nov. 14, 2011).

implementation of the Program to the 2013 outage.⁶²⁷ The Commission notified the Company on January 6, 2012 that the change in timing of the Program implementation was acceptable without the need to reopen the Certificate of Need.⁶²⁸

318. The Company also provided the Commission with cost updates in the Company's 2012 rate case⁶²⁹ and in the Company's 2013 rate case.⁶³⁰

319. The Company provided information on the Program implementation difficulties in the 2011 rate case (Docket No. E002/GR-10-971) and additional updates in the Company's 2012 and 2013 rate cases.⁶³¹ In 2011, the Company provided Supplemental Testimony explaining Program delays and cost increases, specifically that the Program costs would exceed \$500 million.⁶³² Several months later, the Company's Chief Nuclear Officer provided testimony that the Program was expected to cost between \$550 and \$600 million.⁶³³

320. As part of the 2012 rate case, the Company committed to undertake the prudence review presently at issue in this Docket.⁶³⁴

O. NRC License Amendment Request

321. Concurrent with design and implementation of the Program, the Company sought its license amendment request for the uprate from the NRC. The process of obtaining and maintaining a NRC license requires considerable effort.⁶³⁵

⁶²⁷ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, NOTICE OF CHANGED CIRCUMSTANCES (Nov. 22, 2011).

⁶²⁸ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, ORDER (Jan. 6, 2012).

⁶²⁹ *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-12-961, O'CONNOR DIRECT at 17 (Nov. 2, 2012).

⁶³⁰ Ex. 12, Sparby Rebuttal at 30:2-5.

⁶³¹ Ex. 12, Sparby Rebuttal at 30:2-5.

⁶³² Ex. 8, Alders Rebuttal at n. 27.

⁶³³ Ex. 8, Alders Rebuttal at n. 27.

⁶³⁴ Ex. 12, Sparby Rebuttal at 30:5-7.

322. The NRC license amendment process consists of a highly detailed and technical review of the facility's proposed construction and operating characteristics.⁶³⁶

323. On March 31, 2008, Xcel Energy filed its original EPU license amendment request with the NRC but withdrew that submission based on NRC staff feedback.⁶³⁷

324. On November 5, 2008, the Company resubmitted its uprate license amendment request to the NRC and included a new steam dryer instead of making modifications to the existing dryer.⁶³⁸

325. For applications filed in and after 2007, the NRC average review time increased by a full year to 2.2 years for license amendment requests at BWRs.⁶³⁹ This 2.2-year review period is more than twice the NRC's 2007 target of 12 months and four months longer than its amended 18-month target.⁶⁴⁰

326. The Monticello EPU license amendment request was pending review before the NRC for five years.⁶⁴¹

327. As part of its license amendment request, Xcel Energy provided the NRC with a list of modifications that focused on what components were required for the EPU, not taking into account the condition of those existing components in the Plant or the condition of components not mentioned in the table.⁶⁴²

⁶³⁵ Ex. 3, O'Connor Direct at 51:14-16.

⁶³⁶ Ex. 3, O'Connor Direct at 51:7-8.

⁶³⁷ Ex. 3, O'Connor Direct at 52:25-26, 53:2-4 and Schedule 17 at 1.

⁶³⁸ Ex. 3, O'Connor Direct at 51:24-25 and 53:4-7.

⁶³⁹ Ex. 3, O'Connor Direct at 53: 22-23 and 54:1 at Table 8.

⁶⁴⁰ Ex. 3, O'Connor Direct at 53: 23-25 and 54:1 at Table 8

⁶⁴¹ Ex. 3, O'Connor Direct at 54:5.

⁶⁴² Ex. 9, O'Connor Rebuttal at 87:19-22.

328. While this list accurately reflected the Plant modifications necessary for uprate conditions, it was not developed for the purpose of classifying modifications as either LCM or EPU or as an economic analysis.⁶⁴³

329. The Company received over 420 information requests with multiple subparts from the NRC for the EPU license amendment request.⁶⁴⁴

330. These NRC requests related to two main areas of the license amendment request analysis: 1) credit in safety analysis for CAP; and 2) ongoing structural analysis of the new steam dryer.⁶⁴⁵

331. In BWRs like Monticello, an EPU increases the temperature of water in containment, and the higher temperature can affect the ability of the emergency core cooling system to cool the reactor core and containment.⁶⁴⁶

332. Credit for safety analysis for CAP refers to the reliance on a portion of the increased pressure in the primary containment structure to demonstrate acceptable performance, which was acceptable to the NRC in EPUs approved prior to the submission of the Company's license amendment request.⁶⁴⁷

333. In October 2009, the NRC notified the Company that the NRC staff and the ACRS had reached a disagreement on CAP analysis and needed more time to develop additional regulatory guidance on this issue.⁶⁴⁸ The NRC and ACRS did not resolve the internal disagreement until April 2011.⁶⁴⁹

⁶⁴³ Ex. 9, O'Connor Rebuttal at 87:9-14.

⁶⁴⁴ Ex. 3, O'Connor Direct at 54:15-17.

⁶⁴⁵ Ex. 3, O'Connor Direct at 54:21-23.

⁶⁴⁶ Ex. 3, O'Connor Direct at 55:17-20.

⁶⁴⁷ Ex. 3, O'Connor Direct at 55:22-23.

⁶⁴⁸ Ex. 3, O'Connor Direct at 55:27-56:2.

⁶⁴⁹ Ex. 3, O'Connor Direct at 56:2-5.

334. At this time, the Company and the NRC faced another unforeseeable complicating factor, as the catastrophic events at Fukushima unfolded in the spring of 2011.⁶⁵⁰

335. The guidance was published just after the tsunami struck Fukushima and gave NRC staff latitude to require from the Company significant additional analysis to confirm CAP than what had been communicated previously to the Company.⁶⁵¹

336. This additional analysis, developed 2.5 years after the Company filed its license amendment request and over four years after the Company signed its contract with General Electric to proceed with the EPU, required an additional two years of review and analysis in addition to what had been completed.⁶⁵² The NRC increased its expected hours for review of license amendment requests from 5,040 hours to 7,500 hours.⁶⁵³

337. The Company estimated that the additional calculations required by the NRC, including the CAP analysis, increased licensing costs by approximately \$17 million.⁶⁵⁴

338. The review of the new steam dryer for EPU conditions, which was installed in 2011, included numerous iterations of detailed structural analysis, each of which required significant cost to complete.⁶⁵⁵ The cost increase for the steam dryer modification of approximately \$2 million was primarily attributed to additional acoustic monitoring the Company had to complete to respond to NRC concerns for steam dryer failures at other facilities.⁶⁵⁶

⁶⁵⁰ Ex. 3, O'Connor Direct at 56:27.

⁶⁵¹ Ex. 3, O'Connor Direct at 57:1-3.

⁶⁵² Ex. 3, O'Connor Direct at 57:4-6.

⁶⁵³ Ex. 3, O'Connor Direct at Schedule 17 at 1.

⁶⁵⁴ Ex. 9, O'Connor Rebuttal at 24:17 at Table 1. Additionally Calculation Costs totally \$16 million and CAP Issues total another \$1 million.

⁶⁵⁵ Ex. 3, O'Connor Direct at 57:25-26 and Schedule 22.

⁶⁵⁶ Ex. 3, O'Connor Direct at 104:22-24.

339. The steam dryer issue was the last substantive license amendment request issue that was resolved with the ACRS in September 2013.⁶⁵⁷

340. In January 2010, Xcel Energy also sought a license amendment related to the Plant's nuclear fuel configuration to allow the Plant to operate more efficiently under General Electric's Maximum Extended Load Line Limit Analysis ("MELLLA+") licensing topical report.⁶⁵⁸ MELLLA+ is an engineering analysis that provides for greater operational flexibility and ease to operate units safely at maximum power for longer periods.⁶⁵⁹

341. The Company received over 46 information requests from the NRC for the MELLLA+ license amendment request.⁶⁶⁰

342. The MELLLA+ license amendment has always been scheduled for issuance shortly after receipt of the EPU license amendment from the NRC.⁶⁶¹

P. Benefits of the LCM/EPU Program

343. The Company's filings in this proceeding also outlined the benefits achieved through completion of the Program.⁶⁶² The Company's LCM/EPU Program will allow the Plant to provide clean, reliable, and cost-effective energy to customers at approximately \$1,000/kW installed through 2030 and possibly beyond.⁶⁶³

344. In addition, extending the life of the Plant maximizes the use of existing infrastructure and takes advantage of the substantial transmission system in the area.⁶⁶⁴ Continued operation of Monticello also contributes to the diversity of the

⁶⁵⁷ Ex. 3, O'Connor Direct at 57:22-23 and Schedule 18; Ex. 9, O'Connor Rebuttal at 23:7-8.

⁶⁵⁸ Ex. 3, O'Connor Direct at 52:7-10.

⁶⁵⁹ Ex. 3, O'Connor Direct at 52:13-15.

⁶⁶⁰ Ex. 3, O'Connor Direct at 54:15-17.

⁶⁶¹ Ex. 3, O'Connor Direct at 52:18-20.

⁶⁶² See, e.g., Ex. 3, O'Connor Direct at 42, 142-44; Ex. 9, O'Connor Rebuttal at 2-3; Ex. 12, Sparby Rebuttal at 4-5.

⁶⁶³ Ex. 3, O'Connor Direct at 142:14-16.

⁶⁶⁴ Ex. 2, Alders Direct at 3:14-16.

region's fuel mix and reduces reliance on historically volatile natural gas and other market energy.⁶⁶⁵

345. The Plant's nuclear generation will avoid millions of tons of carbon dioxide emissions annually and completely avoid any oxides of nitrogen, sulfur dioxide, Mercury, or other smokestack pollutants associated with fossil-fuel generation.⁶⁶⁶ This serves as a valuable hedge against volatile fossil-fuel prices and evolving fossil-fuel regulations that make new coal plants infeasible and may require existing plants to shut down.⁶⁶⁷

346. Moreover, the Program provided and continues to provide several hundred high-quality craft labor and other jobs, both during the Company's periodic refueling outages and for general operations.⁶⁶⁸

347. For the benefit of Plant operators, the Company made design choices during the Program to ensure that the Plant's new systems would be compatible with prior protocols⁶⁶⁹ These systems also provide the Plant with additional safety margins and in some instances restore margins that had been utilized during prior upgrades.⁶⁷⁰

348. During the Program the Company also replaced many components that were near the end of their useful lives.⁶⁷¹ Replacing these components will improve Plant reliability going forward.⁶⁷² Accordingly, as a direct result of the Program's improvements, the Company anticipates that the Plant will operate more reliably and efficiently during most of its remaining operating life.⁶⁷³

⁶⁶⁵ Ex. 2, Alders Direct at 3:16-19.

⁶⁶⁶ Ex. 3, O'Connor Direct at 142:25-143:1.

⁶⁶⁷ Ex. 9, O'Connor Rebuttal at 3:17-24; 143:1-3.

⁶⁶⁸ Ex. 12, Sparby Rebuttal at 5:8-11.

⁶⁶⁹ Ex. 3, O'Connor Direct at 143:12-13.

⁶⁷⁰ Ex. 3, O'Connor Direct at 143:9-22.

⁶⁷¹ Ex. 3, O'Connor Direct at 144:10-12

⁶⁷² Ex. 3, O'Connor Direct at 144:10-12.

⁶⁷³ Ex. 3, O'Connor Direct at 144:6-12.

Q. Potential Life After 60

349. Current federal law and regulations governing the safety of nuclear reactors in the United States only allow utilities to renew nuclear plant operating licenses for 20 years beyond their original 40-year license term.⁶⁷⁴

350. Currently, however, the NRC is reviewing the potential for civilian nuclear reactors to continue operations after 60 years.⁶⁷⁵ This initiative, which the NRC refers to as the “subsequent license renewal,” is being developed to ensure that extending operating plants’ lives beyond 60 years is safe, manageable, and economical.⁶⁷⁶

351. Accordingly, while the Company does not currently have authority to operate Monticello beyond 2030, the Company anticipates based on the quality of work and equipment installed as part of the LCM/EPU Program, that the Plant is in a favorable position for potential future life extensions.⁶⁷⁷

R. Position of the Parties

1. Whether Xcel Energy’s Handling of the LCM/EPU Was Prudent?

a. Was the Company’s Decision to Proceed Prudent?

(1) *Initial Cost Estimates*

(a) *The Department*

352. The Department took issue with the Company’s initial estimates for the Program, particularly the accuracy of initial estimates and whether initial estimates in the uprate Certificate of Need proceeding were in 2006 dollars or 2014 dollars.⁶⁷⁸

⁶⁷⁴ Ex. 9, O’Connor Rebuttal at 10:4-6.

⁶⁷⁵ Ex. 9, O’Connor Rebuttal at 10:6-9.

⁶⁷⁶ Ex. 9, O’Connor Rebuttal at 10:6-10 and Schedule 2.

⁶⁷⁷ Ex. 9, O’Connor Rebuttal at 9:21-10:11 and Schedule 2.

⁶⁷⁸ Department Initial Br. at 72-73.

353. As to the accuracy of the initial estimates, the Department argued that the Company failed to apply proper cost estimating procedures in its uprate Certificate of Need Application.⁶⁷⁹

354. Specifically, the Department argued that the Company should have included a 50-100 percent contingency on top of its cost estimate, resulting in a \$480-640 million estimate without AFUDC instead of the \$346 million estimate without AFUDC presented by the Company in the Certificate of Need proceeding.⁶⁸⁰ The Department's witness, Mr. Crisp, concluded that the Company should have undertaken more detailed design and engineering analysis to develop better cost estimates for the Program before providing a cost estimate in the Certificate of Need Application.⁶⁸¹

355. Additionally, the Department concluded, based on the 2011 Cost History, that the Company had information at the time it provided its initial cost estimates with the Certificate of Need Application that internal resources at the Plant estimated the cost of the Program at \$362.5 million and should have used that number as its initial estimate.⁶⁸²

356. The Department also argued that the Company should have known the complexity of the Program and included those costs in its initial estimate.⁶⁸³ Department witness Mr. Crisp noted that installation costs accounted for 40 percent of the cost increases for the Program.⁶⁸⁴

⁶⁷⁹ Department Initial Br. at 43-44.

⁶⁸⁰ Department Initial Br. at 44.

⁶⁸¹ Department Initial Br. at 44-45; *see* Ex. 9, O'Connor Rebuttal at 51:5-8.

⁶⁸² Department Initial Br. at 29.

⁶⁸³ Department Initial Br. at 35-36.

⁶⁸⁴ Ex. 300, Crisp Direct at 15-19.

357. The Department also argued that the Certificate of Need estimate, escalated to 2014 dollars, was \$346 million not the \$397.5 million supported by the Company.⁶⁸⁵

(b) *The OAG*

358. The OAG argued that the Company should be held to the lowest end of its Certificate of Need estimates of \$320 million.⁶⁸⁶

(c) *XLI*

359. XLI did not specifically take a position on Xcel Energy's initial estimate, but generally supported the Department's position on the Company's estimate in the uprate Certificate of Need proceeding.⁶⁸⁷

(d) *Xcel Energy*

360. In the Certificate of Need proceeding, Xcel Energy provided the Commission with an estimated cost of the Program of approximately \$320-346 million (2008\$) for modeling purposes for the Commission to consider alternatives to the 71 MW associated with the EPU.⁶⁸⁸

361. The Company stated that the \$320-346 million estimate is the General Electric contract amount, including Xcel Energy's additions for their own work and the results of its benchmarking analysis, (\$270-293 million) plus the electrical distribution system initial estimate (\$21 million) plus the steam dryer estimate (\$29-32 million) in 2009 dollars.⁶⁸⁹ Additionally, the Company provided testimony that the

⁶⁸⁵ Department Initial Br. at 88-89. The Department's Brief and Ms. Campbell's testimony at the Evidentiary Hearing states that the escalation was to escalate the uprate Certificate of Need estimate "in 2013 dollars". Tr. Vol. IV (Campbell) at 127-128. However, Ms. Campbell's prefiled testimony states that the \$346 million is the amount "when escalated to current (2014) dollars." Ex. 313, Campbell Direct at 19:6-12.

⁶⁸⁶ OAG Initial Br. at 1 and 45.

⁶⁸⁷ XLI Initial Br. at 8 n.33.

⁶⁸⁸ Ex. 15, Alders Surrebuttal at 15:10.

⁶⁸⁹ Xcel Energy Initial Br. at 86; *see* Ex. 9, O'Connor Rebuttal at 39:13-17.

\$346 million in 2008 dollars equates to \$397.5 million in 2014 dollars.⁶⁹⁰ With AFUDC added, the uprate Certificate of Need estimate in 2014 dollars is \$453 million.⁶⁹¹

362. The Company argued that its initial estimate was appropriate based on the information it knew or reasonably should have known at the time of filing its uprate Certificate of Need Application.⁶⁹²

363. The Company responded to the Department's criticism that it should have used the \$362.5 million estimate identified in the 2011 Cost History and developed by the internal Plant project team in the Certificate of Need proceeding by stating the cost estimate the Company used was developed with the best information available to the Company at the time and included input from multiple sources.⁶⁹³ Even if the Company had used \$362.5 million in the Certificate of Need proceeding, it was only marginally closer to the final Program costs.⁶⁹⁴

364. The Company responded to Mr. Crisp's criticism that the Company failed to include contingencies in estimating costs for the Program by pointing out that the Company included contingencies throughout the course of the Program in a variety of ways.⁶⁹⁵ The initial estimate of \$320-346 million included "\$15.431 million plus \$7 million in 2006 dollars for two different contingencies."⁶⁹⁶ Regardless, the Company stated that presence or absence of cost contingencies would not have made the overall cost of the Program higher or lower.⁶⁹⁷

⁶⁹⁰ Xcel Energy Initial Br. at 86 (citing Ex. 15, Alders Surrebuttal at 15:14-15).

⁶⁹¹ Xcel Energy Initial Br. at 86 (citing Ex. 15, Alders Surrebuttal at 15:12-15).

⁶⁹² Xcel Energy Initial Br. at 86-96.

⁶⁹³ Ex. 9, O'Connor Rebuttal at 39:9-17.

⁶⁹⁴ Ex. 9, O'Connor Rebuttal at 44:20-23.

⁶⁹⁵ Ex. 9, O'Connor Rebuttal at Schedule 13.

⁶⁹⁶ Ex. 9, O'Connor Rebuttal at Schedule 13 at 2.

⁶⁹⁷ Ex. 9, O'Connor Rebuttal at 40:9-10.

365. The Company objected to the Department's position that the Company should have added a contingency of 100 percent to its Certificate of Need estimates.⁶⁹⁸ Xcel Energy argued that the Department incorrectly relied on a document entitled "Cost Estimate Classification System" related to the "Expected Accuracy Range" to support its 100 percent "contingency."⁶⁹⁹ The Company pointed out that this document is inapplicable to nuclear projects and, instead, applies only to "production of chemical, petrochemicals, and hydrocarbon processing."⁷⁰⁰ The Company also argued that even if the document was applicable to a nuclear project, the document does not support Mr. Crisp's contention that a 100 percent contingency should be used in this phase of a project.⁷⁰¹

366. Xcel Energy also disagreed with the Department's conclusion that cost estimates could have been better had the Company done more detailed design before submitting the Certificate of Need Application.⁷⁰² The Company determined that had it completed more design work before proceeding with the licensing and procurement, the initial cost estimate might have been more accurate, but the estimate would not have reached the actual Program cost and the Program would have been delayed as many as four years, which would not have met the forecasted baseload need that was present at the time.⁷⁰³

367. In developing its estimate, the Company evaluated the costs incurred for similar projects at other nuclear plants around the county and set its initial cost estimate 75 percent higher than the benchmarked projects as shown in Table 2

⁶⁹⁸ Xcel Energy Initial Br. at 92.

⁶⁹⁹ Xcel Energy Initial Br. at 92-93.

⁷⁰⁰ Ex. 303, Crisp Surrebuttal at Schedule 1 at 2.

⁷⁰¹ Xcel Energy Initial Br. at 92.

⁷⁰² Xcel Energy Initial Br. at 90.

⁷⁰³ Xcel Energy Initial Br. at 36 (citing Ex. 9, O'Connor Rebuttal at 52:17-54:5 and Figure 2; Ex. 11, Sieracki Rebuttal at 12:6-12).

above.⁷⁰⁴ The Company argued that no circumstances existed to justify supporting costs significantly greater than it included in its uprate Certificate of Need estimates.⁷⁰⁵

368. The Company also relied on testimony from Dr. Jacobs, the Department's witness, that "the cost increases at the St. Lucie and Turkey Point were significantly more than the cost increases at Monticello, but they had the same – similar challenges"⁷⁰⁶ to support that they were not alone in the magnitude of the Program cost increases.⁷⁰⁷

369. The Company noted that Florida Power and Light, the operator of St. Lucie and Turkey Point, was authorized to recover 100 percent of its costs for the LCM and EPU activities undertaken at these facilities at the same time the Program was being implemented at Monticello.⁷⁰⁸

(e) *Conclusion*

370. The \$346 million evaluated in the 2008 uprate Certificate of Need proceeding is equivalent to \$397.5 million without AFUDC and \$453 million with AFUDC in 2014 dollars. While the Department's calculation results in the same \$346 million amount based on its assumptions, its conclusion that the \$346 million was the uprate Certificate of Need estimate escalated to 2014 dollars is not supported by the record.

371. The Company prudently developed its initial cost estimate of \$346 million for the Program in the 2008 uprate Certificate of Need proceeding by relying on the information it knew or should have reasonably known at the time based on input from General Electric, the Company's own review of other similar projects, and

⁷⁰⁴ Xcel Energy Initial Br. at 89.

⁷⁰⁵ Xcel Energy Initial Br. at 89.

⁷⁰⁶ Tr. Vol. III (Jacobs) at 105:2-5.

⁷⁰⁷ Xcel Energy Initial Br. at 38.

⁷⁰⁸ Tr. Vol. III (Jacobs) at 105:6-19; *see* Ex. 4, Stall Direct at 8:12-20 (explaining that LCM activities were coordinated with the EPU at the Florida facilities although their program was referred to as "EPU").

including an additional amount over other similar projects to attempt to account for the small footprint and other known conditions at Monticello.

372. The Company has met its burden of proof in providing evidence to support that it undertook a reasonable and appropriate process to develop the initial cost estimates for the Program.

373. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

(2) *Parallel Path to Licensing, Design, Procurement, and Implementation*

(a) *The Department*

374. The Department was critical of the Company's multi-track approach to the Program.⁷⁰⁹ Specifically, Mr. Crisp questioned the reasonableness and effectiveness of the Company's decision to adopt the multi-track approach.⁷¹⁰ Mr. Crisp concluded that this approach "likely resulted in increased" cost of the LCM/EPU Program.⁷¹¹

375. To support this argument and Mr. Crisp's conclusion, the Department relied on the 2011 Cost History and the criticisms contained therein.⁷¹² Specifically, the Department quoted language from the 2011 Cost History that criticized the 2009/2011 implementation schedule: "This made all work activities 'fast track' with little ability to meet outage milestones."⁷¹³ Additionally, the Department claimed that the Xcel Energy "Board chose the completion date to be 2011 rather than select a 2013 date" recommended by the project team.⁷¹⁴

⁷⁰⁹ Department Initial Br. at 10.

⁷¹⁰ Ex. 419, Crisp Opening Statement at 1.

⁷¹¹ Ex. 419, Crisp Opening Statement at 1.

⁷¹² Department Initial Br. at 29 and 32-35.

⁷¹³ Department Initial Br. at 29.

⁷¹⁴ Department Initial Br. at 33.

376. Mr. Crisp, however, disclaimed that he was testifying as to whether the parallel approach undertaken by the Company was imprudent.⁷¹⁵ Mr. Crisp further indicated that cost increases for a project of this size are possible without any imprudence.⁷¹⁶

(b) *The OAG*

377. The OAG agreed with the Department's criticisms of the Company's decision to multi-track the Program.⁷¹⁷ The OAG argued that the 2009 and 2011 outage schedule was not reasonable and a longer implementation schedule would have avoided "a significant portion of the cost overruns."⁷¹⁸

378. The OAG argued that Xcel Energy's decision to multi-track the Program was not reasonable because the Company's employees and contractors did not have time to effectively scope the Program and complete design work.⁷¹⁹

(c) *XLI*

379. XLI relied on the Department's analysis of the multi-track approach for its position.⁷²⁰ XLI generally agreed with the Department's conclusion that the parallel path approach to the Program contributed to increased Program costs.⁷²¹

(d) *Xcel Energy*

380. Xcel Energy argued that proceeding in parallel with design, licensing, procurement, and implementation was necessary from a resource planning perspective

⁷¹⁵ Tr. Vol. III (Crisp) at 16:15-17:15.

⁷¹⁶ Tr. Vol. III (Crisp) at 17:20-22.

⁷¹⁷ OAG Initial Br. at 20.

⁷¹⁸ OAG Initial Br. at 21.

⁷¹⁹ OAG Initial Br. at 21.

⁷²⁰ XLI Initial Br. at 6.

⁷²¹ XLI Initial Br. at 6.

to meet forecast customer needs.⁷²² The Company concluded that this approach was sound and allowed the Company to proceed promptly under the circumstances it knew or reasonably had reason to know at the time it made the decision to proceed on a parallel path.⁷²³

381. The Company explained that its decision to proceed on a parallel path was necessary based on (1) Commission directives to submit a plan for additional baseload resources including nuclear uprates; (2) forecasted baseload need at the time; (3) high natural gas prices; and (4) the need to upgrade certain Monticello systems to support the Plant's continued operation during the license extension.⁷²⁴

382. The Company also explained that the earlier schedule allowed the Company to address the much-needed LCM investments sooner rather than later.⁷²⁵ During its planning for, and implementation of, the 2009 and 2011 outages, certain Plant equipment was already experiencing operational issues that necessitated replacement before the 2011 or 2013 outages had the later schedule been selected at the outset.⁷²⁶

383. Further, the Company explained that it was in the customers' best interest to pursue the 2009/2011 schedule. As Mr. O'Connor testified:

We sought to move quickly to capture the customer benefits of increased output over the license renewal period. It was in our customers' best interest to get the fuel savings from the upgrades for as long as possible and to spread the costs of significant construction over as long a period as possible.⁷²⁷

⁷²² Xcel Energy Initial Br. at 36 (citing Ex. 3, O'Connor Direct at 3:1-10; Ex. 8, Alders Rebuttal at 8:17-19 and n.17; Ex. 11, Sieracki Rebuttal at 11:11-21).

⁷²³ Xcel Energy Initial Br. at 89.

⁷²⁴ Xcel Energy Initial Br. at 36.

⁷²⁵ Ex. 9, O'Connor Rebuttal at 58:13-18.

⁷²⁶ See Ex. 9, O'Connor Rebuttal at 105:24-25

⁷²⁷ Ex. 3, O'Connor Direct at 58:22-27.

384. In response to the Department's reliance on the 2011 Cost History, the Company provided additional context for the document.⁷²⁸ Specifically, the Company stated that the author of the 2011 Cost History was not personally aware of all the information or discussions that supported the Company's decisions.⁷²⁹

385. The Company argued that while the 2011 Cost History reflects an internal project team recommendation of a 2011 and 2013 implementation schedule, the Company chose to recommend a 2009 and 2011 implementation to meet system demand needs and input from other departments within the Company.⁷³⁰

386. Finally, Company witness Mr. Sieracki concluded that Xcel Energy's approach was reasonable and necessary for the Program under the circumstances known or reasonably should have known at the time the decisions to proceed in this manner were made by the Company.⁷³¹

(e) *Conclusion*

387. The Department, OAG, and XLI raised several concerns with the multi-track approach adopted by the Company for the Program. Specifically, the Department's witness, Mr. Crisp concluded that approaching a project on a parallel path can increase overall costs. However, Mr. Crisp also testified that costs for a project can increase absent imprudence and that he was not testifying that the decision to proceed on a parallel path was imprudent.

388. The Department's reliance on the 2011 Cost History to criticize the parallel path approach implemented by the Company is not supported by the record. The 2011 Cost History is a critical analysis of the implementation of the Program through 2011 but is not dispositive as to what the Company did or did not do as it

⁷²⁸ Xcel Energy Initial Br. at 36-37.

⁷²⁹ Xcel Energy Initial Br. at 36-37.

⁷³⁰ Xcel Energy Initial Br. at 104.

⁷³¹ Ex. 11, Sieracki Rebuttal at 24:21-22.

only represents the opinion of one Company employee with limited knowledge of overall deciding factors.

389. While the author of the 2011 Cost History may have recommended a 2011 and 2013 implementation schedule, the record supports that the Company's decision to proceed with the 2009/2011 schedule was reasonable.

390. Specifically, the Company had to consider multiple factors at the time it made its decision of whether to proceed on a parallel path or proceed sequentially with design, licensing, procurement, and implementation. While there may be information today that indicates the Company could have delayed the implementation of the Program by several years because of changes in demand and natural gas prices, that information was not available to the Company at the time it elected to proceed on a parallel path. In addition, the condition of the Plant equipment necessitated expedient replacement.

391. The Company has met its burden of proof by providing evidence to support that its decision to multi-track the design, licensing, and implementation of the Program was reasonable and appropriate given the concerns the Company was facing with baseload capacity forecast needs and the condition of Plant equipment.

392. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

b. Was the Company's Management of the Project Prudent?

(1) Scope of Initiative

(a) Department

393. The Department argued that the Company's lack of detailed scoping at the outset of the LCM/EPU Program was not reasonable and likely resulted in

increased costs.⁷³² The Department relied on testimony provided by Mr. Crisp to support this assertion.⁷³³

394. Mr. Crisp testified that the key to cost-effective project management is extensive, highly detailed, and accurate pre-project definition and scope.⁷³⁴

395. Mr. Crisp pointed out that Company should have updated its as-built drawings after the 1998 uprate as a starting place for planning the LCM/EPU Program.⁷³⁵ Mr. Crisp testified that maintaining updated as-built drawings was the industry standard in 2008 and continues to be the industry standard today.⁷³⁶

396. In addition to using as-built drawings, Mr. Crisp also criticized the Company's lack of initial detailed design and lack of reasonable, detailed initial scope.⁷³⁷

397. Mr. Crisp concludes that

failure to properly scope, failure to include installation costs for major equipment, and failure to include installation costs for major equipment, and failure to include equipment in the scope drove up the costs over the initial EPU CN estimate, likely resulting in costs being higher than costs otherwise would have been.⁷³⁸

(b) OAG

398. The OAG argued that had the Company completed more detailed designs at the outset of the Program, it would have reduced total costs.⁷³⁹

⁷³² Department Initial Br. at 25-30.

⁷³³ Department Initial Br. at 25-30.

⁷³⁴ Ex. 300, Crisp Direct at 6.

⁷³⁵ Ex. 300, Crisp Direct at 5.

⁷³⁶ Ex. 303, Crisp Surrebuttal at 15.

⁷³⁷ Ex. 300, Crisp Direct at 11.

⁷³⁸ Ex. 419, Crisp Opening Statement at 1 and 3.

⁷³⁹ OAG Initial Br. at 28.

399. The OAG also challenged the Company's documentation of its decision-making process in changing the work scope from the initial scope.⁷⁴⁰

400. The OAG argued that with the exception of the 13.8 kV distribution system, the Company failed to provide a discussion of the Company's decision-making process for changing the scope of the other modifications or what alternatives the Company considered once the decision was made.⁷⁴¹ The OAG also argued that the Company failed to provide documentation to show that modification changes were made based on a cost benefit evaluation.⁷⁴²

(c) *XLI*

401. XLI relied on the analysis provided by the Department's witnesses related to the Company's LCM/EPU Program scope.⁷⁴³

(d) *Xcel Energy*

402. The Company countered the criticisms from the other Parties by stating that the overall scope of the Program never changed.⁷⁴⁴ The Company explained that the dual purpose of the Program was always to perform the work necessary to: (i) allow Monticello's continued safe and reliable operation until 2030; and (2) achieve uprate operating conditions.⁷⁴⁵

403. While Mr. Crisp criticized the Company's initial scoping efforts, the Company pointed out that Mr. Crisp acknowledged that the Company satisfied the several steps required for prudent management.⁷⁴⁶ Namely, the Company appropriately set the overall scope of the Project to meet the twin LCM and EPU

⁷⁴⁰ OAG Initial Br. at 14.

⁷⁴¹ OAG Initial Br. at 15-16.

⁷⁴² OAG Initial Br. at 18.

⁷⁴³ XLI Initial Br. at 5-7.

⁷⁴⁴ Xcel Energy Initial Br. at 96.

⁷⁴⁵ Ex. 9, O'Connor Rebuttal at 57:9-11.

⁷⁴⁶ Xcel Energy Initial Br. at 97.

goals at the start of the Project.⁷⁴⁷ Mr. Crisp agreed that it was reasonable for the Company to rely of industry expert, General Electric, to assess the existing condition of the Plant equipment in order to determine the scope of the modifications.⁷⁴⁸

404. After setting the overall scope, design proceeded into a seven-phase process that included study, design, DRMs, challenge boards, DRBs, PROC review, and design approval.⁷⁴⁹

405. The Company also responded to Mr. Crisp's critique that the Company should have utilized as-builts from the 1998 uprate as a starting point for development of the Program.⁷⁵⁰ The Company explained, and Mr. Crisp agreed, that the 1998 uprate was primarily an analytical exercise that only required modest changes to Plant components.⁷⁵¹ As a result, the 1998 uprate did not involve or require updating the Plant's as-builts.⁷⁵²

406. The Company further explained that the as-builts that were available at the time were often not accurate, as is common with nuclear plants of this vintage.⁷⁵³

407. Mr. O'Connor also testified that in the 1980s, the Plant committed to document safety-related electrical systems and in 2008 began updating all mechanical, electrical, and civil as-built conditions when discrepancies were found.⁷⁵⁴

408. The Company responded to Mr. Crisp's critique that the Company should have completed more detailed designs prior to implementing the Program by pointing out that such detailed designs would have delayed completion of the Project

⁷⁴⁷ Tr. Vol. III (Crisp) at 37:7-24.

⁷⁴⁸ Tr. Vol. III (Crisp) at 38:20-39:4.

⁷⁴⁹ Ex. 9, O'Connor Rebuttal at Schedule 22.

⁷⁵⁰ Ex. 300, Crisp Direct at 5:20-28.

⁷⁵¹ Ex. 9, O'Connor Rebuttal at 17:7-19:9; Tr. Vol. III (Crisp) at 50:5-17.

⁷⁵² Ex. 9, O'Connor Rebuttal at 17:7-19:9

⁷⁵³ Ex. 9, O'Connor Rebuttal at 17:7-19:9.

⁷⁵⁴ Ex. 9, O'Connor Rebuttal at 18:25-19:6.

by at least four years.⁷⁵⁵ Given the age of the equipment and the need for additional baseload resources, the Company stated that such a delay would not have been feasible.⁷⁵⁶

409. In addition, the Company questioned whether more detailed designs would have reduced costs for the Program.⁷⁵⁷ The Company stated that even with detailed designs, the Company would not have been able to fully account for as-found conditions, for hidden interferences, and things like degraded wiring that were discovered during the actual installations.⁷⁵⁸

410. The Company further pointed out that Mr. Crisp did not criticize: (i) the reasonableness of the scope additions to these modifications, (ii) the costs necessary to complete these modifications; (iii) the benefits the Company derived from each modification.⁷⁵⁹

411. In response to the OAG's criticism that the Company did not provide evidence of the design process it employed and the alternatives it considered, the Company explained these items were indeed provided by the Company.⁷⁶⁰ The Company stated that it provided a detailed explanation of the design process employed by the Company and the options and alternatives the Company considered in designing the 10 major modifications.⁷⁶¹ The Company noted that Schedule 32 of Mr. O'Connor's Rebuttal Testimony provides a 57-page detailed discussion of its

⁷⁵⁵ Ex. 9, O'Connor Rebuttal at 53:1 at Figure 2.

⁷⁵⁶ Ex. 9, O'Connor Rebuttal at 56:11-13.

⁷⁵⁷ Ex. 9, O'Connor Rebuttal at 77:12-14.

⁷⁵⁸ Ex. 9, O'Connor Rebuttal at 54.

⁷⁵⁹ Tr. Vol. III (Crisp) at 18:17-25, 19:23-20:3.

⁷⁶⁰ Xcel Energy Initial Br. at 40-41.

⁷⁶¹ Ex. 3, O'Connor Direct at 93-146 and Schedules 17,19, 21-28; Ex. 9, O'Connor Rebuttal at Schedule 32.

analysis of its analysis in support of its decision to replace and upgrade systems at the Plant and the alternatives that were explored during that process.⁷⁶²

(e) *Conclusion*

412. The Department, the OAG, and XLI raised concerns with the Company's process to develop the initial scope of the Program and make changes to the scope throughout the duration of the Program.

413. The Company provided background on how its initial scope was developed and further explained that many system conditions could not be fully assessed or evaluated until detailed design or even implementation were undertaken because of the configuration of the Plant components. The Company provided substantial and fact-based reasons explaining the designs selected and the options and alternatives that the Company considered.

414. While the Department and OAG suggested that if the Company had completed more detailed initial designs at the beginning it could have avoided additional costs, no party challenged the final design for the installed modifications.

415. The Company met its burden of proof by providing evidence that it acted reasonably in establishing the initial scope for the Program.

416. The Company met its burden of proof by providing evidence varying its initial designs based on changing circumstances encountered during the course of this eight-year Program was reasonable to support the continued safe operation of the Plant and meet the objectives of the Program.

417. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

⁷⁶² Ex. 9, O'Connor Rebuttal at Schedule 32.

(2) *Vendor Management*

(a) *Department*

418. The Department alleged that the Company failed to properly manage contractors throughout the Program.⁷⁶³

419. The Department also argued that the Company failed to properly utilize its on-site team to assist with the Program.⁷⁶⁴

(b) *OAG*

420. The OAG questioned the Company's use of outside contractors to perform "virtually every action taken to finish the [Program]."⁷⁶⁵ Given the Company's dependence on contractors, the OAG concluded that it was necessary to develop a robust system to manage contractors to ensure that the work was completed efficiently.⁷⁶⁶

421. The OAG questioned the Company's decision to retain General Electric.⁷⁶⁷ The OAG stated that because General Electric held the proprietary rights to the design basis for Monticello, General Electric held "enormous leverage" over the Company and the contract with General Electric "likely cost more than it would have if there had been effective competition for the design work."⁷⁶⁸

422. The OAG also criticized the Company's use of Nuclear Management Company ("NMC") to initially manage the Program as it is unusual to see a contractor used as a general manager in the nuclear industry, and that the typical procedure is to

⁷⁶³ Department Initial Br. 39-42.

⁷⁶⁴ Department Initial Br. at 42.

⁷⁶⁵ OAG Initial Br. at 30-31.

⁷⁶⁶ OAG Initial Br. at 31.

⁷⁶⁷ OAG Initial Br. at 31.

⁷⁶⁸ OAG Initial Br. at 31.

have a vice president from the utility act as the general manager of such a large construction project.⁷⁶⁹

(c) *XLI*

423. XLI did not specifically address the issue of contractor management.

(d) *Xcel Energy*

424. The Company responded to the OAG's critique of its use of General Electric by noting that as the original designer of the Plant, General Electric held proprietary rights to the aspects of the design basis and it was most efficient to use their prior knowledge and experience for the LCM/EPU Program.⁷⁷⁰ The practice of hiring the initial designer for any significant Plant modification work is a consistent with the practice of other utilities and good nuclear practice.⁷⁷¹

425. The Company also pointed out that General Electric had extensive experience with uprates and with the NRC licensing process.⁷⁷²

426. With regard to NMC, Xcel Energy explained NMC was the contract operator of Monticello, not just the manager of a single project.⁷⁷³ When NMC ceased its operating functions at Monticello in 2008, the management functions were absorbed back into the Company. Company witness Mr. Sieracki explained that the Company's use of a management company like NMC is consistent with the practice of some other utilities.⁷⁷⁴ Mr. Sieracki noted that when a management company is used, a company must still provide oversight for this management company, which is what Xcel Energy did for the Program.⁷⁷⁵

⁷⁶⁹ OAG Initial Br. at 33.

⁷⁷⁰ Ex. 3, O'Connor Direct at 47:21-48:31.

⁷⁷¹ Ex. 3, O'Connor Direct at 47:21-48:31

⁷⁷² See Ex. 3, O'Connor Direct at Schedule 11 at 1.

⁷⁷³ Ex. 3, O'Connor Direct at 61:4-7.

⁷⁷⁴ Tr. Vol. II (Sieracki) at 28:3-15.

⁷⁷⁵ Tr. Vol. II (Sieracki) at 24:13-15; 30:16-24.

427. The Monticello LCM/EPU Program vendors were subject to numerous quality control site inspections, audits and oversight throughout the course of the Program.⁷⁷⁶ The quality control function reviewed the work products, designs, and goods and services procured from the Company's vendors.⁷⁷⁷

(e) *Conclusion*

428. The OAG criticized the Company's decision to use General Electric, the original Plant designer and also the sole designer and manufacturer of BWRs in the United States, as its lead design vendor.

429. The Company met its burden of proof by providing evidence that selection of the original Plant designer for design services of modification projects is consistent with good nuclear utility practice. Additionally, General Electric has extensive experience with EPU and LCM designs and refurbishments.

430. The Company managed its vendors throughout the course of the Program, including performing quality control inspections and reviews.

431. The Company has met its burden of proof by providing evidence of reasonable and appropriate hiring and management of its vendors and vendor activities throughout the Program.

432. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

(3) *Vendor Changes*

(a) *The Department*

433. The Department concluded that Company decisions to change its design and implementation vendors "likely resulted in higher costs."⁷⁷⁸ Department witness, Mr. Crisp, stated that the first change the Company made in its vendors was to chose

⁷⁷⁶ Ex. 3, O'Connor Direct at 67:5-9.

⁷⁷⁷ Ex. 3, O'Connor Direct at 67:5-9.

⁷⁷⁸ Department Initial Br. at 39.

the team “of Day Zimmerman/Sargent Lundy instead of [General Electric] to complete the” Program.⁷⁷⁹

434. Mr. Crisp then concluded that in 2010 “[p]oor performance on the part of Day Zimmerman/Sargent Lundy led to transfer some project scope to” the Company “and then on to other contractors.”⁷⁸⁰ Finally, Mr. Crisp identified a third change in 2011 where the Company retained Bechtel “to take over and complete the” Program.⁷⁸¹ The Department identified these as “course corrections” and that each of these occurred “at a time when significant cost increases were experienced”.⁷⁸²

435. The Department also concluded that contractor changes by the Company were an indication “of poor initial planning”.⁷⁸³

436. The Department clarified that Mr. Crisp did not, however, provide any opinion as to whether any of the decisions made by the Company regarding its vendors were reasonable.⁷⁸⁴

(b) *The OAG*

437. The OAG generally agreed with the Department criticisms of the Company’s decisions to change vendors. The OAG argued that the Company’s management of its vendors “led to increased costs due to inefficient work and considerable delays.”⁷⁸⁵

⁷⁷⁹ Department Initial Br. at 39.

⁷⁸⁰ Department Initial Br. at 40.

⁷⁸¹ Department Initial Br. at 40.

⁷⁸² Department Initial Br. at 40.

⁷⁸³ Department Initial Br. at 40.

⁷⁸⁴ Department Initial Br. at 39.

⁷⁸⁵ OAG Initial Br. at 34.

(c) *XLI*

438. *XLI* relied on the testimony of the Department’s witnesses regarding the Company’s decisions on its vendor controls.⁷⁸⁶

(d) *Xcel Energy*

439. The Company argued that the driving force behind its contracting and management strategy to accomplish all the work within the Program centered on selecting the right contractor for the work it had before it.⁷⁸⁷

440. The Company further argued that the Department’s characterization that the vendor management process was “disjoined” or that it had “stops and starts” had no support.⁷⁸⁸ Instead, the Company represented that it hired well-known and widely-used design and installation vendors to achieve the most appropriate results for the Program.⁷⁸⁹

441. Mr. O’Connor testified that the Company’s lead design vendor was, and remained, General Electric throughout the Program although certain work was moved to more specialized vendors as design progressed.⁷⁹⁰ The Company pointed to Mr. Crisp’s testimony “that the Company’s reliance on General Electric [to lead the design effort] was ‘absolutely’ reasonable.”⁷⁹¹

442. Further, the Company argued that changing vendors “over the course of the Program is common because design and contractor performance issues have become more frequent in” the complex nuclear power industry.⁷⁹² The Company argued that it responded to the design challenges it faced in 2010 appropriately by

⁷⁸⁶ *XLI* Initial Br. at 6.

⁷⁸⁷ *Xcel Energy* Initial Br. at 104.

⁷⁸⁸ *Xcel Energy* Initial Br. at 104.

⁷⁸⁹ Ex. 3, O’Connor Direct at Schedule 10, Schedule 12, Schedule 13, and Schedule 16.

⁷⁹⁰ Ex. 9, O’Connor Rebuttal at 66:24-25, 78:23-26, 80:8-9, and Schedule 28.

⁷⁹¹ *Xcel Energy* Initial Br. at 105 (citing Tr. Vol. III (Crisp) at 32:17-19).

⁷⁹² *Xcel Energy* Initial Br. at 106.

“occasionally moving some work to other contractors with more specialized expertise.”⁷⁹³ The Company clarified that any movement of work in 2010 was design-related and not installation-related as Mr. Crisp had claimed.⁷⁹⁴

443. The Company sought to develop the most appropriate project team for the Program by issuing an RFP for installation to five vendors: Bechtel, Sargent & Lundy, Areva NP, General Electric/Shaw, and Day Zimmerman.⁷⁹⁵

444. The Company did not receive proposals from Bechtel or Areva NP but did receive joint consortium proposals from General Electric/Shaw and Day Zimmerman/Sargent & Lundy.⁷⁹⁶ Both proposals involved time-and-materials type pricing structures and based on a quantitative and qualitative analysis, the Company selected Day Zimmerman/Sargent & Lundy.⁷⁹⁷

445. The Company also argued that the Department’s characterization of Xcel Energy’s selection of Day Zimmerman/Sargent & Lundy as lead installation vendor as a “change” in vendors was not accurate because Day Zimmerman/Sargent & Lundy was hired as the original installation vendor.⁷⁹⁸

446. The Company provided evidence to support its retention of Bechtel as lead implementation vendor for the 2013 outage.⁷⁹⁹ The Company stated that while Day Zimmerman’s primary expertise was in mechanical-related work activities that were relevant for the primarily mechanical work required in the 2009 and 2011 outages, the work required for the 2013 outage was different.⁸⁰⁰

⁷⁹³ Xcel Energy Initial Br. at 107.

⁷⁹⁴ Xcel Energy Initial Br. at 107.

⁷⁹⁵ Ex. 3, O’Connor Direct at 49:24-26.

⁷⁹⁶ Ex. 3, O’Connor Direct at 50:1-3.

⁷⁹⁷ Ex. 3, O’Connor Direct at 50:5-10.

⁷⁹⁸ Xcel Energy Initial Br. at 106.

⁷⁹⁹ Xcel Energy Initial Br. at 107.

⁸⁰⁰ Tr. Vol. I (O’Connor) at 97:11-98:10.

447. The 2013 outage was primarily focused on the installation of the electrical distribution system major modification.⁸⁰¹ In light of this, the Company retained Bechtel for overall installation project management, but required that it keep Day Zimmerman on as a subcontractor to retain the experience and mechanical expertise.⁸⁰²

448. Throughout the Program, the Company also continued to evaluate its project management structure and performance to make necessary changes along the way.⁸⁰³ Specifically, after the 2011 outage, the Company made modifications to its internal project management structure to reorganize the capital projects organization for management efficiencies.⁸⁰⁴

449. The Company argued that Mr. Crisp never attempted to address the Company's position that replacing contractors to better suit the work being performed is more efficient and that it is a prudent project management practice to assess which contractor will provide the best overall value as aspects of a project change.⁸⁰⁵ The Company argued that, instead, Mr. Crisp noted there exist "very real justifications" for changing contractors but did not opine as to whether the changes the Company made were reasonable.⁸⁰⁶

(e) *Conclusion*

450. The Department, the OAG, and XLI all criticize the Company for its approach to vendor management, specifically moving design work from General Electric to more specialized vendors and changing the lead installation vendor after the 2011 outage as the Program moved from mechanical-intensive installations to

⁸⁰¹ Tr. Vol. I (O'Connor) at 97:11-98:10.

⁸⁰² Xcel Energy Initial Br. at 107.

⁸⁰³ Ex. 9, O'Connor Rebuttal at 71:20-23.

⁸⁰⁴ Ex. 3, O'Connor Direct at 63:20-24 and 84:18-23.

⁸⁰⁵ Xcel Energy Initial Br. at 108.

⁸⁰⁶ Xcel Energy Initial Br. at 108.

electrical-intensive installations. The Company has provided extensive testimony on the reasons it made the changes it did and even identified cost savings because of its design changes.

451. While the Company could have made different decisions along the way regarding its vendor management, the Company met its burden of proof by providing evidence that its decisions to change vendors were a reasonable and appropriate under the circumstances.

452. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

(4) *Installation Complexities*

(a) *Department*

453. The Department took issue with the Company's explanation that one of the three main cost drivers for the Program was the complexity of installing the required modifications.⁸⁰⁷

454. The Department's witness, Mr. Crisp, noted that the Company's installation costs caused 40 percent of the Program's cost overruns and represented a 955 percent increase over the Company's initial cost estimate of \$27.5 million.⁸⁰⁸

455. Mr. Crisp argued that the installation aspect of the Program should not have caused so much of a cost overrun because this was an area where (i) the Company and the Company's contractors had the most control and (ii) advanced planning and information should have negated this area as a cause of cost overruns.⁸⁰⁹

456. To these points, Mr. Crisp further testified that "Xcel and GE, the original designer of Monticello, and the contractor hired by Xcel to perform initial

⁸⁰⁷ Ex. 300, Crisp Direct at 9,15.

⁸⁰⁸ Ex. 300, Crisp Direct at 15-19.

⁸⁰⁹ Ex. 300, Crisp Direct at 16.

scoping, design, and to provide cost estimating services knew or should have known about the physical arrangement inside the power block.”⁸¹⁰

457. For example, Mr. Crisp pointed out that for the feedwater heater modification, the Company knew the dimensions of the containment room and should have taken into account the significant difficulty in removing the former feedwater heater, modifying the size of the then-existing concrete room and installing the new, larger feedwater heater.⁸¹¹

458. In sum, the Department agreed that the age, design, and small footprint of Plant increased the complexity of the installation but the Department counters that these controlling factors should not have been a surprise to the Company. As a result, installation complexity “should not have been the cause of such high cost overruns.”⁸¹²

(b) *OAG*

459. The OAG did not specifically address installation complexity as a source of cost increases for the Program.

(c) *XLI*

460. XLI did not specifically address installation complexity as a source of cost increases for the Program.

(d) *Xcel Energy*

461. The Company explained that the \$27.5 million in installation costs used by the Department was only General Electric’s portion of the installation costs and the Company’s overall initial cost estimate included a significant amount of non-segregated common costs, including installation costs.⁸¹³

⁸¹⁰ Ex. 300, Crisp Direct at 17.

⁸¹¹ Ex. 300, Crisp Direct at 19.

⁸¹² Ex. 300, Crisp Direct at 19.

⁸¹³ Ex. 9, O’Connor Rebuttal at 47:8-13.

462. The Company countered Mr. Crisp's assertion that the Company should have known about the Plant's physical arrangement prior to embarking on the LCM/EPU Program by noting that during prior outages the Company's ability to verify or create as-built drawings was limited by the short duration of these outages.⁸¹⁴ As critical baseload resources, the Company aims to limit the amount of time that its nuclear plants are offline for outages.⁸¹⁵

463. The Company explained that the increase in the installation costs can be attributed to two key reasons: (i) emergent work and (ii) productivity.⁸¹⁶

464. With regard to emergent work, the Company explained that in total, the Program had approximately 2,000 field changes.⁸¹⁷ The Company stated that these field changes took a variety of forms and required design and implementation adjustments that necessarily increased costs.⁸¹⁸

465. The Company provided several examples of emergent work that necessitated additional installation costs during implementation of the Program.⁸¹⁹

466. As an example, the Company stated that during installation of the condensate demineralizer system vaults, the piping and electrical runs were rerouted due to the "as-found" rebar locations within the walls and floors.⁸²⁰ The Company noted that his system had limited as-built drawings that were developed during the initial construction but these did not match the as-found conditions in these highly radiological vaults.⁸²¹ Thus the Company was required to utilize a highly interactive

⁸¹⁴ Ex. 9, O'Connor Rebuttal at 48.

⁸¹⁵ Ex. 9, O'Connor Rebuttal at 48.

⁸¹⁶ Xcel Energy Initial Br. at 55.

⁸¹⁷ Ex. 9, O'Connor Rebuttal at Schedule 27.

⁸¹⁸ Xcel Energy Initial Br. at 55.

⁸¹⁹ Xcel Energy Initial Br. at 55-56.

⁸²⁰ Ex. 9, O'Connor Rebuttal at Schedule 27.

⁸²¹ Ex. 9, O'Connor Rebuttal at Schedule 27.

approach to identify the piping routes while at the same time doing the engineering analysis to support the proposed reroute.⁸²²

467. With regard to construction labor productivity (i.e., the number of person hours required to complete defined installation tasks), the Company explained that its anticipated productivity was lower than projected due to a variety of factors challenging work conditions, difficulties hiring experienced craft labor due to the competitive nuclear labor market, and restrictions on work schedules imposed by the NRC's fatigue rule, and difficulties with vendors.⁸²³

468. In explaining the challenging working conditions encountered, the Company explained that the Plant was a turn-key plant, and at the time it was constructed, it was not designed to facilitate major equipment replacements.⁸²⁴ As a result, the Plant was designed on a small footprint with many tight and confined spaces.⁸²⁵ The Company testified that these confined, and in some cases highly radiological, spaces impacted labor productivity.⁸²⁶ This is because workers have to do tasks sequentially (rather than in tandem) because space limitation preclude the number of workers in a given area.⁸²⁷

469. The Company pointed out that installation of the condensate demineralizer vessels was challenging as these vessels are highly radioactive and are, therefore, encased in eight foot square concrete vaults.⁸²⁸ These small vaults meant that only two workers could work in the vault at one time.⁸²⁹ In addition, due to the

⁸²² Ex. 9, O'Connor Rebuttal at Schedule 27.

⁸²³ Ex. 3, O'Connor Direct at 40:3-12.

⁸²⁴ Ex. 3, O'Connor Direct at 32:26-33:11.

⁸²⁵ Ex. 4, Stall Direct at 32:13-17.

⁸²⁶ Ex. 3, O'Connor Direct at 109:15-20.

⁸²⁷ Ex. 4, Stall Direct at 32:13-17.

⁸²⁸ Ex. 3, O'Connor Direct at 109:15-20.

⁸²⁹ Ex. 3, O'Connor Direct at 109:20-26.

radiological work environment, workers had to comply with work permit restrictions and other protocols that decreased productivity.⁸³⁰ In such an environment, workers are required to limit their amount of time in radioactive contaminated areas and also have to wear protective clothing which can hamper their movements and pace of work.⁸³¹

470. The Company also stated that productivity was impacted by the Company's difficulty in finding and retaining experienced craft laborers.⁸³² Overall there is declining supply of qualified nuclear professionals, which is a result of a large percentage of this workforce approaching retirement age and fewer new workers taking their place.⁸³³ The Company estimates that for the 2009 outage, 90 percent of its craft labor was nuclear experienced.⁸³⁴ By the 2011 outage, this number declined to 45 percent.⁸³⁵

471. The Company cited the NRC fatigue rule as impacting the Company's ability to attract and retain qualified workers.⁸³⁶

472. The Company also alleged that productivity was impacted by issues with the design vendors.⁸³⁷ The Company explained that during the Program it rejected design drawings that were not up to the Company's standards and took additional time to improve the constructability of certain designs.⁸³⁸

⁸³⁰ Ex. 3, O'Connor Direct at 109:25-120:2.

⁸³¹ Ex. 4, Stall Direct at 32:25-33:2.

⁸³² Xcel Energy Initial Br. at 57-58.

⁸³³ Ex. 4, Stall Direct at 63:10-11.

⁸³⁴ Ex. 9, O'Connor Rebuttal at 69:15-17.

⁸³⁵ Ex. 9, O'Connor Rebuttal at 69:17-19.

⁸³⁶ Xcel Energy Initial Br. at 58.

⁸³⁷ Xcel Energy Initial Br. at 58-59.

⁸³⁸ Ex. 9, O'Connor Rebuttal at 42:14-21.

(e) *Conclusion*

473. The Company met its burden of proof by providing substantial evidence that the installation costs incurred were necessary to install the components needed to complete the LCM/EPU Program.

474. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

(5) *Single Work Order Accounting*

(a) *Department*

475. The Department took issue with the Company's use of a single common work order to account for the costs of the LCM/EPU Program.⁸³⁹

476. The Department stated that the Company should have separately tracked LCM and EPU costs for the Program and that failure to do so made it very difficult for the Department to separately review the actual costs of the Program.⁸⁴⁰

477. The Department found the Company's use of a single work order was unreasonable because: (i) the LCM and EPU projects were subject to separate Certificate of Need proceedings before the Commission; (ii) costs for the Program are not transparent; and (iii) the Company's accounting resulted in needlessly higher costs for this prudence review as the Department had to hire a consultant to split the costs in LCM and EPU.⁸⁴¹

(b) *OAG*

478. The OAG did not address the Company's use of a single work order to account for the costs of the Program.

⁸³⁹ Department Initial Br. at 74-75.

⁸⁴⁰ Ex. 315, Campbell Surrebuttal at 12.

⁸⁴¹ Ex. 315, Campbell Surrebuttal at 12.

(c) *XLI*

479. XLI did not address the Company's use of a single work order to account for the costs of the Program.

(d) *Xcel Energy*

480. The Company defended its accounting for the Program by stating that it followed the FERC uniform system of accounts, which has been adopted by the Commission.⁸⁴² The Company explained that this accounting mechanism requires that the Company account for costs based on work orders that correspond to specific units of property.⁸⁴³ This system of accounting does not require accounting based on functionality or allocation between separate but related LCM and EPU.⁸⁴⁴

481. The Company also argued that while a single work order may have increased the cost of the investigation into the Program it did not increase the Company's costs associated with the Program.⁸⁴⁵

(e) *Conclusion*

482. The Company has met its burden of proof by providing evidence that the Company's accounting for the Program was consistent with FERC uniform system of accounts and did not increase costs of the LCM/EPU Program.

483. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

⁸⁴² Xcel Energy Initial Br. at 134.

⁸⁴³ Xcel Energy Initial Br. at 134.

⁸⁴⁴ Xcel Energy Initial Br. at 134.

⁸⁴⁵ Xcel Energy Initial Br. at 134-35.

(6) *Company Communications with the Commission*

(a) *Department*

484. The Department argued that the Company's communications updating the Commission and stakeholders about the status and costs of the LCM/EPU Program were inadequate.⁸⁴⁶

485. Specifically, in support of this argument, the Department pointed to the fact that the Company's NOCC, filed on November 22, 2011 in the Monticello EPU Certificate of Need proceedings, did not address the increased costs of the Program.⁸⁴⁷

(b) *OAG*

486. Similarly, the OAG argued that the Company failed to mention in its November 2011 NOCC filing to the Commission that the Program was running \$180 million over budget.⁸⁴⁸

487. The OAG further argued that the Company did not furnish any additional information on the status of the Program until its 2012 rate case at which time it requested full recovery of the Program's costs.⁸⁴⁹

(c) *XLI*

488. XLI did not address issues relating to the Company's communications with the Commission.⁸⁵⁰

⁸⁴⁶ Department Initial Brief at 82-85; see Ex. 315, Campbell Surrebuttal at 23:6-10.

⁸⁴⁷ Department Initial Brief at 83; see *In the Matter of the Application of N. States Power Co., a Minn. Corp., for a Certificate of Need for the Monticello Nuclear Generating Plant for Extended Power Uprate*, No. E002/CN-08-185, NOTICE OF CHANGED CIRCUMSTANCES (Nov. 22, 2011).

⁸⁴⁸ OAG Initial Brief at 5-6; see Ex. 305, Jacobs Direct at 5.

⁸⁴⁹ OAG Initial Br. at 5-6; see *In the Matter of the Application of N. States Power Co., a Minn. Corp., for Auth. to Increase Rates for Elec. Serv. in the State of Minn.*, No. E002/GR-12-961, ORDER: FINDINGS OF FACT, CONCLUSIONS, AND ORDER at 17-22 (Sept. 3, 2012).

⁸⁵⁰ See XLI Initial Br.

(d) *Xcel Energy*

489. The Company argued that it provided regular updates to the Commission regarding the Program's cost increases.⁸⁵¹

490. The Company provided a detailed chronology of instances where it provided the Commission with new and updated Program information, including Program cost estimates and implementation schedules.⁸⁵²

(e) *Conclusion*

491. The Department and OAG's characterizations of the Company's communications to the Commission regarding the Program's costs are not supported by the record.

492. The Company met its burden of proof by providing evidence that its communications with the Commission regarding the Program's increased costs were reasonable and appropriate for the purposes of rate recovery.

493. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

(7) *Other Issues at the Plant*

(a) *Department*

494. The Department also documented several other recent issues at Monticello during this proceeding.⁸⁵³ These include: (i) an NRC "yellow" finding associated with the need to satisfy applicable flood protection requirements; (ii) a weld inspection issue at the Plant pertaining to one of the dry casks (iii) an NRC finding of "human performance" issues at the Plant that did not relate to the implementation of

⁸⁵¹ Xcel Energy Initial Br. at 100-02.

⁸⁵² Ex. 12, Sparby Rebuttal at 29:21-30:7.

⁸⁵³ Department Initial Br. at 80-82.

the LCM/EPU Program; and (iv) a malfunction in an unrelated circulating water pump that has caused the Plant to be derated in the fall of 2014.⁸⁵⁴

495. The Department stated that while it is confident that the Company is working to resolve these issues that “there can be no doubt that such issues caused higher regulatory costs and may have contributed to delay of the EPU.”⁸⁵⁵

(b) *OAG*

496. The OAG took no position on these other issues identified by the Department.

(c) *XLI*

497. XLI took no position on these other issues identified by the Department.

(d) *Xcel Energy*

498. The Company responded to the Department’s criticisms by stating that none of the items at issue constitute safety violations or otherwise created any risk to the community.⁸⁵⁶ The Company also explained that it takes its NRC compliance obligations very seriously and are working diligently to resolve each of these issues.⁸⁵⁷

499. The Company further argued that these other issues raised by the Department are not relevant to the Company’s prudence in implementing the LCM/EPU Program and there is no record evidence to suggest that any of these issues caused the costs of the Program to increase.⁸⁵⁸ This is because none of these issues are related to the LCM/EPU Program itself.⁸⁵⁹

⁸⁵⁴ Ex. 313, Campbell Direct at 3:22-23; Ex. 436, Campbell Opening Statement at 1 and 4.

⁸⁵⁵ Department Initial Br. at 82.

⁸⁵⁶ Ex. 9, O’Connor Rebuttal at 33:9-13.

⁸⁵⁷ Ex. 9, O’Connor Rebuttal at 33:9-13.

⁸⁵⁸ Xcel Energy Initial Br. at 137.

⁸⁵⁹ Xcel Energy Initial Br. at 137.

(e) *Conclusion*

500. These other issues raised by the Department are not relevant to the determination of prudence of the Company's actions related to the LCM/EPU Program.

2. Which Cost Increases Are Due: 1) Solely to the EPU; 2) Solely to the LCM; and 3) Both Projects?

a. *The Department*

501. Department witness Dr. Jacobs provided an analysis of an allocation of costs between LCM and EPU in this proceeding.⁸⁶⁰ His analysis focused on indentifying modifications used to support the EPU and assigning costs related to those EPU-related modifications.⁸⁶¹

502. To make his allocations, Dr. Jacobs relied, primarily, on a letter submitted by Xcel Energy to the NRC on November 5, 2008 ("NRC Letter").⁸⁶² The letter accompanies the Company's license amendment request for the EPU.⁸⁶³

503. Dr. Jacobs relied on the NRC Letter because it was signed "under penalty of perjury" by Company witness Mr. O'Connor and was a contemporaneous document prepared by the Company rather than later in time such as when the Company was providing testimony in this proceeding.⁸⁶⁴ Thus, Dr. Jacobs considered the NRC Letter to provide the "best source" of the Company's "determination of the need for each project."⁸⁶⁵

⁸⁶⁰ Ex. 305, Jacobs Direct.

⁸⁶¹ Ex. 305, Jacobs Direct at 7:8-11.

⁸⁶² Ex. 305, Jacobs Direct at 9:4-9 and Attachment WRJ-2.

⁸⁶³ Ex. 305, Jacobs Direct at 8:12-14; Department Initial Br. at 48.

⁸⁶⁴ Ex. 305, Jacobs Direct at 8:27-9:9; Department Initial Br. at 52.

⁸⁶⁵ Ex. 305, Jacobs Direct at 9:7-9.

504. In addition to the NRC Letter, Dr. Jacobs also relied on information gathered by speaking with Xcel Energy employees during a Plant visit on April 29, 2014 and his own experience with other EPU projects.⁸⁶⁶

505. In classifying modifications, Dr. Jacobs relied on a basic criterion that if Monticello could not operate at the higher EPU power level without the particular modification, Dr. Jacobs considered modification to be an EPU project.⁸⁶⁷

506. Dr. Jacobs provided two justifications for why it was reasonable to include as EPU modifications the work that would not have been completed but for the EPU.⁸⁶⁸ First, Dr. Jacobs testified that LCM modifications are often “like-for-like” replacements that can be done at significantly less cost than replacements with larger components required for an EPU.⁸⁶⁹ Second, Dr. Jacobs testified that LCM projects are often completed over several if not many years during normal refueling outages and, often at significantly lower cost than modifications completed for an EPU.⁸⁷⁰

507. Dr. Jacobs deviated from the NRC’s Letter’s classification of the 13.8 kV modification as an LCM project by applying his basic criterion that the Plant could not have operated at the higher EPU without this modification.⁸⁷¹ Dr. Jacobs testified that the 13.8 kV modification was needed “only to provide the power to the larger reactor feedwater and condensate pumps necessitated by the increased secondary side flow rates.”⁸⁷²

⁸⁶⁶ Ex. 305, Jacobs Direct at 11:9-10; Ex. 421, Jacobs Opening Statement.

⁸⁶⁷ Ex. 421, Jacobs Opening Statement.

⁸⁶⁸ Ex. 305, Jacobs Direct at 13:5-9; Tr. Vol. IV (Jacobs) at 61-64.

⁸⁶⁹ Ex. 305, Jacobs Direct at 13:5-9.

⁸⁷⁰ Tr. Vol. IV (Jacobs) at 61-64.

⁸⁷¹ Ex. 305, Jacobs Direct at 9:12-10:9.

⁸⁷² Ex. 305, Jacobs Direct at 11:16-19.

508. Dr. Jacobs also based this allocation of the 13.8 kV modification to EPU based on discussions with Mr. O'Connor during a visit to the Plant.⁸⁷³ Dr. Jacobs testified that when he asked Mr. O'Connor if the 13.8 kV modification would have been needed absent the EPU that he responded that it would not have been needed.⁸⁷⁴

509. Once he classified the modification as EPU, LCM, both LCM and EPU, or "Items not in the NRC Letter," Dr. Jacobs assigned costs to the modifications based on the actual costs for these modifications identified in O'Connor's Direct Testimony.⁸⁷⁵

510. Dr. Jacobs concluded that \$569.5 million or 85.7 percent of the LCM/EPU costs were required to support the EPU and the remaining \$95.4 million or 14.3 percent were not required to support the EPU.⁸⁷⁶

511. The Department took issue with the Company's position that the 58.4/41.6 percent LCM/EPU split from 2008 Certificate of Need proceeding should be used in this proceeding.⁸⁷⁷ The Department explained that allocating only 41.6 percent of the final total costs to the EPU would be unreasonable because it is based on the Company's initial cost estimates in 2008 which were underestimated.⁸⁷⁸ The Department further argued that the 2008 split does not consider the impact of the final costs of major EPU components such as the \$119 million for the 13.8 kV modification that shifted the cost ratio to EPU projects.⁸⁷⁹

⁸⁷³ Ex. 305, Jacobs Direct at 11:9-24.

⁸⁷⁴ Ex. 305, Jacobs Direct at 11:23-24.

⁸⁷⁵ Ex. 305, Jacobs Direct at 9:12-17; Department Initial Br. at 48-49.

⁸⁷⁶ Ex. 421, Jacobs Opening Statement.

⁸⁷⁷ Department Initial Br. at 60.

⁸⁷⁸ Ex. 307, Jacobs Surrebuttal at 16:5-14.

⁸⁷⁹ Ex. 307, Jacobs Surrebuttal at 16:5-14.

512. The Department also argued that the Company's 78/22 percent LCM/EPU split prepared for purposes of this proceeding was unreasonable.⁸⁸⁰ The Department stated that the Company's "avoided cost analysis" approach, which focused on costs that could be avoided if the Company did not undertake the EPU, essentially assumes that all costs are LCM costs unless proven otherwise.⁸⁸¹

513. The Department explained that to allocate costs based on the costs avoided absent the EPU would have required a significant effort that was not provided by the Company.⁸⁸² Dr. Jacobs explained that to allocate costs for a project required for both LCM and EPU would require "detailed cost estimates for each project with and without requirements imposed by the EPU. The cost difference between the project needed to support the EPU and the hypothetical LCM project assuming no EPU could then be used to allocate costs between LCM and EPU."⁸⁸³

514. The Department also took issue with the Company's approach of allocation costs for some modifications required for both LCM and EPU based on the ratio of EPU capacity to total Plant capacity.⁸⁸⁴ The Department argued that such an allocation does not reflect the higher costs that the Company incurred to install the larger equipment necessary for the uprate.⁸⁸⁵

b. OAG

515. The OAG did not prepare an independent allocation of costs between the LCM and EPU.

⁸⁸⁰ Department Initial Br. at 60.

⁸⁸¹ Ex. 307, Jacobs Surrebuttal at 13:1-2.

⁸⁸² Ex. 307, Jacobs Surrebuttal at 13:3-5.

⁸⁸³ Ex. 307, Jacobs Surrebuttal at 13:3-7.

⁸⁸⁴ Department Initial Br. at 61.

⁸⁸⁵ Ex. 307, Jacobs Surrebuttal at 16:11-14.

c. XLI

516. XLI did not prepare an independent allocation of costs between the LCM and EPU but stated that it has no objection to the (14.3/85.7) cost allocation developed by the Department.⁸⁸⁶

d. Xcel Energy

517. The Company argued that an allocation of costs between LCM and EPU is inappropriate because the Company considered the Program an integrated effort which is overwhelming cost-effective as a whole.⁸⁸⁷

518. The Company pointed out that the Commission has previously used the LCM/EPU split in prior rate cases, before the Plant had its uprate license, to determine which portions of the Program costs were attributable to the EPU and could be excluded from rate base as not yet “used and useful.”⁸⁸⁸ The Company argued that while the LCM/EPU split could be used for that purpose, the split has no relevance to a prudence inquiry.⁸⁸⁹

519. The Company stated that if a split is applied in this proceeding, that the 58.4/41.6 percent LCM/EPU split used in the 2008 Certificate of Need should be utilized.⁸⁹⁰ The Company argued that this split was developed at the same time as the Certificate of Need and that no other party contested its accuracy.⁸⁹¹

520. If the 2008 Certificate of Need split analysis is not utilized, the Company argued that its after-the-fact 78/22 percent LCM/EPU cost allocation should be utilized rather than Dr. Jacobs’ 85.7/14.3 percent allocation.⁸⁹²

⁸⁸⁶ XLI Initial Br. at 10.

⁸⁸⁷ Xcel Energy Initial Br. at 78 (citing Ex. 309, Shaw Direct at 14:1-2).

⁸⁸⁸ Xcel Energy Initial Br. at 78.

⁸⁸⁹ Xcel Energy Initial Br. at 78.

⁸⁹⁰ Xcel Energy Initial Br. at 78.

⁸⁹¹ Xcel Energy Initial Br. at 79.

⁸⁹² Xcel Energy Initial Br. at 116-128.

521. The Company's 78/22 LCM/EPU allocation was conducted as part of the Company's initial filing in this docket.⁸⁹³ The Company's approach was to segregate the costs of the initiative between those costs that were unavoidable LCM work and those costs that constitute avoidable EPU work.⁸⁹⁴

522. Under this analysis, the Company categorized the costs for specific modifications in one of three ways: (1) LCM-only costs: costs there were solely related to LCM activities; (2) EPU-only costs: costs that were solely related to EPU activities, including licensing costs; and (3) LCM costs that include some incremental EPU costs over and above what would have been needed absent the EPU.⁸⁹⁵

523. To conduct this allocation the Company relied on information that learned during completion of LCM/EPU Program such as the condition of the existing components discovered during installation.⁸⁹⁶

524. The Company explained that the purpose of this split analysis was not to assess the prudence of the Company's initial decision-making in 2008 but was intended to aid the Company's modeling efforts to show the incremental value of the EPU MW under current conditions.⁸⁹⁷

525. The Company argued that Dr. Jacobs' allocation was unreasonable given it did not account for the age and condition of the Plant components prior to the LCM/EPU Program.⁸⁹⁸

526. The Company also took issue with Dr. Jacobs' reliance on a single document, the NRC Letter, to support his cost allocations.⁸⁹⁹ The Company

⁸⁹³ Ex. 3, O'Connor Direct at 145:4-6.

⁸⁹⁴ Ex. 3, O'Connor Direct at 145:26-146:1.

⁸⁹⁵ Ex. 9, O'Connor Rebuttal at 83:7-12.

⁸⁹⁶ Ex. 3, O'Connor Direct at Schedule 29.

⁸⁹⁷ Ex. 9, O'Connor Rebuttal at 84:6-9.

⁸⁹⁸ Ex. 9, O'Connor Rebuttal at 84:18-20.

⁸⁹⁹ Xcel Energy Initial Br. at 115.

explained that the purpose of the NRC Letter was not to classify modifications as LCM or EPU but rather to provide an overview of work that the Company intended to complete as part of the Program.⁹⁰⁰ Thus, the Company's descriptions in the NRC Letter were merely for context and convenience rather than to classify the underlying purpose of the modification.⁹⁰¹

527. The Company also argued that the fact that the NRC Letter was provided under oath and penalty of perjury was not a distinguishing feature as Mr. O'Connor's pre-filed and live testimony in this proceeding which provided a vastly different LCM/EPU allocation was also provided under oath.⁹⁰²

528. The Company further contended that Dr. Jacobs' exclusive reliance on the NRC Letter as a contemporaneous document was unreasonable given that the Company produced over 3,000 documents.⁹⁰³ The Company asserted that these other contemporaneous documents provide tremendous insight into the state of the Plant prior to the Program.⁹⁰⁴ They show the existing system condition assessments related to the Plant and long-range plans outlining needed future improvements dated prior to or contemporaneous with the 2008 Certificate of Need.⁹⁰⁵

529. The Company also pointed out that Dr. Jacobs' allocation is inconsistent with the approach that he employed in an earlier Florida proceeding as a consultant for the Florida Office of Public Counsel related to the St. Lucie and Turkey Point EPUs.⁹⁰⁶ In these prior proceedings, Dr. Jacobs attributed only the incremental cost of the increased size of the components to the EPU and relegated the remainder of

⁹⁰⁰ Ex. 9, O'Connor Rebuttal at 87:9-14.

⁹⁰¹ Ex. 9, O'Connor Rebuttal at 87:12-14.

⁹⁰² Tr. Vol. III (Jacobs) at 121:1-18.

⁹⁰³ Tr. Vol. III (Jacobs) at 100:15-18.

⁹⁰⁴ Xcel Energy Initial Br. at 115.

⁹⁰⁵ Xcel Energy Initial Br. at 115.

⁹⁰⁶ Xcel Energy Initial Br. at 117-118.

the costs to LCM.⁹⁰⁷ The Company contrasted this prior approach with Dr. Jacobs approach in this proceeding which was to attribute all costs to EPU so long as he believed any increment of the overall cost was attributable to the uprate.⁹⁰⁸

530. The Company alleged that Dr. Jacobs' inconsistent approach was driven by Florida's unique Nuclear Plant Cost Recovery requirement.⁹⁰⁹ Florida permits a utility to annually recover costs related to an uprate but those costs related to normal maintenance or replacement, *i.e.*, unrelated LCM modifications, must be recovered through normal base rate cost recovery mechanisms.⁹¹⁰

531. The Company argued that in the Florida proceedings, Dr. Jacobs had an incentive to minimize costs attributed to the EPU to minimize the utilities' cost recovery.⁹¹¹ In contrast, the Company alleged that in this case he appears to have maximized costs attributable to the EPU to support a disallowance utilizing the Department's breakeven analysis.⁹¹²

532. The Company also disagreed with Dr. Jacobs' statement that the Company could have saved costs, absent the uprate, by replacing aging equipment on a "like-for-like" basis.⁹¹³ The Company explained that "like-for-like" replacement of nearly 40-year old components "would require extensive reverse engineering, which is simply not cost-effective, efficient, or smart."⁹¹⁴ For example, the existing condensate demineralizer system was an antiquated analog system that required multiple

⁹⁰⁷ Xcel Energy Initial Br. at 118.

⁹⁰⁸ Xcel Energy Initial Br. at 118.

⁹⁰⁹ Xcel Energy Initial Br. at 118.

⁹¹⁰ Fla. Admin. Code R. 25-6.0423 (2014).

⁹¹¹ Xcel Energy Initial Br. at 118.

⁹¹² Xcel Energy Initial Br. at 118.

⁹¹³ Xcel Energy Initial Br. at 116.

⁹¹⁴ Ex. 13, Stall Rebuttal at 15:3-5; Ex. 9, O'Connor Rebuttal at 117:4-12.

manipulations to be performed manually and required two operators to clean two vessels each week for approximately six to eight hours.⁹¹⁵

533. Based on the Company's argument, Dr. Jacobs redefined "like-for-like" replacements as "replacing equipment with new equipment with similar performance specifications and physical characteristics."⁹¹⁶ But the Company pointed out that Dr. Jacobs' definition is inconsistent with the NRC's longstanding definition of these terms as "replacement of an item with an item that is identical" and "was purchased at the same time from the same vendor."⁹¹⁷

534. The Company further argued that there is no evidence sufficient to prove that "like-for-like" replacements would have resulted in substantial cost savings because installation and removal costs would have been similar.⁹¹⁸

e. Conclusion

535. The LCM/EPU split is not relevant to the determination of prudence in this proceeding. The LCM/EPU Program was an integrated project and the work completed at the plant serves to both allow the continued operation of the Plant and to allow the Plant to achieve an uprated capacity.

536. If any split is used at all, then the Commission should continue to use the 58.4/41.6 percent LCM/EPU split developed in good faith contemporaneously with the 2008 decision to proceed with the Program.

537. For purposes of assessing a remedy, if imprudence is found, then the Commission should not use a split given the integrated nature of the Program. If, however, a split is desired to assess harm, then the split that correctly conveys the actual harm caused by the imprudence is one that shows what work could have been

⁹¹⁵ Ex. 9, O'Connor Rebuttal at 117:14-18.

⁹¹⁶ Ex. 307, Jacobs Surrebuttal at 6:6-11.

⁹¹⁷ Ex. 429, NRC – Licensee Commercial-Grade Procurement and Dedication Programs (Generic Letter 91-05) at 3.

⁹¹⁸ Ex. 9, O'Connor Rebuttal at 118:10-12.

avoided had the imprudence not occurred. If the LCM work was going to be performed absent the EPU, then no damages should be assessed because the imprudence, even if found, did not cause any harm.

538. Using this basis, the following is a discussion of the ten major modifications and whether these modifications should be allocated to (1) LCM, (2) EPU, or (3) a combination of LCM and EPU.

(1) *1AR Transformers, PRNM, and Steam Dryer*

539. Both Dr. Jacobs and the Company classify replacement of the 1AR transformer, the PRNM System, and the steam dryer as LCM modifications.⁹¹⁹

540. These allocations are supported by the evidence in the record.

(2) *Main Transformer*

541. Dr. Jacobs classified this modification as 100 percent EPU given that the NRC Letter states that the new main transformer will “provide increased operating margins under EPU conditions.”⁹²⁰

542. The Company classified replacement of the main power transformer as primarily LCM with a portion (10 percent) attributed to EPU to account for the larger sized transformer that was used to accommodate uprate conditions.⁹²¹

543. The Company’s classification is reasonable given the age and performance issues that were documented on the record.

544. The main transformer was 40-years old and a 2001 power point presentation and a 2003 capital projects summary identify the main power transformer for replacement by the Company due to age-related deterioration.⁹²²

⁹¹⁹ Ex. 305, Jacobs Direct at Attachment WRJ-3.

⁹²⁰ Ex. 305, Jacobs Direct at Attachment B at 10.

⁹²¹ Ex. 9, O’Connor Rebuttal at 90:13-15.

⁹²² Ex. 9, O’Connor Rebuttal at 90:20-91:5.

545. The Company provided an oil analysis for the main power transformer that showed there was a gassing problem that was resulting in transformer degradation within the transformer and potentially could lead to in-service failure.⁹²³

(3) *13.8 kV Distribution System*

546. Dr. Jacobs classified the 13.8 kV distribution system modification as entirely EPU and the Company classified this modification as entirely LCM.⁹²⁴

547. The record shows that the Plant's existing distribution system had inadequate margins and needed to be upgraded to support extended operation of the Plant regardless of the uprate. In addition, several components of the existing distribution had been identified for replacement due to age and condition. As a result, the 13.8 kV distribution modification should be classified as entirely LCM. This conclusion is supported by the NRC Letter that stated that the 13.8 kV upgrade is an "LCM modification to increase margin in the on-site distribution system."⁹²⁵

548. Prior to the 13.8 kV upgrade, the Plant was operating at less than a one percent margin, which increases the vulnerability of the Plant and limits operators' ability to respond to events.⁹²⁶ In addition, the Plant experienced under-voltage conditions when starting motors and pumps and had to sequence these large loads.⁹²⁷ The existing 4 kV buses were also very close to maximum fault ratings prior to the LCM/EPU Program.⁹²⁸ Notably, bus #11 was at 99% of its maximum rating.⁹²⁹ Dr.

⁹²³ Ex. 9, O'Connor Rebuttal at 91:18-21.

⁹²⁴ Ex. 9, O'Connor Rebuttal at 85:16 at Table 10.

⁹²⁵ Ex. 305, Jacobs Direct at Attachment B at 13.

⁹²⁶ Ex. 9, O'Connor Rebuttal at 95:8-11.

⁹²⁷ Ex. 9, O'Connor Rebuttal at 95:19-22.

⁹²⁸ Ex. 9, O'Connor Rebuttal at 95:24-26.

⁹²⁹ Ex. 9, O'Connor Rebuttal at 95:24-26.

Jacobs admitted that these types of problems indicated a need to upgrade the system.⁹³⁰

549. Several components of the existing 4 kV distribution system were also aging and required replacement.⁹³¹

550. The record supports allocating 100 percent of the costs for the 13.8 kV system to LCM.

(4) *Feedwater Heaters*

551. Dr. Jacobs classified the feedwater heater replacement modification as 88 percent EPU and 12 percent LCM; the Company classified it as 10 percent EPU and 90 percent LCM.⁹³²

552. The Company provided evidence and contemporaneous documents supporting that much of the equipment installed as part of the feedwater heater modification had reached the end of its useful life and required replacement regardless of the uprate.

553. Four of the six feedwater heaters the Company replaced during the Program were original Plant equipment and the other two were 30 years old.⁹³³ Feedwater heaters 14 and 15 also were experiencing service-related degradation, with tube wall thinning and plugging.⁹³⁴

554. In 2006, the Company evaluated the condition of the six feedwater heaters and found that “replacement is an LCM item since the existing units could be justified for use under EPU conditions”⁹³⁵

⁹³⁰ Tr. Vol. IV (Jacobs) at 34:22-35:7.

⁹³¹ Ex. 9, O’Connor Rebuttal at Schedule 33 at 13 and Schedule 34 at 20.

⁹³² Ex. 9, O’Connor Rebuttal at Table 10.

⁹³³ Ex. 9, O’Connor Rebuttal at 105:19-21.

⁹³⁴ Ex. 9, O’Connor Rebuttal at 106:2-4.

⁹³⁵ Ex. 9, O’Connor Rebuttal at Schedule 36.

555. Also, Dr. Jacobs acknowledged that in prior testimony he has stated feedwater heaters typically require replacement at the end of a nuclear plant's initial operating license.⁹³⁶

556. Given these age-related issues, the Company's allocation of 90 percent of the costs of this modification to LCM is appropriate. The allocation of 10 percent of the costs to EPU is also appropriate, as larger sized heaters were required to be installed to support the uprate.

(5) *Condensate Demineralizer System*

557. Dr. Jacobs classified the condensate demineralizer system modification as 100 percent EPU; the Company classified it as 25 percent EPU and 75 percent LCM.⁹³⁷ The Company attributed 25 percent of the costs for replacement of the vessels and piping to EPU given that these components were larger to support the uprate.⁹³⁸

558. The Company provided evidence of age-related deterioration in the condensate demineralizer system vessels and filters that necessitated replacement of these components.⁹³⁹ By 2010, documents demonstrate that the vessels and filter elements supported resin for only six months before needing to be recharged.⁹⁴⁰ In addition, the wiring for the system had degraded to a point where it required immediate replacement.⁹⁴¹

⁹³⁶ Tr. Vol. IV (Jacobs) at 30:6-10.

⁹³⁷ Ex. 9, O'Connor Rebuttal at Table 10.

⁹³⁸ Ex. 9, O'Connor Rebuttal at 107:2-5.

⁹³⁹ Ex. 9, O'Connor Rebuttal at 107.

⁹⁴⁰ Ex. 9, O'Connor Rebuttal at 107:21-22.

⁹⁴¹ Ex. 9, O'Connor Rebuttal at 108:12-13.

559. In addition, the old analog control system for the existing system was obsolete, out of date, and challenging from an operational perspective because it required multiple manual manipulations.⁹⁴²

560. The Company also stated that replacement parts for this aging system were also becoming harder to procure.⁹⁴³ Replacements of the pneumatic flow controllers and the stepping switch controller were no longer available.⁹⁴⁴

561. These issues with the existing system caused the Company to place this system on the Long Range Plan for replacement in 2000.⁹⁴⁵

562. The record supports the Company's allocation of 75 percent of the costs to LCM is supported by the obsolescence and age-related deterioration of the existing system.⁹⁴⁶

(6) *Condensate Pumps and Motors*

563. The Company allocated 25 percent of this modification to LCM and 75 percent to EPU while Dr. Jacobs attributed the entire cost to the uprate.⁹⁴⁷

564. The condensate pumps were original Plant equipment and their performance was degraded and approaching a point where adequate suction flow/pressure could not be provided to the reactor feed pumps.⁹⁴⁸

565. With regard to the condensate pump motors, retaining the old motors would have required approximately two additional 10-year major bearing replacement preventative maintenance (removing rotors) events if EPU was not pursued.⁹⁴⁹ The

⁹⁴² Ex. 9, O'Connor Rebuttal at 108:3-5.

⁹⁴³ Ex. 9, O'Connor Rebuttal at 108:1-2; *see* Ex. 3, O'Connor Direct at 124:9-11.

⁹⁴⁴ Ex. 9, O'Connor Rebuttal at 108:1-2.

⁹⁴⁵ Ex. 9, O'Connor Rebuttal at 107:10-11.

⁹⁴⁶ Ex. 9, O'Connor Rebuttal at 107:8-10.

⁹⁴⁷ Ex. 9, O'Connor Rebuttal at Table 10.

⁹⁴⁸ Ex. 9, O'Connor Rebuttal at 111:12-19.

⁹⁴⁹ Ex. 9, O'Connor Rebuttal at 111:21-23.

Company acknowledged that without the uprate it is likely that these issues could have been resolved through maintenance or replacement of the internal components.⁹⁵⁰

566. Given that replacement of the condensate pumps and motors could have been delayed absent the uprate, the Company's allocation of 25 percent of this modification to LCM is reasonable.

(7) *Reactor Feed Pumps and Motors*

567. The Company allocated 93 percent of this modification to LCM while Dr. Jacobs attributed the entire cost to EPU.⁹⁵¹ The Company's allocation of 7 percent of the costs to the uprate was based on the fact that these components were sized to support the uprate.⁹⁵²

568. The Company's decision to replace the reactor feed pumps and motors was driven by service-related degradation issues and obsolescence.⁹⁵³ The Company had identified replacement of this system in its 2001 Long Range Plan as necessary to increase Plant reliability for the license extension period and had stated that not replacing this component could potentially lead to an extended shutdown of the Plant.⁹⁵⁴

569. The pumps and motors experienced chronic performance problems that could be addressed by replacing them with modern equipment.⁹⁵⁵ The Company anticipated that it would face the need to replace the pumps in the next several cycles

⁹⁵⁰ Ex. 9, O'Connor Rebuttal at 111:8-10.

⁹⁵¹ Ex. 9, O'Connor Rebuttal at Table 10.

⁹⁵² Ex. 9, O'Connor Rebuttal at 109:23-24.

⁹⁵³ Ex. 9, O'Connor Rebuttal at 109:14-15.

⁹⁵⁴ Ex. 9, O'Connor Rebuttal at 109:9-13.

⁹⁵⁵ Ex. 9, O'Connor Rebuttal at 109:17-19.

(approximately six years)⁹⁵⁶ and as a result determined it was prudent to accelerate this replacement and to attribute 93 percent of the cost of this modification to LCM.⁹⁵⁷

570. The record supports the Company's allocation of the reactor feed pumps and motors of 93 percent to LCM and 7 percent to EPU.

(8) *Turbine*

571. Dr. Jacobs attributed the entire cost of replacement of the high pressure turbine to EPU while the Company attributed 99 percent to LCM and one percent to EPU.⁹⁵⁸ The Company attributed one percent to EPU given that while the turbine was sized to support additional steam flows from the uprate, the cost to replace the turbine was comparable whether or not the EPU was undertaken.⁹⁵⁹

572. The first turbine installed in the Plant lasted 25 years.⁹⁶⁰ If the existing turbine was not replaced, it would have had to have lasted 35 years to reach the end of the extended license.⁹⁶¹ Given the service-life of the prior turbine, this is not a reasonable assumption.

573. Given the age of the existing turbine, the Company's allocation of 99 percent of the costs of this modification to LCM is reasonable.

3. Whether the Company's Request for Recovery of the Monticello LCM/EPU Project Cost Overruns is Reasonable?

574. The prudence standard is based on (i) a reasonable person standard; (ii) the information the utility knew or reasonably should have known at the time decisions were made and actions were taken, and not on hindsight; (iii) the process

⁹⁵⁶ Ex. 9, O'Connor Rebuttal at 109:19-21.

⁹⁵⁷ Ex. 9, O'Connor Rebuttal at Table 10.

⁹⁵⁸ Ex. 9, O'Connor Rebuttal at Table 10.

⁹⁵⁹ Ex. 9, O'Connor Rebuttal at 102:20-22.

⁹⁶⁰ Ex. 9, O'Connor Rebuttal at 103:5.

⁹⁶¹ Ex. 9, O'Connor Rebuttal at 103:5-6.

undertaken by the utility, rather than favorable or unfavorable results; and (iv) only those events over which the utility had control.⁹⁶²

575. The prudence standard requires that any disallowance must be supported by evidence establishing that the specific acts of imprudence caused harm to ratepayers.⁹⁶³ This principle has been likened to the requirement to prove negligence in that, even if imprudence is found, a cost disallowance is not permitted unless the alleged imprudence is the real and proximate cause of some injury.⁹⁶⁴

a. The Department

576. The Department calculated a \$402.1 million cost overrun for the Program based on a \$748.1 million in final estimated cost on a total Company basis, including AFUDC.⁹⁶⁵

577. The Department pointed out that there is Commission precedent to deny recovery of costs in excess of the amount approved by the Commission during a Certificate of Need proceeding.⁹⁶⁶ However, Department witness, Ms. Campbell expressed concern about imposing a similar disallowance in this proceeding.⁹⁶⁷ Ms. Campbell observed the amount of the cost overrun is significantly higher than any cost overrun that the Department has ever reviewed and higher than any Minnesota

⁹⁶² See *Potomac Elec. Power Co.*, 661 A.2d at 141-42.

⁹⁶³ See *Potomac Elec. Power Co.*, 661 A.2d at 141-42; *State ex rel. Associated Natural Gas Co.*, 954 S.W.2d at 530 (stating that to disallow a utility's recovery costs from its ratepayers, a regulatory agency must find that the utility acted imprudently and that such imprudence resulted in harm to the utility's ratepayers) (citing *Bus. & Prof'l People v. Ill. Commerce Comm'n*, 525 N.E.2d 1053, 1059 (Ill. Ct. App. 1988); *New England Power Co.*, 31 FERC 61,047 at 61,089 n.38 (noting that the issue of the utility's prudence was relevant only if it caused harm to the utility's consumers)).

⁹⁶⁴ *Pa. Pub. Util. Comm'n*, 63 Pa. P.U.C. at 352; *In re GPU, Inc.*, 96 Pa. P.U.C. 1, 91-92 (2001) ("Even if imprudence is found, a cost disallowance cannot be justified unless the utility's imprudent conduct was the real and proximate cause of some injury to customers."); *Pa. Pub. Util. Comm'n*, 71 Pa. P.U.C. at 45-46 (same).

⁹⁶⁵ Department Initial Br. at 73.

⁹⁶⁶ Department Initial Br. at 93.

⁹⁶⁷ Ex. 313, Campbell Direct at 27.

public utility has ever incurred.⁹⁶⁸ Ms. Campbell stated that given the amount of the cost overrun, that she was concerned whether the Company could continue to operate the Plant safely if such a large disallowance was imposed.⁹⁶⁹

578. Instead, the Department recommended a disallowance equal to the portion of the EPU cost overrun that would render the Plant not cost-effective as compared to other alternatives considered during the 2008 Certificate of Need proceeding.⁹⁷⁰

579. Department witness, Mr. Shaw utilized the Strategist model used in the 2008 Certificate of Need proceeding to determine extent to which the total estimated costs for the Program render the EPU not cost-effective.⁹⁷¹ The Department's cost-effective analysis also relied on other three assumptions: (i) natural gas prices in 2008, cost of complying with carbon dioxide regulations, and other cost factors in 2008; (ii) Dr. Jacob's split determination which determined that 85.7 percent of the total Program costs are EPU-costs; and (iii) Mr. Crisp's determination that the Company knew or should have known in 2008 that its initial cost estimates should have been 100 percent to 150 percent higher than the Company estimated.⁹⁷²

580. This analysis concluded that the breakeven point over which the EPU costs would not have been cost-effective is 73 percent of the total LCM/EPU Program costs or \$485,390,000.⁹⁷³

581. The Department calculated that this cost-effective analysis would result in a \$71.42 million reduction in capital costs for the Program resulting in a \$10.237 million revenue requirement downward adjustment for 2015 on a Minnesota

⁹⁶⁸ Ex. 313, Campbell Direct at 27.

⁹⁶⁹ Ex. 313, Campbell Direct at 27.

⁹⁷⁰ Department Initial Br. at 74.

⁹⁷¹ Department Initial Br. at 65.

⁹⁷² Department Initial Br. at 65.

⁹⁷³ Department Initial Br. at 65.

jurisdictional basis, over the remaining life of the Plant and stepped down each year due to accumulated depreciation.⁹⁷⁴

582. The Department argued that its cost-effectiveness disallowance approach was reasonable in that it attempts to balance the Company's needs with the need to protect ratepayers.⁹⁷⁵

b. OAG

583. The OAG contended that the Commission should disallow all cost overruns that were the result of Xcel Energy's poor management.⁹⁷⁶

584. The OAG stated that there are four specifically identifiable costs that can be attributed to this poor management.⁹⁷⁷

585. First, the OAG points out that Xcel Energy's installation costs escalated from an initial estimate of \$27.5 million to a final cost of \$288.6 million.⁹⁷⁸ The OAG concluded that the cost overruns of \$261.1 million were imprudently incurred and recovery should be disallowed.⁹⁷⁹

586. Second, the OAG noted that the cost of the 13.8 kV electric distribution system escalated from \$20.9 million to \$119.5 million.⁹⁸⁰ The OAG relied on testimony from Department witness Dr. Jacobs to conclude that such an increase was not reasonable and should be disallowed.⁹⁸¹

587. Third, the OAG argued that the costs for the feedwater heater modification increased from an estimated \$37 million to \$114.9 million and that this

⁹⁷⁴ Department Initial Br. at 74.

⁹⁷⁵ Department Initial Br. at 74.

⁹⁷⁶ OAG Initial Br. at 40.

⁹⁷⁷ OAG Initial Br. at 40-42.

⁹⁷⁸ OAG Initial Br. at 40.

⁹⁷⁹ OAG Initial Br. at 40.

⁹⁸⁰ OAG Initial Br. at 40.

⁹⁸¹ OAG Initial Br. at 41.

overrun was not reasonable because Xcel Energy should have been able to anticipate the costs for this modification.⁹⁸²

588. The OAG acknowledged that the cost overruns for the 13.8 kV and the feedwater heater modifications were included in the larger installation cost overrun.⁹⁸³

589. Fourth, the OAG relied on the testimony of Company witness Mr. O'Connor to identify other costs it considers unreasonable.⁹⁸⁴ The OAG pointed out that Mr. O'Connor identified \$25-\$30 million in expenses for field changes, \$13 million for duplicative design work, and \$11 million for abandoned work.⁹⁸⁵ The OAG recommended that the Commission disallow 50 percent of the duplicative design and abandoned costs, as well as 25 percent of the expenses for field changes, for a total disallowance of \$19.5 million.⁹⁸⁶

590. The OAG stated that the cost overruns that were specifically identified (installation costs of \$261.1 million and costs identified by Mr. O'Connor of \$19.5 million) account for 65.5 percent of the total cost overruns of \$428.1 million.⁹⁸⁷ The OAG argued that the record establishes that there were additional costs associated with the Company's mismanagement but that these costs cannot be specifically identified due to the Company's unreasonable accounting practices.⁹⁸⁸ Based on this uncertainty, the OAG recommended that the Commission apply a percentage proxy to determine which costs were the result of poor management.⁹⁸⁹ The OAG

⁹⁸² OAG Initial Br. at 41.

⁹⁸³ OAG Initial Br. at 41.

⁹⁸⁴ OAG Initial Br. at 41.

⁹⁸⁵ OAG Initial Br. at 41.

⁹⁸⁶ OAG Initial Br. at 42.

⁹⁸⁷ OAG Initial Br. at 42.

⁹⁸⁸ OAG Initial Br. at 42.

⁹⁸⁹ OAG Initial Br. at 42.

recommended denial of at least 75 percent of the \$428.1 million in cost overruns as imprudent and unreasonable.⁹⁹⁰

591. Alternatively, the OAG argued that if the Commission is concerned about the difficulty in tying cost overruns to mismanagement that the Commission should order a forensic accounting analysis to provide additional analysis.⁹⁹¹

592. The OAG also recommended that the Commission deny a return on any cost overruns that are allowed.⁹⁹² The OAG argued that denying a return on cost overruns was appropriate because allowing a return would allow the Company to profit on costs that resulted from poor management and imprudence.⁹⁹³

c. XLI

593. XLI concurred with the Department and the OAG that in this proceeding, Xcel Energy failed to demonstrate that its handling of the Program was prudent and that its request for full recovery was reasonable.⁹⁹⁴

594. XLI further argued that because the Company did not demonstrate that the cost overruns it incurred were reasonable and prudent, that a significant disallowance was justified and necessary to protect ratepayers from the current Project's mismanagement and to set a precedent to encourage utilities to prudently bid and manage future projects.⁹⁹⁵

595. XLI presented two policy concerns with the Department's method of calculating its proposed disallowance.⁹⁹⁶

⁹⁹⁰ OAG Initial Br. at 42.

⁹⁹¹ OAG Initial Br. at 42-43.

⁹⁹² OAG Initial Br. at 46.

⁹⁹³ OAG Initial Br. at 45.

⁹⁹⁴ XLI Initial Br. at 8.

⁹⁹⁵ XLI Initial Br. at 8.

⁹⁹⁶ XLI Initial Br. at 10.

596. First, XLI argued that the Department's method relies too heavily on the its analysis of the split of costs between LCM and EPU portions of the Program.⁹⁹⁷ XLI pointed out the Company's method of tracking Program costs makes it difficult to separate cost between LCM and EPU components.⁹⁹⁸ XLI further pointed out that if the Commission determines that a different split is appropriate such that a lower percentage of costs is attributed to the EPU, then the Department's disallowance is reduced and may not be proportional with the level of concerns the Department's investigation identified.⁹⁹⁹

597. Second, XLI expressed concern that the Department's cost-effectiveness proposal potentially sets a bad precedent for the future.¹⁰⁰⁰ XLI argued that limiting a disallowance of cost overruns to the amount above the next least-cost alternative provides no incentive to control costs above the cost estimate provided in a Certificate of Need proceeding, but only to control costs to the next least-cost alternative.¹⁰⁰¹

598. Based on these concerns with the Department's methodology, XLI recommended a third alternative disallowance technique which would foreclose any return on the entire cost overrun.¹⁰⁰² XLI relied on Department witness Ms. Campbell's calculation that no return on the \$402.1 million cost overrun would result in a \$25.796 million downward revenue adjustment for 2015 on a Minnesota jurisdictional basis and then stepped down every year during the life of the Plant.¹⁰⁰³

⁹⁹⁷ XLI Initial Br. at 10.

⁹⁹⁸ XLI Initial Br. at 10.

⁹⁹⁹ XLI Initial Br. at 10.

¹⁰⁰⁰ XLI Initial Br. at 10.

¹⁰⁰¹ XLI Initial Br. at 11.

¹⁰⁰² XLI Initial Br. at 11.

¹⁰⁰³ XLI Initial Br. at 8.

599. XLI stated its proposed disallowance is the best remedy to strike a balance between utility recovery and ratepayer protections.¹⁰⁰⁴

d. Xcel Energy

600. The Company argued that its actions and decisions should be judged under the prudent investment standard. The prudent investment standard: (i) requires review of the information the utility knew or should reasonably have known at the time decisions were made, and not hindsight; (ii) considers the process, rather than the results; (iii) addresses only events over which the utility had control; and (iv) imposes a remedy only if imprudence proximately caused damages to customers.¹⁰⁰⁵

601. The Company asserted that its decisions about the Program were prudent and that no disallowance of the Program costs is appropriate.¹⁰⁰⁶

602. The Company disagreed with the Department's cost-effectiveness based disallowance methodology.¹⁰⁰⁷ The Company contended that this cost-effectiveness methodology was not relevant to a prudency inquiry as it does not specifically find imprudence or specific damages caused by any alleged imprudence.¹⁰⁰⁸ Further the Company argued that the Department's method injected hindsight into the analysis by using 2013 actual costs and a LCM/EPU split that was developed in this proceeding rather than the cost estimates and split used in the 2008 Certificate of Need proceeding.¹⁰⁰⁹

603. The Company stated that if the Commission wishes to apply a cost-effectiveness disallowance that the \$97 million in sunk costs that the Company

¹⁰⁰⁴ XLI Initial Br. at 13.

¹⁰⁰⁵ Xcel Energy Initial Br. at 15.

¹⁰⁰⁶ Xcel Energy Initial Br. at 143.

¹⁰⁰⁷ Xcel Energy Initial Br. at 138-141.

¹⁰⁰⁸ Xcel Energy Initial Br. at 138.

¹⁰⁰⁹ Xcel Energy Initial Br. at 138.

incurred prior to issuance of the Certificate of Need should be excluded.¹⁰¹⁰ The Company explained that sunk costs should not be included in a cost-effectiveness analysis because the Company cannot avoid the expense by taking a different course of action.¹⁰¹¹ If the \$97 million in sunk costs are removed, the Company argued that this would shift the Department's analysis enough to show that the EPU aspect is virtually cost-effective.¹⁰¹²

604. The Company also contended that capping costs at Certificate of Need levels is not appropriate because (i) costs often cannot be completely predicted during the Certificate of Need stage; (ii) the Company made investments in reliance on the prudent investment standard, and a retroactive change in that standard would not be appropriate; and (iii) the Company's investors already committed funds to the Program with the understanding that the Company's prudence in incurring those costs would be assessed in the future, rather than subject to a pre-established cap.¹⁰¹³

605. The Company also opposed the OAG's proposed disallowance by arguing that it disregarded the Company's stated reasons for cost increases and focused instead on disallowing a specified percentage of costs (75%) over the 2008 Certificate of Need cost estimate.¹⁰¹⁴ The Company also stated that the OAG's proposed disallowance was based on an arbitrary percentage penalty rather than specific findings of imprudence and a quantification of harm resulting from that imprudence.¹⁰¹⁵

606. The Company also took issue with the OAG's proposal to deny a return on investment for any recovery over the \$320 million initially estimated in the

¹⁰¹⁰ Xcel Energy Initial Br. at 139.

¹⁰¹¹ Xcel Energy Initial Br. at 140.

¹⁰¹² Xcel Energy Initial Br. at 141.

¹⁰¹³ Ex. 8, Alders Rebuttal at 14:15:25.

¹⁰¹⁴ Xcel Energy Initial Br. at 141.

¹⁰¹⁵ Xcel Energy Initial Br. at 141.

Certificate of Need stage.¹⁰¹⁶ The Company argued that if such costs were deemed to be prudently incurred, that the Company should be allowed to recover these costs with a return.¹⁰¹⁷

607. The Company further responded to the OAG's argument that the Commission disallow 50 percent of the duplicative design and abandoned costs, as well as 25 percent of the expenses for field changes, for a total disallowance of \$19.5 million. The Company stated that such a disallowance is not reasonable as the Company provided evidence explaining the reasonableness of these costs.

e. Conclusion

608. The prudent investment standard requires both a finding of imprudence and a finding of specific damages tied to that imprudence.

609. While the Company has acknowledged that the final costs of the Program were higher than originally estimated, no party has tied these higher costs to an imprudent act or decision by the Company.

610. The record supports a finding that the Company's implementation of the LCM/EPU Program was overall reasonable and prudent under the circumstances, and therefore no disallowance is warranted.

II. CONCLUSIONS OF LAW AND RECOMMENDATIONS

1. At the time the Commission granted the EPU Certificate of Need in 2009, the Company estimated that the LCM/EPU Program would cost \$346 million (without AFUDC) in 2008 dollars. This estimate, escalated to 2014 dollars is \$397.5 million (without AFUDC) and is \$453 million with AFUDC.

2. The Company estimates that the final cost of the Program will be \$663.4 million (without AFUDC) in 2014 dollars, and \$746.4 million with AFUDC, after all

¹⁰¹⁶ Xcel Energy Initial Br. at 141-42.

¹⁰¹⁷ Xcel Energy Initial Br. at 142.

adjustments related to vendor credits have been resolved and included in the Program accounting.

3. To determine prudence, the fact finder must consider what a reasonable utility would have done in the conditions and circumstances which were known or reasonably should have been known at the time a decision.

4. The Company provided adequate evidence to satisfy its burden of proving the reasonableness of its decisions and actions, including its decision to proceed with the Program and management of the Program. No Party presented evidence sufficient to rebut the Company's *prima facie* case.

5. Although the final costs of the Program exceeded the estimates provided by the Company in the 2008 Certificate of Need proceeding before the Commission by approximately 67 percent,¹⁰¹⁸ these costs were prudently incurred to ensure the continued operation of the Plant and to allow the Plant to operate at EPU conditions.

6. The facts in the record do not support a disallowance of costs incurred by the Company to implement the Program.

7. That the Commission find the final Program cost of \$663.4 million (without AFUDC) and an additional \$83 million of AFUDC were reasonable and prudent.

8. That the Commission find that the Company's actions and costs incurred in furtherance of the LCM/EPU Program were reasonable and prudent.

9. That this matter be incorporated into the 2013 rate case proceeding.

Dated: December 31, 2014

Steve M. Mihalchick
Administrative Law Judge

¹⁰¹⁸ $[(\$663.4 - \$397.5) / \$397.5] * 100 = 66.9$ percent.

NOTICE

Notice is hereby given that, pursuant to Minn. Stat. § 14.61, and the Rules of Practice of the Minnesota Public Utilities Commission and the Office of Administrative Hearings, exceptions to this Report, if any, by any party adversely affected must be filed within 20 days of the mailing date hereof with the Executive Secretary, Minnesota Public Utilities Commission, Metro Square Building, Suite 350, 121 7th Place East, St. Paul, Minnesota 55101-2147. Exceptions must be specific and stated and numbered separately. Proposed Findings of Fact, Conclusions of Law and Order should be included, and copies thereof shall be served upon all parties. Oral argument before a majority of the Commission will be permitted to all parties adversely affected by the Administrative Law Judge's recommendation who request such argument with their filed exceptions or reply. Exceptions must be e-filed with the Commission.

The Commission will make the final determination of the matter after the expiration of the period for filing exceptions as set forth above, or after oral argument, if such is requested and had in the matter.

Further notice is hereby given that the Commission may, at its own discretion, accept or reject the Administrative Law Judge's recommendation and that said recommendation has no legal effect unless expressly adopted by the Commission as its final order.

Under Minn. Stat. § 14.63, subd. 1, the Commission is required to serve its final decision upon each party and the Administrative Law Judge by first class mail or as otherwise provided by law.