Before the Minnesota Public Utilities Commission State of Minnesota

In the Matter of a Commission Investigation into Xcel Energy's Monticello Life Cycle Management/Extended Power Uprate Project and Request for Recovery of Cost Overruns

> MPUC Docket No. E002/CI-13-754 OAH Docket No. 48-2500-31139 Exhibit ____ (JRA-3)

OAG Testimony - Resource Planning

September 19, 2014

Table of Contents

			Page
I. INTRO	DUCT	TON	1
II. RESPC	NSE '	TO OAG TESTIMONY	5
Α.	OAG	G Criticism of Department Prudence Analysis	5
В.	Con	npany Communications to the Commission	10
	1.	2012 Rate Case	11
	2.	Capital Cost Estimate	14
C.	OAG	G Recommendations	15
	1.	Certificate of Need Cost Cap	16
	2.	Specific Disallowances	24
	3.	Potential Remedies	25
III. CONO	CLUSI	ON	28

1		I. INTRODUCTION
2		
3	Q.	PLEASE STATE YOUR NAME AND BUSINESS ADDRESS.
4	Α.	My name is James R. Alders. I am a Regulatory Consultant for Northern
5		States Power Company, a Minnesota corporation ("NSPM" or the
6		"Company"). The Company is a wholly-owned utility operating company
7		subsidiary of Xcel Energy Inc. My business address is 414 Nicollet Mall,
8		Minneapolis, MN 55401.
9		
10	Q.	HAVE YOU TESTIFIED PREVIOUSLY IN THIS PROCEEDING?
11	Α.	Yes. I provided Direct Testimony, Exhibit (JRA-1) and Rebuttal
12		Testimony, Exhibit (JRA-2).
13		
14	Q.	WHAT IS THE PURPOSE OF YOUR SURREBUTTAL TESTIMONY?
15	Α.	In my Surrebuttal Testimony, I respond to the Office of the Attorney General
16		- Antitrust and Utilities Division ("OAG") witness Mr. John Lindell's
17		Rebuttal Testimony related to the Company's management of the Life-Cycle
18		Management ("LCM") and Extended Power Uprate ("EPU") program
19		("LCM/EPU Program," "LCM/EPU Project," "Project," or "Program") at
20		the Monticello Nuclear Generating Plant (the "Plant" or "Monticello") and
21		the OAG's proposed disallowance of costs we incurred for the Project.
22		
23		My Surrebuttal Testimony covers three topics arising out of Mr. Lindell's
24		Rebuttal Testimony. They are:
25		1. His criticism of the Department of Commerce, Division of Energy
26		Resources ("Department") and its cost-effectiveness disallowance.1

¹ Lindell Rebuttal at 2:2-12:10.

1		2.	His claim that the Company has not provided accurate or forthright
2			information about the costs we incurred in connection with the
3			LCM/EPU Program. ²
4			
5		3.	His recommendation that the Minnesota Public Utilities Commission
6			("Commission") impose a disallowance of "at least" \$321 million and
7			further deny the Company a return on all costs in excess of \$320 million. ³
8			
9	Q.	PLE	EASE SUMMARIZE YOUR RESPONSE TO THE OAG'S REBUTTAL TESTIMONY?
10	Α.	Mr.	Lindell's testimony focuses on the Company's implementation of the
11		LC	M/EPU Program and our management prudence in that implementation.
12		Не	concludes that all costs in excess of those used for modeling purposes in
13		the	Certificate of Need should either be disallowed outright or denied a return
14		on	the investment. The Company does not agree that costs should be capped
15		at t	he Certificate of Need level under these circumstances. While there may
16		be	circumstances, such as competitive bidding and wind farm construction,
17		who	ere a different policy choice could be made on a going-forward basis,
18		imp	osing a cost cap retroactively in this nuclear construction proceeding, as
19		urg	ed by Mr. Lindell, would not be appropriate or supported by the record.
20			
21	Q.	WH	IY IS A COST CAP AT THE CERTIFICATE OF NEED STAGE NOT THE BEST
22		P⊜ī	ICV APPROACH IN THIS CASE?

23 A

24

25

A. In 2008, when we sought the Certificate of Need, the Commission had not considered imposing a cap on costs. I discuss this issue in greater detail later in my Surrebuttal Testimony. We urge the Commission to apply the prudent

² Lindell Rebuttal at 24:8-25:21.

³ Lindell Rebuttal at 29:19-30:2.

1		investment test that was described by Company Witness Mr. David M. Sparby					
2		in his Rebuttal Testimony.					
3							
4	Q.	DO YOU HAVE CONCERNS ABOUT THE BASIS FOR MR. LINDELL'S					
5		RECOMMENDED DISALLOWANCE?					
6	Α.	Yes. We disagree with Mr. Lindell's approach to reviewing and critiquing the					
7		Company's implementation of the Program. As we have described in detail in					
8		our Direct and Rebuttal Testimony, the Company made reasonable decisions					
9		and took reasonable actions in the face of difficult and evolving					
10		circumstances.					
11							
12		In criticizing our Program implementation, Mr. Lindell relies exclusively on					
13		the Direct Testimony of the Department witnesses. In particular, he expands					
14		upon the discussion of Department consultants Mr. Mark W. Crisp and Dr.					
15		William R. Jacobs (collectively "Department's Consultants"). Mr. Lindell					
16		draws conclusions from their testimony not supported by their testimony or					
17		by the record as a whole.					
18							
19		While it can be appropriate to adopt the analysis and recommendations of					
20		another party, that is not what Mr. Lindell has done here. Rather, Mr. Lindell					
21		uses their Direct Testimony to create his own conclusions, some of which are					
22		substantial expansions upon the Department's Consultants' discussion. Mr.					
23		Lindell does not support his conclusions with his own review of the relevant					
24		facts; rather his conclusions are drawn from the statements of Mr. Crisp and					
25		Dr. Jacobs.					

1	Q.	Why do you say that Mr. Lindell's opinions go beyond Mr. Crisp's
2		AND Dr. JACOBS' DIRECT TESTIMONY?

First of all, Mr. Lindell's testimony conveys an overall assumption that all costs in excess of the estimates included in the Certificate of Need proceeding are inherently excessive. He points to a number of the examples given by Mr. Crisp and Dr. Jacobs of areas where costs increased from the initial estimates, but he does not address the reasons for those increases or the alternatives that were available to the Company at the time decisions were made that resulted in cost increases. Nor does he address the potential that costs could have been even higher if we had not proactively managed the Program.

Our Rebuttal Testimony responds to all of the underlying factual issues raised in Mr. Crisp's and Dr. Jacobs' testimonies and explains that, while costs increased, this was a reasonable approach under the circumstances. Indeed, in some instances, we showed that our decisions resulted in cost savings compared to what would otherwise have occurred. Company witness Mr. Timothy J. O'Connor's Surrebuttal Testimony provides additional context on these issues.

20 Q. WERE THE DEPARTMENT'S CONSULTANTS CRITICAL OF THE COMPANY?

A. Yes, but there is a significant difference between being critical of our performance and concluding that the utility acted imprudently. I recognize that the Department's Consultants are critical of the Company's performance, and particularly with our inability to predict the higher costs we encountered. I read their testimony generally to say that if we had done a better job of predicting costs in 2006-08 we would have had a more accurate picture of the actual costs of the initiative during the Certificate of Need stage. But neither

Mr. (Crisp no:	r Dr.	Jacobs	state	in	their	Direct	Testimony	that	these
shortc	comings v	vere th	e result (of "im	pru	dence.'	" ⁴ And	neither of th	em qu	antify
any co	osts arisin	g out o	of any all	eged in	mpr	udence	e.			

But Mr. Lindell substantially expands upon the Department's Consultants' criticisms and assumes that, for every dollar that exceeded the estimate used for modeling alternatives in the Certificate of Need, the Company must have been imprudent. This expansion effectively imposes a standard of perfection or a "strict liability" test, which is inconsistent with the prudent investment standard. This recommendation is inconsistent with the fact-based analysis under the prudent investment standard.

II. RESPONSE TO OAG TESTIMONY

A. OAG Criticism of Department Prudence Analysis

- 16 Q. Mr. LINDELL CRITICIZES THE DEPARTMENT'S ANALYSIS AND APPLICATION OF
 17 THE PRUDENT INVESTMENT STANDARD.⁵ HOW DO YOU RESPOND?
- 18 A. I describe the prudent investment standard from my perspective as a
 19 regulatory policy analysis. From that policy perspective, Department witness
 20 Mr. Christopher J. Shaw and Mr. Lindell provide a discussion on the standard
 21 to be applied to the Company's decisions and actions. Mr. Shaw focuses
 22 largely on the Company's initial decision whether to proceed with the
 23 integrated effort, as opposed simply to undertake the required LCM to keep
 24 Monticello viable for 20 more years. This "decisional prudence" approach

⁵ Lindell Rebuttal at 2:2-3.

⁴ In the response to the Company's Information Request No. 8, Mr. Crisp specifically stated that he did not determine that Xcel Energy's actions were imprudent. Exhibit __ (TJO-2), Schedule 1.

1	allows the Commission to focus on whether the work we did at Monticello
2	was appropriate and whether our initial decision to proceed was prudent.

Mr. Lindell's focus, on the other hand, is much more on issues of "management prudence." He does not appear to question the Company's decision to proceed with the integrated LCM/EPU Program, but rather focuses on whether the Company implemented the Program appropriately.

9 Q. Are both analyses appropriate in a prudence review?

A. Yes. From a regulatory policy perspective, Mr. Shaw's overall discussion about whether a capital project should be undertaken in the first place based on information known, or that reasonably should have been known, is a traditional application of the prudent investment standard. It is appropriate for the Commission to consider whether the Program should have been undertaken at all, based on what we knew or reasonably should have known at the time we decided to proceed. Likewise, Mr. Lindell's concern about management of the Program implementation is a traditional application of the regulatory policy standard. It is appropriate for the Commission to consider whether the Company's decisions and actions implementing the construction of the modifications was reasonable under the circumstances we encountered based on what we knew at the time.

Q. How do you respond to Mr. Lindell's criticisms of the Department?

A. The Company agrees that the Department's position misapplies the prudent investment standard by imposing a cost-effectiveness measure using 2008 decisions updated to 2013 costs and Dr. Jacob's updated LCM/EPU split. Superimposing 2013 costs and the split on 2008 decisions, necessarily injects

1		hindsight into the analysis. But Mr. Lindell also fails to apply the prudent
2		investment standard correctly. He assumes that higher-than-projected costs
3		must mean mismanagement and that excess costs should be disallowed (or
4		denied a return) simply because they were higher than initially predicted.
5		
6	Q.	WHAT ARE YOUR CONCERNS OVER THESE APPLICATIONS OF THE STANDARD
7		FROM A REGULATORY POLICY PERSPECTIVE?
8	Α.	While both the Department and the OAG provide helpful context to guide
9		the Commission's deliberations on the quality of our decisions and actions,
10		both failed to apply the prudent investment standard correctly. Both, in their
11		own way, rely on hindsight and second-guessing the Company's decisions and
12		actions based on today's circumstances rather than focusing on what we knew
13		or reasonably should have known at the time decisions or actions were taken.
14		
15		In many instances, the Company was faced with two or more approaches to
16		various decisions and actions for the Program. As discussed by Mr.
17		O'Connor, we evaluated the approaches presented and selected a reasonable
18		approach based on the facts at the time. It is inappropriate now, six or more
19		years after a decision was made, to second-guess that another option should
20		have been selected based on only hindsight criticisms.
21		
22		Also, both Mr. Lindell and Mr. Shaw use the end result cost (\$665 million
23		without AFUDC) as the starting point input into their analyses. For Mr. Shaw
24		the \$665 million becomes the input into his after-the-fact cost-effectiveness
25		analysis. For Mr. Lindell, the \$665 million (plus AFUDC of \$83 million) and
26		then less the \$320 million Certificate of Need amount is his starting point.
27		Mr. Shaw does not attempt to determine what was the estimated cost we

1		should have reasonably foreseen in 2008 but rather superimposes actual costs.
2		Likewise, he does not calculate how much is attributable to actual imprudence
3		or what the final cost of the Program would have been absent any
4		imprudence.
5		
6	Q.	How do you respond to Mr. Lindell's statement that "the method
7		THE DOC USED WAS NOT A REVIEW OF THE PRUDENCE AND
8		REASONABLENESS OF THE COST OVERRUNS"?6
9	Α.	Mr. Lindell appears dissatisfied that the Department focused on the initial
10		decision to proceed with the Program, and not on management prudence. ⁷ I
11		agree that the Department has not provided evidence that establishes that the
12		Company was, in fact, imprudent in its decisions and actions either to proceed
13		with the Program or in its implementation of the Program.
14		
15	Q.	WHAT IS YOUR PRIMARY CONCERN OVER MR. LINDELL'S APPROACH.
16	Α.	To demonstrate imprudence Mr. Lindell must go beyond high-level
17		statements and assumptions. It is necessary to assess the specifics of our
18		decisions and actions and determine whether they were unreasonable at the
19		time they were made. It is not sufficient to assume that, because costs are
20		higher, the increases must have been caused by "mismanagement."
21		
22		In our Rebuttal Testimony, the Company provides a robust analysis of all of
23		the criticisms upon which Mr. Lindell relies. We explained that our
24		management decisions during implementation were driven by changing
25		circumstances8 and our overriding desire to ensure that Monticello would

⁶ Lindell Rebuttal at 2:2-3.

⁷ Lindell Rebuttal 19:15-17

⁸ O'Connor Rebuttal at 63:19-72:23.

remain a safe and reliable resource for our customers through 2030.9 We specifically addressed issues about how we prepared the initial estimate 10 and considered whether we could have come up with a higher initial estimate at the time.¹¹ We responded to Mr. Crisp's criticisms about our "disjointed" implementation, 12 so-called 'starts and stops', 13 potential inefficiencies in our installation effort, 14 the timing of implementation, 15 why evolving project management to meet the circumstances is appropriate 16 and why changing contractors actually saves money in the long run.¹⁷ We even addressed issues raised by the OAG in discovery. We provided a discussion of potentially duplicative design costs, which was a topic raised by the OAG in discovery. 18 In this discussion Mr. O'Connor responded to Mr. Crisp's criticisms about the Company's management prudence, including discussing the difference in productivity of our craft labor for both the 2011 and 2013 outages and confirming that work was difficult in both outages.¹⁹ We attempted to round out the record on management prudence issues for the Commission, including responding to issues addressed by the OAG in discovery relating to alleged duplicative design.²⁰

.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

⁹ O'Connor Rebuttal at 59:18-20; 81:1-121:23.

¹⁰ O'Connor Rebuttal at 33:16-43:15.

¹¹ O'Connor Rebuttal at 43:17-46:10.

¹² O'Connor Rebuttal at 62:5-12.

¹³ O'Connor Rebuttal at 78:15-26.

¹⁴ O'Connor Rebuttal at 46:12-49:7.

¹⁵ O'Connor Rebuttal at 49:9-51:2.

O Connor Rebuttal at 49:9-31:2.

¹⁶ O'Connor Rebuttal at 63:19-70:15.

¹⁷ O'Connor Rebuttal at 42:20; 60-1-63:17.

¹⁸ O'Connor Rebuttal at 78:13-80:9 and Schedule 29.

¹⁹ O'Connor Rebuttal at 73:18-72:22.

²⁰ O'Connor Rebuttal at 78:13-80:9 and Schedule 29.

1	Q.	OOES Mr. LINDELL'S TESTIMONY PROVIDE A BASIS FOR FINDING IMPRUDENC
2		OR ASSESSING A REMEDY?
3	Α.	No. His opinion of imprudence is non-specific and not based on specific
4		acts to show our decisions or actions were not reasonable under th
5		circumstances. His proposed remedy is arbitrary and has no support in the
6		ecord. Finally, the remedy he proposes is disproportionately high.
7		
8		3. Company Communications to the Commission
9	Q.	WHAT ASPECTS OF THE COMPANY'S COMMUNICATIONS ARE YOU RESPONDING
10		O IN THIS SECTION OF YOUR SURREBUTTAL TESTIMONY?
11	Α.	n my Rebuttal Testimony, I discussed the Company's efforts to keep th
12		Commission and stakeholders informed about the status and costs of the
13		CM/EPU Program. ²¹ My Surrebuttal Testimony focuses on two incorrec
14		conclusions that Mr. Lindell reaches in his Rebuttal Testimony:
15		. Mr. Lindell suggests that the Company did not provide the Commission
16		with accurate information at the time of the 2012 rate case based on Da
17		Jacobs' hypothetical 85.7% EPU split of the Program's costs. ²²
18		
19		Mr. Lindell asserts that the Company was not "forthright" in its disclosur
20		in this case of the "real cost" of the LCM/EPU Program because the
21		Company's statement of approximately \$665 million capital costs did no
22		include AFUDC and, as Department witness Ms. Nancy A. Campbe
23		testifies, adding AFUDC to the capital costs results in an aggregat

ratepayer impact of approximately \$748 million.²³

²¹ Alders Rebuttal at 15:1-18:2.

²² Lindell Rebuttal at 24:8-10.

²³ Lindell Rebuttal at 25:14-21.

1. 2012 Rate Case

- Q. How do you respond to Mr. Lindell's suggestion about inaccurate
 Information at the time of the 2012 rate case?
- A. I disagree with Mr. Lindell on several grounds. The information we provided during the 2012 rate case, Docket No. E002/GR-12-961, was accurate and targeted for the purposes being addressed in that rate case. Notably, the Commission was not assessing the Company's prudence in that Docket. Rather, the Commission was reviewing whether the investments at Monticello

10

9

1

11 Q. What was the "used and useful" issue in the 2012 rate case?

were "used and useful" sufficient to be included in rates.

12 The Company argued that the entire LCM/EPU Program was "used and Α. 13 useful" and should be included in the 2013 test year because the upgrades 14 were actually in-service and being used to produce power, albeit at existing 15 (rather than uprate) levels. The Company maintained that the lack of a 16 Nuclear Regulatory Commission ("NRC") license for the EPU was not 17 relevant to whether the investments were "used and useful." We argued that 18 the costs of the overall Program should not be allocated between LCM and 19 EPU costs for ratemaking purposes since all of the costs were incurred as part 20 of a single integrated initiative and was for the overall betterment of the plant.

21

22

23

24

25

26

27

The Department and other parties (including the Minnesota Chamber of Commerce ("MCC")) opposed the Company's position, generally asserting that upgrades attributable to the EPU were not yet "used and useful" and should not be included in rates until after the EPU license amendment had been received from the NRC. MCC specifically argued that the Commission should impose a hypothetical allocation between LCM and EPU costs based

1		on the 58.4/41.6 percent LCM/EPU split the Company used for modeling
2		purposes in the EPU Certificate of Need (Docket No. E002/CN-08-185). ²⁴
3		MCC argued that this breakdown should be used to determine the proportion
4		of the costs that are "used and useful."
5		
6	Q.	DID THE COMPANY'S POSITION IN THAT PROCEEDING PREVAIL?
7	Α.	No. ²⁵ The Commission accepted MCC's position, finding that 58.4 percent of
8		our investments in the LCM/EPU Program at Monticello were used and
9		useful and that 41.6 percent were not.
10		
11	Q.	DOES THE COMPANY AGREE THAT A PERCENTAGE DIFFERENT FROM 58.4/41.6
12		SHOULD BE USED IN THIS PROCEEDING?
13	Α.	Generally the Company does not support allocating the costs between LCM
14		and EPU for purposes of this prudence review. If, however, the Commission
15		believes it is appropriate to allocate the costs between the LCM and EPU
16		aspects of the initiative, then our position is that the allocation should be
17		based on what we knew or reasonably should have known in 2008 when the
18		LCM/EPU split was derived to aid in the Commission's alternatives analysis.
19		
20		I was personally involved in the preparation of the 2008 Certificate of Need
21		Application and I worked closely with the nuclear department throughout that
22		Docket. I advised the project sponsors that the Company needed to provide

²⁴ Alders Direct at 22:18-23; Alders Rebuttal at 22:21-24.

²⁵ In the Matter of the Application of Northern States Power Company for Authority to Increase Rates for Electric Service in the State of Minnesota, FINDINGS OF FACT, CONCLUSIONS OF LAW, AND RECOMMENDATION at ¶ 84 (footnote omitted)(July 3, 2013). "The Commission agrees with the ALJ that only the LCM portion of the LCM/EPU project is used and useful. The Commission also agrees that 41.6% is the portion of the project properly attributable to the Extended Power Uprate, which cannot serve ratepayers until it is licensed by the NRC." Findings of Fact, Conclusions of Law and Order, p. 19 (Sept. 3, 2013).

certain cost data relating to the cost of the incremental 71 MW associated w	ith
the EPU to facilitate the Commission's analysis of alternatives.	

The nuclear department had not conducted an incremental or avoidable cost study because they viewed the EPU as integrally intertwined with the ongoing LCM work that was required to keep the Plant viable for 20 more years. The same pieces of equipment needed to be addressed whether or not the uprate was pursued and that led to the appropriate decision of treating it as an integrated effort. In preparing the 58.4/41.6 percent LCM/EPU split for the Certificate of Need, the nuclear department applied high-level engineering judgment to estimates and assessed that \$133 million was attributable to the EPU.²⁶

Because any allocation is by definition dependent upon judgment, the Commission should consider whether the judgment in 2008 to allocate the costs as we did was reasonable under the circumstances at the time. If anything, the split used at the Certificate of Need stage was conservative. As shown on Mr. O'Connor's Rebuttal Testimony,²⁷ prior to the Certificate of Need, the Company had initially assumed only 15-20 percent of overall costs to keep Monticello viable for 20 years would be attributable to the uprate. Mr. Lindell provides no independent facts to support use of any split other than the 58.4/41.6 percent split in this proceeding.

-

²⁶ See O'Connor Rebuttal at 82:12-24.

²⁷ O'Connor Rebuttal at Schedule 4 at 14.

1	Q.	Why did the Company prepare an analysis showing that 78 percent
2		OF THE COSTS WERE UNAVOIDABLE LCM AND ONLY 22% OF THE COSTS WERE
3		AVOIDABLE IF THE COMPANY HAD NOT PURSUED THE EPU?
4	Α.	I cover this subject in my Rebuttal Testimony. ²⁸ In short, the analysis we

provided in our Direct Testimony showed how much of the costs could have been avoided had we not pursued the EPU. This was a data point we understood stakeholders were interested in. It was not intended to substitute

8 for the Commission's 2008 Certificate of Need analysis.

9

10 Q. Mr. LINDELL RELIES ON Dr. JACOBS' PROPOSED SPLIT. WHY SHOULD THE
11 COMMISSION NOT USE IT IN ASSESSING THE COMPANY'S PRUDENCE?

A. In his Rebuttal Testimony, Mr. O'Connor provides extensive testimony that
Dr. Jacobs' split analysis was flawed and his conclusion is neither accurate nor
reliable for use in this proceeding.²⁹ I provide an extended discussion of the
ratemaking implications of Dr. Jacobs' split.³⁰ Mr. Lindell's reliance on this is
equally misplaced.

17

18

2. Capital Cost Estimate

- Q. DID THE COMPANY PROVIDE THE COMMISSION AND PARTIES ACCURATE ESTIMATES OF THE CAPITAL COSTS INCURRED IN THIS PROCEEDING?
- A. Yes. The Commission asked that we provide an accounting of our actual expenditures in furtherance of the initiative. The \$665 million is an accurate statement of our capital costs. Witness Mr. Scott L. Weatherby provides the accounting records substantiating this amount in his Direct Testimony. No party has challenged the accuracy of this amount in this proceeding.

²⁸ Alders Rebuttal at 27:8-27.

²⁹ O'Connor Rebuttal at 84:13-126:17.

³⁰ Alders Rebuttal at 25:16-28:8.

During discovery, Ms. Campbell	asked us to add the financing costs associated
with including AFUDC. ³¹ We 1	provided that information as she cites in her
Direct Testimony. ³² The \$748 n	nillion figure used in the Department's Direct
Testimony represents our \$665	million capital costs plus the Department's
assessment of AFUDC.	

If the capital costs of a project are prudently incurred, then the financing costs associated with the project should follow and be allowed. So it was fair to compare the actual capital costs of the Program. Also the \$346 million number included in the 2008 Certificate of Need was in 2008 dollars and was never escalated to 2014. Likewise, that \$346 million number did not include AFUDC. If one were to create an apples-to-apples comparison of the costs, the \$748 million (\$665 actual in 2014 plus \$83 million AFUDC) would be equivalent to \$453 million (\$346 million in 2008 dollars escalated to 2014 equaling \$397.5 million plus about \$45.5 million of AFUDC).

C. OAG Recommendations

- 18 Q. What does the OAG recommend?
- 19 A. Mr. Lindell's testimony provides the following recommendations:
- Seventy-five percent of the \$428.1 million in excess of the \$320 million initial estimate, for a total of \$321 million, should be disallowed on the basis of "NSP's poor management, and were thus unreasonable and imprudent."³³

³¹ Department Information Request No. 88.

³² Campbell Direct at 13:3-10 and Schedule NAC-7.

³³ Lindell Rebuttal at 29:10-16.

• Any costs in excess of the \$320 million initial estimate that is found by the Commission to be recoverable should not include any return on equity.³⁴ Based on the OAG's other recommendations, this would mean that approximately \$107 million would be recoverable but without any return on that investment.

6

7

1

2

3

4

5

1. Certificate of Need Cost Cap

- 8 Q. What does Mr. Lindell base these recommendations on?
- 9 He acknowledges that he has not quantified any harm from the Company's He generally asserts that "[b]ecause NSP's 10 alleged mismanagement. 11 accounting has made it difficult" he recommends a percentage-based 12 approach ... to determine which unspecified costs were caused by NSP's poor management, and are therefore unreasonable and imprudent."35 In addition, 13 without any independent analysis, he asserts that costs in excess of initial 14 15 estimates for the feedwater heater and 13.8 kV modifications should be disallowed outright as should installation costs in excess of initial estimates.³⁶ 16

- 18 Q. Does the Company agree with Mr. Lindell's recommendations?
- A. No. First, we disagree with the premise that costs should be capped at the Certificate of Need level. As I describe in my Rebuttal Testimony, a cap or presumption that excess costs are somehow improper, is not the appropriate standard to be applied.³⁷

³⁴ Lindell Rebuttal at 27:8-12.

³⁵ Lindell Rebuttal at 19:18-21.

³⁶ Lindell Rebuttal at 19:22-23, 21:7-9, 21:17-22, 22:15-17.

³⁷ Alders Rebuttal at 14:14-25.

I note that historically, cost recovery has not been considered a factor in
Certificate of Need proceedings. ³⁸ In the past, the Department has noted that
cost recovery is not a criteria or supporting consideration for a Commission
decision on a Certificate of Need. ³⁹ Certainly at the time we proceeded with
the 2008 Certificate of Need for the uprate, there was no expectation that
costs would be capped. The difficulty is that, at the Certificate of Need stage
detailed costs are not known sufficient to rely upon them for rate recovery:

Moreover, a number of potentially significant costs are omitted, such as environmental mitigation expenses, which cannot be known until after the EQB's routing procedure is complete. While these estimates may be sufficient for purposes of making a decision regarding need, they cannot form the basis for determining eligibility for cost recovery.⁴⁰

Q. WHEN DID THE COMMISSION BEGIN TO CONSIDER DIFFERENT APPROACHES TO COST RECOVERY?

A. The issue of tying cost recovery to the Certificate of Need stage began to take shape with our wind farm acquisitions in the past few years with our Grand Meadow and Nobles wind farms. The issue has become a topic of debate in our recent rate cases as well. And the subject is currently being addressed in the Commission's Competitive Acquisition Process in Docket No. E002/CN-12-1240. However, none of that discussion or the potential limitations

³⁸ In the Matter of the Petition of Northern States Power Company, a Minnesota Corporation, for Approval of the 2010 Renewable Energy Standard Cost Recovery Rider and 2009 Renewable Energy Standard Tracker Report, Docket No. E002/M-09-1083, Order Approving 2010 RES Rider and 2009 RES Tracker Report, Establishing 2010 RES Charge and Requiring Revised Tariff at 5 (Apr. 22, 2010).

³⁹ In the Matter of the Application of Northern States Power Company d/b/a Xcel Energy for Certificates of Need for Four Large High Voltage Transmission Projects in Southwestern Minnesota, REPLY TO XCEL ENERGY'S MOTION TO LIMIT THE SCOPE OF EVIDENCE OF THE MINNESOTA DEPARTMENT OF COMMERCE AT 2 (APR. 25, 2002).

^{40 (}emphasis added) *Id.*

1		described by Mr. Lindell were part of the Monticello EPU Certificate of Need
2		application in February of 2008.
3		
4	Q.	Do you agree with Mr. Lindell's opinion that, in the 2008
5		CERTIFICATE OF NEED PROCEEDING, "THE THE BEST ALTERNATIVE TO THE
6		MONTICELLO COST OVERRUNS WAS A MONTICELLO LCM/EPU WHERE NSP
7		ESTABLISHED A PROPER SCOPE, MANAGED THE PROJECT REASONABLY, AND
8		AVOIDED COST OVERRUNS." 41
9	Α.	Mr. Lindell's statement again ignores what the Company knew or reasonably
10		should have known at the time of the 2008 Certificate of Need proceeding.
11		He says today that it would have been better not to have cost increases and
12		assumes the Company should have managed the Program differently. At the
13		end of the day, there was no \$320 million project to be built, although we did
14		not know that at the time we proceeded with the Certificate of Need. The
15		costs of running Monticello for an additional 20 years were greater than we
16		estimated. That does not mean that they are not real costs and it does not
17		mean that they were not prudently incurred in furtherance of obtaining a
18		valuable carbon-free resource for our customers.
19		
20		a. Accurate Estimates
21	Q.	How do you respond to Mr. Lindell's statement that a utility is to
22		PROVIDE "ACCURATE INFORMATION" IN THE CERTIFICATE OF NEED STAGE?
23	Α.	The Company always strives to provide reasonable and accurate information
24		to the Commission under the circumstances presented. As I describe in my

Rebuttal Testimony, estimates at this Certificate of Need stage are necessarily

⁴¹ Lindell Rebuttal at 8:11-14.

⁴² Lindell Rebuttal at 8:16.

2		particularly in this timeframe. ⁴³
3		
4		I do note that the Certificate of Need process for new resources, such as our
5		ongoing Competitive Acquisition Process Certificate of Need process in
6		Docket No. E002/CN-12-1240 has evolved considerably from the 2008
7		timeframe. But when the Monticello proceeding was commenced, it was not a
8		competitive process and there were no real alternatives to this carbon-free
9		baseload resource. So the traditional view of the Certificate of Need process
10		is appropriate and the Commission should not adopt Mr. Lindell's position.
11		
12		b. Nuclear is Unique
13	Q.	SHOULD NUCLEAR CERTIFICATES OF NEED BE TREATED DIFFERENTLY THAN
14		OTHER TYPES OF PROJECTS?
15	Α.	Yes. The Company believes that the Commission should apply the prudent
16		investment standard to all projects, whether procured through a Certificate of
17		Need or otherwise. But this is particularly true with nuclear projects. As
18		described in great detail in Mr. O'Connor's Rebuttal Testimony, the Company
19		had great difficulty in estimating the cost of the work that would be required
20		to complete the Program successfully. ⁴⁴ Whatever the Commission may
21		decide in the future with cost caps in the wind or natural gas contexts, it
22		would not be appropriate to entertain such a concept in this proceeding.
23		
24	Q.	ARE THERE OTHER REASONS WHY NUCLEAR IS UNIQUE?
25	Α.	Yes. Each plant must conform to detailed federal license requirements for
26		that plant. Every plant must assure that all equipment operates within these

high-level and generally have not been treated as budget-quality estimates,

⁴³ Alders Rebuttal at 12:13.

⁴⁴ O'Connor Rebuttal at 43:17-46:10.

- strict parameters and, as a result, costs can change more easily as every aspect
- of safety is implemented in the course of designing and construction.
- 3 Bringing nuclear projects in on time and on budget, while an important goal, is
- 4 a very different matter than working on fossil or renewable projects.

- Q. What are the types of potential additional costs that may not be
 Known at the Certificate of Need Stage?
- A. Three major categories of costs can occur after the Certificate of Need stage and that have typically been addressed when the utility brings a request for cost recovery in a rate case. They are: (i) costs imposed by regulation and other circumstances beyond the utility's control; (ii) costs that reasonably arise after the Certificate of Need because of unknown or unforeseen
- circumstances that were not considered at the Certificate of Need stage; and
- 14 (iii) costs that were higher than expected due to the nature of the work.

15

25

- 16 Q. Please provide examples of costs that fall into these categories.
- 17 First, as stated in Mr. O'Connor's Rebuttal Testimony, evolving NRC 18 regulations over the course of the license amendment request period added over \$50 to \$80 million to our Project costs depending on whether you use the 19 2006 or 2008 cost estimates as a starting point.⁴⁵ This does not include items 20 21 such as the impact on the availability of skilled craft labor with nuclear 22 experience, the difficulty of estimating labor productivity, the difficulty of 23 working in the hot areas of an operating nuclear plant, and productivity of the NRC's fatigue rule⁴⁶ which caused a significant loss of craft labor who were 24

precluded from working more than 60 hours per week. As Mr. O'Connor

⁴⁵ O'Connor Rebuttal at 23-24.

⁴⁶ O'Connor Direct at 40:12; 91:5-92-22.

1	describes, this dynamic was exacerbated by craft workers choosing to take jobs
2	on other, non-nuclear, projects that were not subject to the fatigue rule. ⁴⁷
3	
4	Second, as discussed in Mr. O'Connor's Rebuttal Testimony, we had instances
5	of unknown costs arising after-the-fact. ⁴⁸ For example, when we planned the
6	Condensate Demineralizer control panel replacement, we intended to use the
7	existing electrical wiring. However, once we removed the wall coverings, it

9 cost of the modification.⁴⁹ We also indicated that roughly \$25-35 million of

became apparent that the degraded wiring required replacement, increasing the

unforeseen field interferences that contributed to our total costs. Mr.

O'Connor addresses the reasons for and treatment of this issue.⁵⁰

12

13

16

11

8

c. Spending Incentives

Q. Mr. Lindell states that the Company should be held to its Certificate of Need estimates and that to do otherwise would

ENCOURAGE EXCESS SPENDING.⁵¹ HOW DO YOU RESPOND?

A. I agree that good faith estimates based on the known or reasonably foreseeable facts are important. But I disagree that the Company should be held to its initial estimates regardless of the circumstance. I also do not agree that there should be any assumption that costs in excess of initial estimates are

21 presumed to be deficient.

⁴⁷ O'Connor Direct at 92:6-8.

⁴⁸ O'Connor Rebuttal at 108.

⁴⁹ O'Connor Rebuttal at 108.

⁵⁰ O'Connor Rebuttal at 75:7-78:11.

⁵¹ Lindell Rebuttal at 27:14-18 and 27:20-21.

2		MAJOR CAPITAL PROJECT SUCH AS THE LCM/EPU PROGRAM?
3	Α.	Mr. Lindell appears to assume that, if the utility is not held to a presumption
4		of imprudence it would create negative incentives for the utility to spend as
5		much as possible on a project. This misstates the utility's incentives.
6		
7	Q.	PLEASE EXPLAIN.
8	Α.	Mr. Lindell's Rebuttal Testimony suggests that the Company has an improper
9		incentive to spend as much money as fast as possible. ⁵² His discussion on this
10		point is somewhat similar to the discussion in Mr. Shaw's Direct Testimony
11		on the topic of "perverse incentives." In my Rebuttal Testimony, I describe
12		the Company's incentives and they certainly are not to spend money
13		recklessly. ⁵³
14		
15		The incentives are opposite what Mr. Lindell assumes. The only incentive we
16		had was to meet our capacity need and modernize Monticello for an additional
17		20 years.
18		
19		The risk of disallowance for imprudent choices overcomes any incentive to
20		spend money unwisely. Imprudence does not only lead to financial
21		disallowance but also calls into question the utility's ability to manage our
22		affairs in an effective manner. The adverse regulatory and market
23		consequences are deep and long-lasting and serve as a stronger tool than Mr.
24		Lindell assumes.

Q. WHAT INCENTIVES EXIST FOR CONTAINING COSTS WHEN PROCEEDING WITH A

⁵² Lindell Rebuttal at 27:14-18.

⁵³ Alders Rebuttal at 28:14-25.

Q. But if the Commission does not cap the utility's recovery, does it
 Encourage wasteful spending?

Not at all. I think the current proceeding is a perfect example of how the incentives are opposite what Mr. Lindell assumes. The Company recognizes that any time it implements a project (whether or not a Certificate of Need is required) that we are obligated to demonstrate that our costs were prudently incurred and reasonable. This risk is inherent in the regulatory paradigm and it provides a significant incentive for the utility to be conservative in the projects it selects and in the way it implements them. If our costs exceed the estimates approved by the Commission in a Certificate of Need proceeding, we must still prove they were reasonably incurred before we are able to recover those costs from ratepayers.

In the 2006-08 timeframe the only incentives we had were to develop additional capacity to keep the lights on for our customers and to do this job right. Had we realized in 2006-08 that the Program would cost as much as it did (or even significantly more than we predicted) it would have been to our benefit to tell, and we would have told, the Commission. As the costs increased, we provided information to stakeholders in our rate cases to keep them informed of the issues we were facing almost in real time. We also volunteered to undertake this prudence review and to waive any defense of retroactive ratemaking we may have had to ensure that parties had a fair opportunity to probe the prudence of our decisions and actions. However, at that point, even though the Program was well over budget, it was still in our customers' best interest to continue to completion.

1		There is no question under those circumstances that we had no incentive to
2		be in this proceeding asking that the Commission provide us recovery despite
3		the costs being higher than we projected. Despite a utility's natural
4		conservatism under the regulatory paradigm, we find ourselves coming to the
5		Commission seeking recovery of significantly higher costs and taking the risk
6		of significant disallowance, whether in the form of impairing the Monticello
7		asset or penalizing our return on equity.
8		
9		2. Specific Disallowances
10	Q.	How do you respond to Mr. Lindell's specific examples and specific
11		REQUESTS FOR DISALLOWANCES?
12	Α.	The Company disagrees with both his position and the amount of
13		disallowance he proposes. I will take each of his recommendations in turn.
14		
15		Disallowance of 75 percent of costs in excess of \$320 million: The Company does not
16		believe such a disallowance is sustainable. It is not sufficient to assume
17		imprudence and assess an arbitrary percentage penalty. Rather, the prudent
18		investment standard calls for (i) specific findings of imprudence, not just cost
19		increases, and (ii) quantified harm arising caused by the imprudence. Mr.
20		Lindell's proposed disallowance does not satisfy either prong of this test.
21		
22		At \$321 million, the OAG's proposed disallowance is disproportionate to any
23		conceivable harm in this situation. The Company reasonably spent \$665
24		million to obtain 671 MW of reliable baseload capacity for 20 years at about
25		\$1,000/kW installed. This compares very favorably with the cost of
26		alternative forms of new baseload generation, even if new coal plants could
27		have been feasible under the circumstances. While our actual costs were

higher than initially projected, preserving Monticello as a carbon-free resource
is overwhelmingly cost effective as a whole based on 2008 assumptions. As
Mr. Sparby stated in his Rebuttal Testimony, disallowance approaching \$100
million (as proposed by the Department) would unduly impair this asset and
should not be imposed. ⁵⁴ Even more so, the \$321 million disallowance
proposed by Mr. Lindell is not a credible representation of any harm caused
by imprudence.

Even if the cost estimate at the Certificate of Need stage is relevant to the analysis, the \$320-346 million level cited by Mr. Lindell is in 2008 dollars and does not include AFUDC. As I note above, the equivalent "Certificate of Need estimate" for comparison purposes would be about \$453 million.

Disallowance of any return on equity for any costs in excess of \$320 million: Mr. Lindell provides no rationale for his recommendation of denying the Company a return on \$107 million of our prudently incurred costs. If we incurred costs prudently, they should be recoverable with a return. Any other outcome would unfairly penalize the Company, despite its prudent actions.

3. Potential Remedies

- Q. In crafting a remedy, is the Commission limited just to disallow capital expenditure based on imprudence?
- A. No. Disallowance of capital expenditures is only one way the Commission can impose a remedy in this case. Other methods can be considered to implement the Commission's judgment on our decisions and actions.

 54 Sparby Rebuttal at 34:12-15.

If the Commission finds implementation of the LCM/EPU Program was deficient, the Commission could design a remedy that reduces the Company's return on equity for the investment or for a portion of the investment. Such a reduction could also be set at a level that mitigates any actual harm to ratepayers while not being disproportionate. This type of "efficiency adjustment" is a targeted way of spreading the costs over time. This type of performance efficiency remedy is similar to how our Metro Emissions Reduction Projects were developed.

- 10 Q. Does the Company believe the Commission should impose a remedy?
- 11 A. No. First, we continue to believe our actions were reasonable and prudent
 12 under the circumstances we were presented with at the time critical decisions
 13 and actions were taken. Second, we do not support the OAG's suggested
 14 approach. Third, the Commission should keep in mind that the choice to
 15 extend Monticello's license and all the work we have done at the Plant is
 16 overwhelmingly beneficial as a whole. But this benefit came with a cost, and
 17 that cost was significant but remains in the best interests of our customers.

- Q. If the Commission disagrees and decides that a remedy is warranted, does the Company have an alternate proposal for a reasonable resolution of this proceeding?
- A. Yes. If the Commission finds that a remedy is necessary, it could implement an efficiency adjustment to the return on equity on the overall investment. This would be a particularly appropriate remedy in a case such as this where it may be very difficult to quantify specific costs that were affected by imprudence. Thus, in the interest of (i) recognizing parties' concerns over the total costs of the Program and (ii) resolving this Docket for the benefit of all

our stakeholders, we suggest the Commission consider the following construct
in assessing our overall performance:

- The Commission could authorize us to include the entire capital investment of \$665 million, plus AFUDC of about \$83 million for a total of \$748 million in rates and granting the Company the right to a return of this investment amortized through 2030;
- To the extent the Commission finds that our performance fell short of the required standard, it could reduce our return on equity for the overall investment by a specified number of basis points for the remainder of the project life. The net present value of such a reduction would reflect the magnitude of the disallowance and would allow that remedy to be spread over time to benefit all ratepayers over time.

Such an approach will provide a targeted remedy to the asset involved and will also acknowledge the meaningful benefits to customers associated with the costs of this Project, without adversely affecting the Company's other operations. I note that a 100-basis point reduction on the return on equity of the \$748 million investment \$748 million translates into an effective reduction in the Company's Minnesota jurisdiction overall recovery of about \$20 million over the life of the investment on a net present value basis, and an approximately \$3.5 million decrease in the Company's proposed revenue requirement in its current rate case, Docket No. E002/GR-13-861.

By contrast, the disallowance suggested by the OAG (\$323 million disallowed outright and no return on \$107 million) would result in an effective reduction in the Company's Minnesota jurisdiction overall recovery by more than \$271 million over the life of the investment on a net present value basis, and an

1		approximately \$38.4 million decrease in the Company's proposed revenue
2		requirement in its current rate case, Docket No. E002/GR-13-861. Such an
3		outcome would be confiscatory and could not be sustained on any reasonable
4		reading of the facts or record.
5		
6		Likewise, the disallowance suggested by the Department of about \$10 million
7		annual revenue requirement decrease would beginning in 2015 and a reduction
8		in the Company's Minnesota jurisdiction overall recovery of approximately
9		\$67 million over the life of the investment, on a net present value basis
10		translates into about a 340 basis point return on equity decrease on the
11		investment, a result that would impair the asset and that is not proportional to
12		any reasonable interpretation of the Company's actions.
13		
14		III. CONCLUSION
15		
16	Q.	DOES THIS CONCLUDE YOUR SURREBUTTAL TESTIMONY?
17	Α.	Yes.
18		